

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 672	Page 1 of 3
		DATE 20 Oct 2020 - Tuesday	
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002	
CONTRACTOR Ludlow Construction Co., Inc.	WEATHER Weather Caused No Delay Temperature Min 51 °F Max 71 °F No Precipitation 7 MPH Wind		

QC NARRATIVES

JOB SAFETY

SAFETY:

Crews arrived at 7:00am, Departed at 3:00-3:30pm

*SSHO Rob Peddicord:

*Monitored 2 Ludlow crews production activities; Foremen Jonathon Pio and Billy DaCruz,

*Monitored DN Tanks activities at the Water Tank; Foreman Al Kendall.

*Monitored saw cutting activities.

*Jonathon Pio's crew: Continued repaving widened Mainline in SB lane of Rt 17

*2 CTC flagger as traffic control (Certs on record)

*Billy DaCruz crew: Repaving laterals in the NB lane of Rt 17

*1 CTC flagger, 1-Laborer as traffic control. (Certs on record)

*Borrow/Dump Yard: 1 Operator maintaining waste piles

*DN TANKS: Wound wire around tank exterior, sprayed shotcrete, cleaned site, began taking down catwalk brackets

*Vielleux: Sawcut Rt 17, ahead of paving crews

*1 State Patrol, 1 CTC as traffic control (Certs on record)

*Performed daily checklist inspections on Daily Report; Crews wearing all required PPE, Crews alert of surroundings. Safety in compliance with EM 385-1-1. COVID-19 precautions being followed. (SEE Attached Ludlow SSHO Daily PDF Report)

*Checked dumptruck haul roads for debris.

*Checked silt fencing for SWPP; No ruptures.

*Office work: The SSHO continued collecting and filing crew paperwork for AHAs, and Daily Equipment Inspections.

*Received daily reports from DN Tanks; COVID self cert, SSHO Daily Report. Non-permit Confined Space, Winding machine daily inspections. (Attached all except COVID to RMS)

TESTS REQUIRED BY SPECIFICATIONS, PERFORMED, AND THE RESULTS

Compaction Tests on Asphalt Road: STA 174+55 TO 178+15

Concrete Testing Tank Site: Air, Slump and Temp

WORK PERFORMED TODAY

WORK PERFORMED TODAY

Onsite 7:00 AM ; Offsite 3:30 PM

PERSONAL;

Project Manager 1

Superintendent 5

Operators 6

Laborers 8

Truck Drivers 5

VISITERS:

SUBCONTRACTORS ON SITE:

Turner - 1

Police - 1

DN Tanks - 7

Cert Flagger - 5

WORK COMPLETED;

JONS CREW:

114: 803 FEET OF SAW CUT

116: 251.94 SQ YARDS STA 174+55 TO STA 178+15

117: 251.94 SQ YARDS STA 174.55 TO STA 178+15

119: 25.596 SQ YARDS OF SLIVER SLAB

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 672	Page 3 of 3		
		DATE 20 Oct 2020 - Tuesday			
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002			
Vellieux Sawcutting	CIRCULAR SAW OPERATOR		1.0	8.0	
Total hrs worked to date: 32,200.5		Hrs worked MTD: 1,888.0	Total: 23.0	184.0	
EQUIPMENT HOURS					
Serial Number	Description		Idle Hours	Operating Hours	
L-20	L-20 Kumatsu Front End Loader	Billy	8.0	0.0	
TE-6 Ex	TE-6 Volvo	Jon	6.0	2.0	
E-4 0336FCRAB	E-4 Cat 336 Track Hoe	OFF Site	8.0	0.0	
T-36	Dump Truck T-36	Jon	0.0	8.0	
E-20 ECR145DL,	E-20 Volvo Excavator E-20	Jon	0.0	8.0	
SCM 1 Vallioux	Saw Cutting Machine		0.0	8.0	
T-41	Ludlow Pressure Test Truck T-41	Billy	8.0	0.0	
T-50	T-50 PU	Jon	4.0	4.0	
T-77 PU	T-77 PU	Billy	4.0	4.0	
T-27 Dump	T-27 Dump	Jon	8.0	0.0	
E-9 Track Hoe	E-9 336 Track Hoe	Billy	8.0	0.0	
T-60	Dump Truck T-60	Jon	0.0	8.0	
T-64	Dump Truck T-64		0.0	8.0	
B-5 Sweeper	B-5 Sweeper	Billy	8.0	0.0	
R-4 Roller Billy	Roller Compactor	Billy	8.0	0.0	
T-84 PU	T-84 PU	Billy	8.0	0.0	
T-78 PU	T-78 PU	Jon	6.0	2.0	
L-18 950	L-18 Loader	Jon	6.0	2.0	
R-18 Roller	R-18 Compactor	JON	4.0	4.0	
T-86	T-86 Dump Truck	Billy	0.0	8.0	
R-17 Roller	R-17 Roller	Billy OFF Site	0.0	0.0	
PB1	PB-1 Paver	Jon	4.0	4.0	
T-34 Dump	T-34 Dump Truck	Billy	0.0	8.0	
T-92	T-92 Dump	Jon	0.0	8.0	
T-8 Dump	T-8 Dump	Jon	8.0	0.0	
PB-3 Paving	PB-3 Paving		0.0	0.0	
TR-49	TR-49 Dump		8.0	0.0	
Total operating hrs to date: 23,495.5		Idle hrs MTD: 2,438.0	Opr hrs MTD: 878.0	Total: 114.0	86.0
MISHAP REPORTING (Describe mishaps)					
No mishaps reported today					
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.			
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE		