



Bi-Weekly Progress Report

Durham Meadows Superfund Project, Durham & Middletown, CT

US Army Corps of Engineers Contract No. W912WJ19C0002

July 17, 2020

Work Accomplished Last Two Weeks:

July 3, 2020 to July 17, 2020:

- Installed eleven (11) water services main to curb stop on Main Street (Route 17) in Durham.
- Installed 278 LFT. of 12" Ductile Iron Pipe (DIP) in the stream crossing at Allyn Brook on Picket Lane in Durham.
- Completed the installation of the stream crossing at Allyn Brook, cleaned up and restored the stream slopes and brook on Pickett Lane in Durham.
- Started the second stream crossing on Pickett lane between STA # 531+00 and STA # 532+00.
- DN Tank on site (July 13th) to begin installation of the footing at the tank site in Middletown.

Work Planned for Next Two Weeks:

July 20, 2020 to July 24, 2020

- Continue installing water services on Main Street in Durham.
- Continue installing stream crossing on Pickett Lane in Durham.
- DN Tank to install Footing at the tank site in Middletown.

July 27, 2020 to July 31, 2020

- Continue installing water services on Main Street in Durham.
- Install stream crossings on Maple Avenue in Durham.
- DN Tank to install footing at the tank site in Middletown.



Bi-Weekly Progress Report

Durham Meadows Superfund Project, Durham & Middletown, CT

US Army Corps of Engineers Contract No. W912WJ19C0002

July 17, 2020

Figure 1: Water Main Installation Summary

Work Completed in 2019

- Installation of water main on Route 17 from Talcott Ridge Drive in Middletown extending south to just north of Middlefield Road in Durham.

- Installation of water main along Talcott Ridge Drive and portions of Watch Hill Drive in Middletown.

- Clearing of the water storage tank, meter vault, and booster station Sites in Middletown.


All remaining construction activities will occur in 2020 or 2021.

Water Line Project (30,202 feet total to install)

Start Date: September 8, 2019

Installed		Pressure tested and disinfected	
Feet	%	Feet	%
21,206	71	10,400	34

Anticipated work limits
for next two weeks





Bi-Weekly Progress Report

Durham Meadows Superfund Project, Durham & Middletown, CT

US Army Corps of Engineers Contract No. W912WJ19C0002

July 17, 2020


Figure 2: Curb Stop Installation Summary
Middletown

Curb Stops (17 total in Middletown)

Start Date: May 11, 2020

Installed		Pressure tested and disinfected	
Number	%	Number	%
17	100	0	0

Anticipated work limits
for next two weeks






Bi-Weekly Progress Report

Durham Meadows Superfund Project, Durham & Middletown, CT

US Army Corps of Engineers Contract No. W912WJ19C0002

July 17, 2020

Figure 3: Curb Stop Installation Summary
Durham






Bi-Weekly Progress Report

Durham Meadows Superfund Project, Durham & Middletown, CT

US Army Corps of Engineers Contract No. W912WJ19C0002

July 17, 2020

Figure 4: Full Service Connection Summary
Durham





Bi-Weekly Progress Report

Durham Meadows Superfund Project, Durham & Middletown, CT

US Army Corps of Engineers Contract No. W912WJ19C0002

July 17, 2020

Water Tank Construction (72 Feet Height)

Start Date:

Installed

Feet of Tank Height
Completed

%

0


0

100%

Percent Complete

50%

0%





Bi-Weekly Progress Report
Durham Meadows Superfund Project, Durham & Middletown, CT
US Army Corps of Engineers Contract No. W912WJ19C0002
July 17, 2020



Steam crossing at Allyn Brook
on Pickett Lane



Site restoration at the steam
crossing at Allyn Brook on
Pickett Lane