



Bi-Weekly Progress Report

Durham Meadows Superfund Project, Durham & Middletown, CT

US Army Corps of Engineers Contract No. W912WJ19C0002

June 5, 2020

Work Accomplished Last Two Weeks:

May 22, 2020 through June 5, 2020:

- Installed fourteen (14) 1" water service main to curb stop on South Main Street (Rte.17) in Middletown.
- Installed 590 LFT. of 16" Ductile Iron Pipe (DIP) from Station # 199+57 to Station # 205+47 on Main Street (Rte. 17) in Durham.
- Installed 411 LFT. of 12" DIP from Station # 500+03 to 501+00, Station # 529+55 to 530+75, and Station # 535+55 to 538+55 on Pickett Lane in Durham.
- Installed 4 Fire Hydrants at Station #'s 160+92, 169+72, 174+ 91 and 179+6.5 in Durham.
- Installed 222 LFT. of 8" DIP on Middlefield Road (Rte. 147), Haddam Quarter Road and Talcott Lane in Durham.

Work Planned for Next Two Weeks:

June 8, 2020 through June 12, 2020:

- Crew #1 will conduct tank site preparation in anticipation of the tank subcontractor mobilizing.
- Crew #2 will install 16" DIP on Wallingford Road (Rte. 68), Durham from 7:00 am 3:30 pm starting June 10, 2020.
- Crew #3 will install water main to curb stop on Pickett Lane, Durham on June 11 and 12, 2020.

June 15, 2020 to June 19, 2020:

- Crew #1 will continue installing water services to curb stop on South Main Street (Rte.17) in Middletown and Durham.
- Crew #2 will continue work on installing 16" DIP on Wallingford Road (Rte. 68), Durham from 7:00 am 3:30 pm.
- Crew #3 will install 12" DIP on Maiden Lane, Durham.



Bi-Weekly Progress Report

Durham Meadows Superfund Project, Durham & Middletown, CT

US Army Corps of Engineers Contract No. W912WJ19C0002

June 5, 2020

Figure 1: Water Main Installation Summary

Work Completed in 2019

- Installation of water main on Route 17 from Talcott Ridge Drive in Middletown extending south to just north of Middlefield Road in Durham.

- Installation of water main along Talcott Ridge Drive and portions of Watch Hill Drive in Middletown.

- Clearing of the water storage tank, meter vault, and booster station Sites in Middletown.


All remaining construction activities will occur in 2020 or 2021.

Water Line Project (28,272 feet total to install)

Start Date: September 8, 2019

Installed		Pressure tested and disinfected	
Feet	%	Feet	%
17,845	64	0	0

Anticipated work limits
for next two weeks





Bi-Weekly Progress Report

Durham Meadows Superfund Project, Durham & Middletown, CT

US Army Corps of Engineers Contract No. W912WJ19C0002

June 5, 2020

Figure 2: Curb Stop Installation Summary
Middletown

Curb Stops (14 total in Middletown)

Start Date:

Installed

Pressure tested and disinfected

Number

%

Number

%


14

82

0

0

Anticipated work limits
for next two weeks






Bi-Weekly Progress Report

Durham Meadows Superfund Project, Durham & Middletown, CT

US Army Corps of Engineers Contract No. W912WJ19C0002

June 5, 2020

Figure 3: Curb Stop Installation Summary
Durham






Bi-Weekly Progress Report

Durham Meadows Superfund Project, Durham & Middletown, CT

US Army Corps of Engineers Contract No. W912WJ19C0002

June 5, 2020

Figure 4: Full Service Connection Summary
Durham





Bi-Weekly Progress Report

Durham Meadows Superfund Project, Durham & Middletown, CT

US Army Corps of Engineers Contract No. W912WJ19C0002

June 5, 2020

Water Tank Construction (72 Feet Height)

Start Date:

Installed, tested and disinfected

Feet of Tank Height
Completed

%

0


0

100%

Percent Complete

50%

0%





Bi-Weekly Progress Report
Durham Meadows Superfund Project, Durham & Middletown, CT
US Army Corps of Engineers Contract No. W912WJ19C0002
June 5, 2020



Curb stop rte 17 in Middletown



Tank access road