

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 1,031	Page 1 of 3
	DATE 14 Oct 2021 - Thursday	

PROJECT Durham Meadows Waterline Remedial Design	CONTRACT NUMBER W912WJ19C0002
---	----------------------------------

CONTRACTOR Ludlow Construction Co., Inc.	WEATHER Weather Caused No Delay Temperature Min 53 °F Max 78 °F No Precipitation 4 MPH Wind
---	--

QC NARRATIVES

JOB SAFETY

SAFETY:
 Crews arrived at 7:00am, Departed at 3:00pm
 *SSHO Rob Peddicord monitored safety and environmental protocols for Ludlow Construction and A&R Electric
 *Ludlow crew worked at the Water Tank, grading landscape around Tank
 *Apuzzo Electric not on site
 *Fazzino Plumbing not on site
 *A&R Electric at Water Tank

*GENERAL SAFETY: All persons wearing required PPE for the given task, Safety procedures being followed, AHAs being followed
 *TRAFFIC: No roadway work on this date
 *LIFTING SAFETY: No heavy lifting on this date
 *TRENCHING: SAFETY: No deep trenching on this date
 *FALL PROTECTION: A&R Electric wearing the required front connect safety harness to climb the Water Tank ladder

WORK PERFORMED TODAY

WORK PERFORMED TODAY
 Onsite 7:00 AM ; Offsite 3:30 PM
 PERSONEL:
 Superintendent 1
 Operators 2
 Labors 3
 Truck Drivers 1
 VISITERS:
 A&R Electric 2
 BILLY'S CREW:
 Water Tank:
 Grade and Spread Loam
 A&R Electric Pulling Wire to top of Water Tank
 QA/QC:
 Staff Meeting
 QA Kurt Mintell Discussed Housing Plumbing and Electrical with QC Jerry Brandon and Safety Officer Rob Peddicord

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today
No preparatory inspections held today

Initial Inspections held today
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 1,031	Page 2 of 3
		DATE 14 Oct 2021 - Thursday	
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002	
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
LABOR HOURS			
Employer	Labor Classification	Number of Employees	Hours Worked
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1	1.0	8.0
Ludlow Construction Co., Inc.	LABORER, GROUP 1	3.0	24.0
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR	0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER	1.0	8.0
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1	2.0	16.0
Ludlow Construction Co., Inc.	SSHO	1.0	8.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR	1.0	8.0
Total hrs worked to date: 47,153.5		Hrs worked MTD: 720.0	Total: 9.0 72.0
EQUIPMENT HOURS			
Serial Number	Description	Idle Hours	Operating Hours
531660128	Bobcat Skidsteer S-2 Billy	6.0	2.0
L-5	Cat 950K L-5 Billie	0.0	8.0
E-19 Cat	E-19 Cat 314C Trackhoe Billy	8.0	0.0
T-77 PU	T-77 PU Billy	0.0	8.0
T-27 Dump	T-27 Dump Billy	0.0	8.0
E-9 Track Hoe	E-9 336 Track Hoe Jon	6.0	2.0
LB - & Cat	LB-8 Cat 430E Backhoe Billy	6.0	2.0
T-64	Dump Truck T-64	0.0	8.0
T-65	Ludlow Pickup Truck T-65	6.0	2.0
B-5 Sweeper	B-5 Sweeper Billie	6.0	2.0
R-4 Roller Billy	Roller Compacter Billy	8.0	0.0
TE 15 Excavator	TE-15 Track Hoe Billy	6.0	2.0
T-84 PU	T-84 PU Billy	6.0	2.0
T-86	T-86 Dump Truck Billy	8.0	0.0
T-80 Dump	T-80 Dump Billy	8.0	0.0
L-10 Pitt	L-10 Loader Pitt	0.0	8.0
D-2 Doser	D-2 Dozer	0.0	8.0
E-14 Excavator	E-14 EX	8.0	0.0
T-52 Dump	T-52 Dump Billy	8.0	0.0
Total operating hrs to date: 32,444.5		Idle hrs MTD: 845.0	Opr hrs MTD: 627.0 Total: 90.0 62.0
MISHAP REPORTING (Describe mishaps)			
No mishaps reported today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		1,031		
		DATE	14 Oct 2021 - Thursday	
PROJECT	Durham Meadows Waterline Remedial Design			
		CONTRACT NUMBER	W912WJ19C0002	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	