

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 847	Page 1 of 3
		DATE 13 Apr 2021 - Tuesday	
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002	
CONTRACTOR Ludlow Construction Co., Inc.	WEATHER Weather Caused No Delay Temperature Min 40 °F Max 67 °F No Precipitation 8 MPH Wind		

QC NARRATIVES

JOB SAFETY

SAFETY:

Ludlow Crew arrived at 7:00am, Departed at 3:00-3:30pm

United Concrete departed at 5:00pm

Barnhart crane departed at 4:00pm

*SSHO Rob Peddicord:

*Monitored 1 Ludlow crew continuing to work at the Booster Station; graded site, began excavating footings

*United Concrete and Barnhart placed the Altitude Vault at the Water Tank site.

=Safety/AHA meeting held before work began

=SSHO verified rigging parts against data given in the approved crane lift plan

=Also verified the listed personnel were operating and signaling the crane

=SSHO reminded United Crane foreman Wayne Rivera of the hazards of the Sika Grout being used to seal the two Vault sections together. SSHO verified that the crew was equipped and trained in the use of respiratory protection while mixing the grout, per the site Respiratory Protection Program. Also reminded them to use the proper gloves to handle the material

=Gave Barnhart crew Site Orientation, Covid Orientation, and Emergency Contact

WORK PERFORMED TODAY

WORK PERFORMED TODAY

Onsite 7:00 AM ; Offsite 5:PM

PERSONAL

Superintendent 3

Operators 2

Laborers 4

Truck Drivers 1

VISITERS:

SUBCONTRACTORS ON SITE:

United Concrete - 4

Burnhart - 7

WORK COMPLETED;

Billy's Crew:

Worked on the Booster Station.

Ludlow encountered Water 1 feet below existing grade at the booster station.

Pumps installed.

Worked on Elevations.

Excavated Water Line.

Water Lines:

QA/QC: .

Preparatory Meeting for Altitude Vault

QC Jerry Brandon, Rob Peddicord and QA Kurt Mintel Discussed Vault.

Public Relations Coordinator:

PREP/INITIAL DATES

(Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

Connections to Existing Burrie _____

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No Description _____

No activities were started or finished today

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 847	Page 2 of 3
		DATE 13 Apr 2021 - Tuesday	
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002	
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name		First Day	Last Day
No Contractors had their first or last day on the site			
LABOR HOURS			
Employer	Labor Classification	Number of Employees	Hours Worked
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1	1.0	8.0
Ludlow Construction Co., Inc.	LABORER, GROUP 1	4.0	32.0
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR	0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER	1.0	8.0
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1	2.0	16.0
Ludlow Construction Co., Inc.	SSHO	1.0	8.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR	1.0	8.0
Total hrs worked to date: 36,384.5		Hrs worked MTD: 472.0	Total: 10.0 80.0
EQUIPMENT HOURS			
Serial Number	Description	Idle Hours	Operating Hours
TE-6 Ex	TE-6 Volvo Billie	4.0	4.0
E-4 0336FCRAB	E-4 Cat 336 Track Hoe Jon	8.0	0.0
L-5	Cat 950K L-5 Billie	0.0	8.0
T-77 PU	T-77 PU Billy	0.0	8.0
E-9 Track Hoe	E-9 336 Track Hoe Billy	4.0	4.0
T-64	Dump Truck T-64	0.0	8.0
B-5 Sweeper	B-5 Sweeper Billie	8.0	0.0
T-84 PU	T-84 PU Billy	0.0	8.0
E-8 Pitt	E-8 Ex	6.0	2.0
L-10 Pitt	L-10 Loader Pitt	6.0	2.0
E-19 Cat	E-19 Cat 314C Trackhoe Billy	4.0	4.0
R-4 Roller Billy	Roller Compacter Billy	6.0	2.0
LB - & Cat	LB-7 Cat 430E Backhoe Billy	6.0	2.0
Total operating hrs to date: 25,535.5		Idle hrs MTD: 290.0	Opr hrs MTD: 302.0 Total: 52.0 52.0
MISHAP REPORTING (Describe mishaps)			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 847	Page 3 of 3
	DATE 13 Apr 2021 - Tuesday	

PROJECT Durham Meadows Waterline Remedial Design

CONTRACT NUMBER W912WJ19C0002

No mishaps reported today

CONTRACTOR CERTIFICATION	On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.
--------------------------	--

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------