

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 882	Page 1 of 3
	DATE 18 May 2021 - Tuesday	

PROJECT Durham Meadows Waterline Remedial Design	CONTRACT NUMBER W912WJ19C0002
---	----------------------------------

CONTRACTOR Ludlow Construction Co., Inc.	WEATHER Weather Caused No Delay Temperature Min 53 °F Max 74 °F No Precipitation 13 MPH Wind
---	---

QC NARRATIVES

JOB SAFETY

SAFETY:
Crews arrived at 7:00am, Departed at 3:00-3:30pm
*SSHO Rob Peddicord monitored safety and environmental protocols:
*Ludlow crew continued working on pipe outside the Booster Station. Continued grading the area in prep for crane placing the Station later this week. ALSO installed a blowout valve on the east side of RT 17, across from the Booster Station.
*Trench Safety: Trench Box used, ladder in place.
*Lifting Safety: Lift Plan form 16-2 followed for lifting trench box, pipe, and compactor. (See attached to RMS)
*Traffic Safety: Warning signs placed ahead of work zone; cones placed to maintain 2-way traffic. ALSO: Laborer/Certified flagger monitored traffic and directed cars and equipment as needed.
*General Safety: Proper PPE being worn, tool guards in place. (See attached SSHO Daily Report)
*United Concrete on site, worked at Booster Station and Altitude Vaults: Prepped Booster for Trough install, reconnected 3/4" conduits in Altitude.
SSHO: Gave Site Orientation/Covid Orientation and Emergency Contact info to new U.C. arrival

WORK PERFORMED TODAY

WORK PERFORMED TODAY
Onsite 7:00 AM ; Offsite 3:30 PM

PERSONAL
Superintendent 3
Operators 2
Labors 4
Truck Drivers 1
VISITERS:4
SUBCONTRACTORS: 0
WORK COMPLETED: 2 people from United concrete are on site at the booster running electrical lines closer to the wall and better location. United concrete is assembling 3/4" conduit in the altitude vault today. .PI 0088 BOOSTER STATION: All lump sum test main .back fill around foundation.
Pill fill around inside south side. Cut back slope for crane. One inch tap for chlorination at station 700+02. Testing was passed at 200 psi for two hours of testing his date.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)

Item No	Location	Description
No QC Deficiency items were issued today		

CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)

Item No	Location	Description
---------	----------	-------------

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 882	Page 2 of 3	
		DATE 18 May 2021 - Tuesday		
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002		
No QC Deficiency items were corrected today				
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)				
Name		First Day	Last Day	
No Contractors had their first or last day on the site				
LABOR HOURS				
Employer	Labor Classification		Number of Employees	Hours Worked
A&J Construction	ELECTRICIAN - JOURNEYMAN		0.0	0.0
Ludlow Construction Co., Inc.	CEMENT HANDLER		0.0	0.0
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1		1.0	8.0
Ludlow Construction Co., Inc.	LABORER, GROUP 1		4.0	48.0
Ludlow Construction Co., Inc.	PIPE FITTER SUPERVISOR		1.0	8.0
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR		0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER		1.0	8.0
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1		2.0	16.0
Ludlow Construction Co., Inc.	SSHO		1.0	8.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR		1.0	8.0
United Concrete	CONCRETE-PAVING SUPERVISOR		2.0	16.0
Total hrs worked to date:	38,441.5	Hrs worked MTD:	1,013.0	Total: 13.0 120.0
EQUIPMENT HOURS				
Serial Number	Description		Idle Hours	Operating Hours
TE-6 Ex	TE-6 Volvo Off Site		0.0	0.0
E-4 0336FCRAB	E-4 Cat 336 Track Hoe Off Site		8.0	0.0
L-5	Cat 950K L-5 Billie		0.0	8.0
E-19 Cat	E-19 Cat 314C Trackhoe Billy		0.0	8.0
T-77 PU	T-77 PU Billy		0.0	8.0
T-27 Dump	T-27 Dump Billy		0.0	8.0
E-9 Track Hoe	E-9 336 Track Hoe Billy		8.0	0.0
LB - & Cat	LB-7 Cat 430E Backhoe Billy		6.0	2.0
T-64	Dump Truck T-64		0.0	8.0
R-4 Roller Billy	Roller Compacter Billy		6.0	2.0
TE 15 Excavator	TE-15 Track Hoe Billy		0.0	8.0
T-84 PU	T-84 PU Billy		0.0	8.0
T-86	T-86 Dump Truck Billy		0.0	8.0
E-8 Pitt	E-8 Ex		6.0	2.0
L-10 Pitt	L-10 Loader Pitt		6.0	2.0
Total operating hrs to date:	27,047.5	Idle hrs MTD: 488.0	Opr hrs MTD: 800.0	Total: 40.0 72.0
MISHAP REPORTING (Describe mishaps)				
No mishaps reported today				

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		882		
PROJECT Durham Meadows Waterline Remedial Design		DATE	18 May 2021 - Tuesday	
		CONTRACT NUMBER	W912WJ19C0002	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	