

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 976	Page 1 of 3
	DATE 20 Aug 2021 - Friday	

PROJECT Durham Meadows Waterline Remedial Design	CONTRACT NUMBER W912WJ19C0002
---	----------------------------------

CONTRACTOR Ludlow Construction Co., Inc.	WEATHER Weather Caused No Delay Temperature Min 72 °F Max 81 °F 1.32 IN Precipitation 5 MPH Wind
---	---

QC NARRATIVES

JOB SAFETY

SAFETY:
Crews arrived at 7:00am, Departed at 3:00pm
 *SSHO Rob Peddicord monitored safety and environmental protocols for Ludlow and Fazzino Plumbing
 *Ludlow crew worked at 95R Maple Ave
 *Fazzino Plumbing worked at 10 Johns Way, 242, 243 Main St
 *A&R Electric not on site
 *United Cable not on site

*GENERAL SAFETY: All persons wearing required PPE for the given task, Safety procedures being followed, AHA being followed
 *TRAFFIC: Maple closed off on both ends. No flaggers used, as most of the work was in the yard.
 *LIFTING SAFETY: No LP needed on this date
 *TRENCHING: Trench safety protocols followed; trench either benched back or trench box used, ladder available every 25ft or trench not entered.
 Long sections of copper pipe able to be placed in trench without persons entering the trench.
 *CUTTING SAFETY: NA on this date

*SSHO: Continued prepping for upcoming Stream Crossing at Maiden Lane. Sent email to Ludlow Fire Dept to notify them of the Stream Crossing, and invited them to the Preparatory Meeting. NOTE: Prior to sending an email, the SSHO had left several phone messages and also went to the FD building, and had been unable to contact anyone.

WORK PERFORMED TODAY

WORK PERFORMED TODAY
 Onsite 7:00 AM ; Offsite 3:30 PM
 PERSONEL:
 Superintendent 1
 Operators 2
 Labors 3
 Truck Drivers 1
 VISITERS:
 Fazzino Plumbing 3
 BILLY'S CREW:
 House 95 R Maple Ave
 0037 Water Service 2 inch Copper Line = 216.0 feet of 2 inch Copper (to Date) Line was Installed.
 0040 Soil Piercing = 30.0 Feet
 NOTE: Not Complete Yet.
 Fazzino Plumbing completed 3 houses.
 0041 Plumbing = House 10 John Way Done, House 242 Done Main St, House 243 Done Main St.
 QA/QC: QA Kurt Mintell discussed Storm Drains and Silt Fences with QC Jerry Brandon and Safety Officer Rob Peddicord.

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 976	Page 2 of 3	
	DATE 20 Aug 2021 - Friday		
PROJECT Durham Meadows Waterline Remedial Design	CONTRACT NUMBER W912WJ19C0002		
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
LABOR HOURS			
Employer	Labor Classification	Number of Employees	Hours Worked
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1	1.0	8.0
Ludlow Construction Co., Inc.	LABORER, GROUP 1	3.0	24.0
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR	0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER	1.0	8.0
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1	2.0	16.0
Ludlow Construction Co., Inc.	SSHO	1.0	8.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR	1.0	8.0
Total hrs worked to date:	44,041.5	Hrs worked MTD:	1,160.0
		Total:	9.0
			72.0
EQUIPMENT HOURS			
Serial Number	Description	Idle Hours	Operating Hours
L-5	Cat 950K L-5 Billie	0.0	8.0
E-19 Cat	E-19 Cat 314C Trackhoe Billy	4.0	4.0
T-77 PU	T-77 PU Billy	4.0	4.0
T-27 Dump	T-27 Dump Billy	4.0	4.0
E-9 Track Hoe	E-9 336 Track Hoe Billy	8.0	0.0
LB - & Cat	LB-7 Cat 430E Backhoe Billy	6.0	2.0
T-64	Dump Truck T-64	4.0	4.0
T-65	Ludlow Pickup Truck T-65	4.0	4.0
B-5 Sweeper	B-5 Sweeper Billie	6.0	2.0
R-4 Roller Billy	Roller Compacter Billy	8.0	0.0
TE 15 Excavator	TE-15 Track Hoe Billy	4.0	4.0
T-84 PU	T-84 PU Billy	8.0	0.0
T-86	T-86 Dump Truck Billy	4.0	4.0
L-10 Pitt	L-10 Loader Pitt	6.0	2.0
E-14 Excavator	E-14 EX	4.0	4.0
Total operating hrs to date:	30,405.5	Idle hrs MTD:	1,038.0
		Opr hrs MTD:	770.0
		Total:	74.0
			46.0
MISHAP REPORTING (Describe mishaps)			
No mishaps reported today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER	Page 3 of 3	
		976		
PROJECT Durham Meadows Waterline Remedial Design		DATE	20 Aug 2021 - Friday	
		CONTRACT NUMBER	W912WJ19C0002	
CONTRACTOR CERTIFICATION		On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.		
QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE	