

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 1,025	Page 1 of 3
	DATE 08 Oct 2021 - Friday	

PROJECT Durham Meadows Waterline Remedial Design	CONTRACT NUMBER W912WJ19C0002
---	----------------------------------

CONTRACTOR Ludlow Construction Co., Inc.	WEATHER Weather Caused No Delay Temperature Min 52 °F Max 74 °F No Precipitation 4 MPH Wind
---	--

QC NARRATIVES

JOB SAFETY

SAFETY:
 Crews arrived at 7:00am, Departed at 3:00pm
 *SSHO Rob Peddicord monitored safety and environmental protocols for Ludlow Construction, and Fazzino Plumbing
 *Ludlow crew worked on retaining wall at the Water Tank
 *Apuzzo Electric not on site
 *Fazzino Plumbing worked at 29, 35 Maiden Lane
 *A&R Electric at Water Tank
 *United Concrete not on site
 *Brideau Sheet Metal not on site

*GENERAL SAFETY: All persons wearing required PPE for the given task, Safety procedures being followed, AHAs being followed
 *TRAFFIC: No roadway work on this date
 *LIFTING SAFETY: No heavy lifting on this date
 *TRENCHING: Trench safety protocols followed; trench either benched back or trench box used, ladder available every 25ft or trench not entered.
 House Installs: Long sections of copper pipe able to be placed in trench without persons entering the trench.
 *FALL PROTECTION: USACE and A&R Electric wore required harness with front hook-on for climbing the Water Tank ladder

*SSHO: Weekly Site Walk-through: Misc debris picked up Booster Station and Meter Vault

WORK PERFORMED TODAY

WORK PERFORMED TODAY
 Onsite 7:00 AM ; Offsite 3:30 PM
 PERSONEL:
 Superintendent 1
 Operators 2
 Labors 3
 Truck Drivers 2
 VISITERS:
 Flagger 0
 A&R Electric 2
 Fazzino Plumbing 2
 BILLY'S CREW:
 Watertank:
 Worked on CMU Block Wall.
 Graded and filled area around back side of tank
 Booster Station: Clean Up around Booster Station
 Meter Vault: Clean Up around Meter Vault
 Plumbing in Housing:
 Fazzino Plumbing worked on Houses 29 Done, 35 Done
 A&R Electric: Worked on Electric, on top of Water Tank. Pulled Wire and Worked on Blower
 CLIN 45
 QA/QC:
 Staff Meeting
 QA Kurt Mintell Discussed the Block Fence at Water Tank with QC Jerry Brandon and Safety Officer Rob Peddicord

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____
No preparatory inspections held today

Initial Inspections held today _____
No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION		REPORT NUMBER 1,025	Page 2 of 3
		DATE 08 Oct 2021 - Friday	
PROJECT Durham Meadows Waterline Remedial Design		CONTRACT NUMBER W912WJ19C0002	
QC REQUIREMENTS			
Requirement No	Type	Description	Results
No QC requirements were completed today			
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
LABOR HOURS			
Employer	Labor Classification	Number of Employees	Hours Worked
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1	1.0	8.0
Ludlow Construction Co., Inc.	LABORER, GROUP 1	3.0	24.0
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR	0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER	1.0	8.0
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1	2.0	16.0
Ludlow Construction Co., Inc.	SSHO	1.0	8.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR	1.0	8.0
Total hrs worked to date: 46,865.5		Hrs worked MTD: 432.0	Total: 9.0 72.0
EQUIPMENT HOURS			
Serial Number	Description	Idle Hours	Operating Hours
531660128	Bobcat Skidsteer S-2 Billy	8.0	0.0
L-5	Cat 950K L-5 Billie	0.0	8.0
E-19 Cat	E-19 Cat 314C Trackhoe Billy	8.0	0.0
T-77 PU	T-77 PU Billy	0.0	8.0
T-27 Dump	T-27 Dump Billy	8.0	0.0
E-9 Track Hoe	E-9 336 Track Hoe Jon	0.0	8.0
LB - & Cat	LB-8 Cat 430E Backhoe Billy	8.0	0.0
T-64	Dump Truck T-64	0.0	8.0
T-65	Ludlow Pickup Truck T-65	6.0	2.0
B-5 Sweeper	B-5 Sweeper Billie	8.0	0.0
R-4 Roller Billy	Roller Compacter Billy	8.0	0.0
TE 15 Excavator	TE-15 Track Hoe Billy	0.0	8.0
T-84 PU	T-84 PU Billy	6.0	2.0
T-86	T-86 Dump Truck Billy	8.0	0.0
T-80 Dump	T-80 Dump Billy	8.0	0.0
L-10 Pitt	L-10 Loader Pitt	0.0	8.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 1,025	Page 3 of 3
	DATE 08 Oct 2021 - Friday	

PROJECT Durham Meadows Waterline Remedial Design	CONTRACT NUMBER W912WJ19C0002
---	----------------------------------

D-2 Doser	D-2 Dozer		0.0	8.0				
E-14 Excavator	E-14 EX		8.0	0.0				
T-52 Dump	T-52 Dump	Billy	0.0	8.0				
Total operating hrs to date:	32,182.5	Idle hrs MTD:	507.0	Opr hrs MTD:	365.0	Total:	84.0	68.0

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------