

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 1,053	Page 1 of 3
	DATE 05 Nov 2021 - Friday	

PROJECT Durham Meadows Waterline Remedial Design	CONTRACT NUMBER W912WJ19C0002
---	----------------------------------

CONTRACTOR Ludlow Construction Co., Inc.	WEATHER Weather Caused No Delay Temperature Min 29 °F Max 51 °F No Precipitation 5 MPH Wind
---	--

QC NARRATIVES

JOB SAFETY

SAFETY:
Crews arrived at 7:00am, Departed at 3:00pm
*SSHO Rob Peddicord monitored safety and environmental protocols for Ludlow Construction, and A&R Electric
*Ludlow crew at 212 Maple, and 248 Main
*A&R Electric at the Booster Station

*GENERAL SAFETY: All persons wearing required PPE for the given task, Safety procedures being followed, AHAs being followed
*TRAFFIC: Maple traffic blocked off with Road Closed signs.
*LIFTING SAFETY: No heavy lifts on this date
*TRENCHING: SAFETY: If deeper than 5ft; trench box used or trench benched back, or no persons enter. Ladder within 25ft of persons in trench.
Ludlow able to lay long segments of copper pipe into the trench without entering it.
*FALL PROTECTION: NA on this date

*SSHO: Weekly Site Walkthrough; no issues

WORK PERFORMED TODAY

WORK PERFORMED TODAY
Onsite 7:00 AM ; Offsite 3:30 PM
PERSONEL:
Superintendent 1
Operators 2
Labors 3
Truck Drivers 1
VISITERS:
A&R Electric 2
BILLY'S CREW:
House 212 R Maple Ave:
0035 1 1/2 inch Copper: 77 feet of 1 1/2 Copper was installed
0062 Saw Cutting in Town; 898 LF
House 248 Main Street:
Extra Work at point of entry:
Foundation Repair
Installed Filter Fabric and Plastic against Foundation, and under perimeter Drain
Loam and Seed
Booster Station:
A&R Electric installed Disconnect for Meter
QA/QC:
QA Kurt Mintell Foundation Repair with QC Jerry Brandon and Safety Officer Rob Peddicord

PREP/INITIAL DATES (Preparatory and initial dates held and advance notice)

Preparatory Inspections held today _____

No preparatory inspections held today

Initial Inspections held today _____

No initial inspections held today

ACTIVITY START/FINISH

Activity No	Description
No activities were started or finished today	

QC REQUIREMENTS

Requirement No	Type	Description	Results
No QC requirements were completed today			

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 1,053	Page 2 of 3	
	DATE 05 Nov 2021 - Friday		
PROJECT Durham Meadows Waterline Remedial Design	CONTRACT NUMBER W912WJ19C0002		
ISSUED QA/QC DEFICIENCY (Describe QA and QC Deficiency items issued)			
Item No	Location	Description	
No QC Deficiency items were issued today			
CORRECTED QA/QC DEFICIENCY (Report QC and QA Deficiency items corrected)			
Item No	Location	Description	
No QC Deficiency items were corrected today			
CONTRACTORS ON SITE (Report first and/or last day contractors were on site)			
Name	First Day	Last Day	
No Contractors had their first or last day on the site			
LABOR HOURS			
Employer	Labor Classification	Number of Employees	Hours Worked
Ludlow Construction Co., Inc.	TRUCK DRIVER, GROUP 1	1.0	8.0
Ludlow Construction Co., Inc.	LABORER, GROUP 1	3.0	24.0
Ludlow Construction Co., Inc.	CIRCULAR SAW OPERATOR	0.0	0.0
Ludlow Construction Co., Inc.	PROJECT MANAGER	1.0	8.0
Ludlow Construction Co., Inc.	OPERATOR HEAVY EQUIPMENT 1	2.0	16.0
Ludlow Construction Co., Inc.	SSHO	1.0	8.0
Ludlow Construction Co., Inc.	QUALITY CONTROL SYSTEM MGR	1.0	8.0
Total hrs worked to date:	48,161.5	Hrs worked MTD:	360.0
		Total:	9.0
			72.0
EQUIPMENT HOURS			
Serial Number	Description	Idle Hours	Operating Hours
531660128	Bobcat Skidsteer S-2 Billy	6.0	2.0
T-85	Dump Truck T-85 Billy	0.0	8.0
L-5	Cat 950K L-5 Billie	0.0	8.0
E-19 Cat	E-19 Cat 314C Trackhoe Billy	8.0	0.0
T-77 PU	T-77 PU Billy	0.0	8.0
T-27 Dump	T-27 Dump Billy	0.0	8.0
E-9 Track Hoe	E-9 336 Track Hoe Billy Off Site	8.0	0.0
LB - & Cat	LB-8 Cat 430E Backhoe Billy	8.0	0.0
T-64	Dump Truck T-64	8.0	0.0
T-65	Ludlow Pickup Truck T-65	6.0	2.0
B-5 Sweeper	B-5 Sweeper Billie	6.0	2.0
R-4 Roller Billy	Roller Compacter Billy	6.0	2.0
TE 15 Excavator	TE-15 Track Hoe Billy	0.0	8.0
T-84 PU	T-84 PU Billy	6.0	2.0
T-86	T-86 Dump Truck Billy	8.0	0.0
T-80 Dump	T-80 Dump Billy	8.0	0.0
L-10 Pitt	L-10 Loader Pitt	4.0	4.0
D-2 Doser	D-2 Dozer	8.0	0.0
E-14 Excavator	E-14 EX	0.0	8.0
T-52 Dump	T-52 Dump Billy	8.0	0.0

CONTRACTORS QUALITY CONTROL REPORT (QCR) DAILY LOG OF CONSTRUCTION	REPORT NUMBER 1,053	Page 3 of 3
	DATE 05 Nov 2021 - Friday	

PROJECT Durham Meadows Waterline Remedial Design	CONTRACT NUMBER W912WJ19C0002
---	----------------------------------

Total operating hrs to date:	33,274.5	Idle hrs MTD:	476.0	Opr hrs MTD:	300.0	Total:	98.0	62.0
------------------------------	----------	---------------	-------	--------------	-------	--------	------	------

MISHAP REPORTING (Describe mishaps)
No mishaps reported today

CONTRACTOR CERTIFICATION **On behalf of the contractor, I certify that this Report is complete and correct and all equipment and material used and work performed during this Reporting period are in compliance with the contract plans and specifications, to the best of my knowledge, except as noted above.**

QC REPRESENTATIVE'S SIGNATURE	DATE	SUPERINTENDENT'S INITIALS	DATE
-------------------------------	------	---------------------------	------