

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 9, 2019
Location:	South Main Street, Middletown CT	Day of Week:	Monday
Project #:	AECOM: 60445033	Report No:	2
Contractor:	Ludlow Construction	Page:	1 of 4

Weather Conditions

Conditions: Night
Temperature (°F): High 70°F Low 60°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	x	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	3	x	8
				Safety Officer	1	x	8
				Dump truck Operator	1	x	8
Police Officer	2	x	8	Excavator Operator	1	x	8
				Skid Steer Operator	1	x	8
				Mid-size Excavator Operator	1	x	8
				Laborers	5	x	8
				Sub-contractor			
				Dump truck Operator	1	x	8
Testing Lab	1		4				

Summary of Work

Visitors:

Notes:

1855 – AECOM on site
 1900 – contractors, police officers, USACE representation on site
 1910 – setting up single lane traffic system and drainage silt sacks, mobilizing equipment
 2000 – trench dug on west side of road, end of pipe laid previous day located. Trench support in place
 2030 – first pipe section of day attached
 2040 – starting to place bedding around pipe
 2000 – dump truck on site for material storage/removal
 2100 – first layer placed on top of pipe, second layer about to be placed. Landscape fabric and base layer gravel being laid down to prepare for new section.
 2105 – second layer being compacted down.
 2120 – second pipe of day laid, bedding being placed above it. Trenching underway for next segment.
 2200 – fill layers compacted above second section, clearing and gravel base for 3rd section complete
 2215 – third pipe section in place
 2230 – break time for workers before continuing next section.
 2300 – left site
 Notes:
 Testing Lab technician reported to have arrived at 0000 9/10/19.
 3 lengths (18' each) laid before 2300
 4 lengths (18' each) laid after 2300
 Road surface left compacted and paved after trenches on west side of road were filled

Res. Representative:

F. Grimburg

Date: 9/9/19

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 9, 2019
Location:	South Main Street, Middletown CT	Day of Week:	Monday
Project #:	AECOM: 60445033	Report No:	2
Contractor:	Ludlow Construction	Page:	2 of 4

Payment Items:



Figure 1 – New pipe section attached to end of pipe installed 9/8/19

Daily Report

Project: Durham Meadows Pipeline Installation
Location: South Main Street, Middletown CT
Project #: AECOM: 60445033
Contractor: Ludlow Construction

Date: September 9, 2019
Day of Week: Monday
Report No: 2
Page: 3 of 4



Figure 2 – Compacted top backfill layer above newly placed pipe

Daily Report

Project: Durham Meadows Pipeline Installation
Location: South Main Street, Middletown CT
Project #: AECOM: 60445033
Contractor: Ludlow Construction

Date: September 9, 2019
Day of Week: Monday
Report No: 2
Page: 4 of 4



Figure 3 – Water line utility warning tape placed on 12” bedding layer above new water main