

# AECOM

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation
<b>Location:</b>	South Main Street, Middletown CT
<b>Project #:</b>	AECOM: 60445033
<b>Contractor:</b>	Ludlow Construction

**Date:** September 17, 2019  
**Day of Week:** Tuesday  
**Report No:** 7  
**Page:** 1 of 5

### Weather Conditions

<b>Conditions:</b>	Night			
<b>Temperature (°F):</b>	High	74°F	Low	58°F

Contractors & Subcontractors Workforce					Equipment in Use						
Trade	#	x	hrs	Trade	#	x	hrs	Type	#	x	hrs
USACE				Ludlow Construction				Concrete sawing machine	1	x	8
Field Engineer	1	x	8	Superintendent	4	x	8	Dump truck	2	x	8
				Safety Officer	1	x	8	Excavator	1	x	8
				Dump truck Operator	1	x	8	Skid Steer Loader	1	x	8
				Excavator Operator	1	x	8	Plate Compactor	1	x	8
				Skid Steer Operator	1	x	8	Jumping Jack Compactor	1	x	8
								Light Tower	2	x	8
				Tractor-style Excavator Oper.	1	x	8	Mid-size Excavator	1	x	8
				Laborers	5	x	8	Tractor-style Excavator	1	x	8
				Sub-contractor				Pipe sawing machine	3	x	8
				Dump truck Operator	1	x	8				
				Middletown Police Dept.							
				Traffic officer	2	x	8				

## Summary of Work

---

---

**Visitors:**

**Notes:**

1855 – on site  
1910 – traffic system set up, Ludlow starting to mobilize  
1920 – starting to cut pavement across road to connect to tee section installed  
1950 – excavating trench with excavator  
2100 – trench support in place  
2115 – stone bedding in trench, wrapped in geotextile  
2140 – continuing to trench, gas and storm drain lines are uncovered  
2210 – stone bedding being placed, graded under where pipe section will be placed  
2225 – pipe is in ground  
2240 – pipe being attached, 1<sup>st</sup> of night  
2250 – placing bedding around pipe section, pipe is attached  
2300 – compacting with Jumping Jack compactor  
2310 – leaving site now

**Res. Representative:**

F. Grimberg

**Date:** 9/17/19

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	September 17, 2019
<b>Location:</b>	South Main Street, Middletown CT	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 60445033	<b>Report No:</b>	7
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	2 of 5

### Payment Items:

**Res. Representative:**

F. Grimberg

**Date:** 9/17/19

## Daily Report

**Project:** Durham Meadows Pipeline Installation  
**Location:** South Main Street, Middletown CT  
**Project #:** AECOM: 60445033  
**Contractor:** Ludlow Construction

**Date:** September 17, 2019  
**Day of Week:** Tuesday  
**Report No:** 7  
**Page:** 3 of 5



Figure 1 – Storm drain (near) and natural gas (far) lines in trench, facing west (across road) from Tee section



## Daily Report

**Project:** Durham Meadows Pipeline Installation  
**Location:** South Main Street, Middletown CT  
**Project #:** AECOM: 60445033  
**Contractor:** Ludlow Construction

**Date:** September 17, 2019  
**Day of Week:** Tuesday  
**Report No:** 7  
**Page:** 4 of 5



Figure 2 – Placing pipe section, attached to tee section and butterfly valve



## Daily Report

**Project:** Durham Meadows Pipeline Installation  
**Location:** South Main Street, Middletown CT  
**Project #:** AECOM: 60445033  
**Contractor:** Ludlow Construction

**Date:** September 17, 2019  
**Day of Week:** Tuesday  
**Report No:** 7  
**Page:** 5 of 5



Figure 3 – Placing pipe bedding over pipe section