

Daily Report

Project:	Durham Meadows Pipeline Installation
Location:	South Main Street, Middletown CT
Project #:	AECOM: 60445033
Contractor:	Ludlow Construction

Date: October 6, 2019
Day of Week: Monday
Report No: 11
Page: 1 of 6

Weather Conditions

Conditions:	Night			
Temperature (°F):	High	63°F	Low	59°F

[illegible]

Summary of Work

Visitors:

Notes:

- Starting from station 111+88, have been laying straight pipe since 111+48
- 1900 – On site, weekly safety meeting underway
- 1915 – Mobilizing equipment
- 1950 – Trenching for 1st section
 - Trench support in place
- 2000 – Crushed stone bedding, geotextile fabric in place
 - Moving pipe section
- 2003 – 1st section attached at station 111+88
- 2005 – Placing pipe bedding overtop 1st section, then (jumping jack) compacting
 - Compression test lab on site
 - Laying warning tape
 - Filling above warning tape with fill from trench for 2nd section of the night
- 2010 – Trench support in place for 2nd section
- 2020 – Crushed stone bedding, geotextile laid – about to place 2nd section
 - Placing pipe bedding over 2nd section
- 2030 – Trenching for 3rd section
- 2040 – Trench support in place for 3rd section of the night
- 2100 – 3rd section in, backfilling overtop
 - Trenching for 4th section
 - Moving trench support
- 2105 – Grading backfill over sections 1-3, then compacting with plate compactor
- 2110 – Compacting with plate compactor over sections 1-3

Res. Representative:

F. Grimberg

Date: 10/6/19

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 6, 2019
Location:	South Main Street, Middletown CT	Day of Week:	Monday
Project #:	AECOM: 60445033	Report No:	11
Contractor:	Ludlow Construction	Page:	2 of 6

2115 – Compaction tests above sections 1-3 – passed (all three)
- Trenching for 5th section of night
- First lift done over sections 1-3
2120 – Placing 2nd fill lift over sections 1-3
2125 – 4th section attached
2145 – 5th section attached, preparing to attach 6th section
2200 – Placing pipe bedding over 6th section of the night, then (jumping jack) compacting
2205 – Placing 3rd backfill lift over sections 1-3
- 1st lift placed (not yet compacted) over sections 4, 5
2215 – 7th section attached
2220 – Compacting 3rd lift over 1-3
- 1st lift after pipe bedding being placed over 6th section
- Trenching for 8th section of the night
2225 – Trench support in place for 8th section
2030 – Stone bedding is wrapped with geotextile fabric for under 8th section
2035 – Trenching for 9th section
1040 – Placing 1st lift over 7th section
1050 – 1st lift compacted over 7th section – passed compaction test
- Placed pipe bedding, warning tape laid over 8th section
- Workers taking break
2300 – Leaving site now

Payment Items:

Daily Report

Project: Durham Meadows Pipeline Installation
Location: South Main Street, Middletown CT
Project #: AECOM: 60445033
Contractor: Ludlow Construction

Date: October 6, 2019
Day of Week: Monday
Report No: 11
Page: 3 of 6



Figure 1 – First pipe section attached at Sta. 111+88

Daily Report

Project: Durham Meadows Pipeline Installation
Location: South Main Street, Middletown CT
Project #: AECOM: 60445033
Contractor: Ludlow Construction

Date: October 6, 2019
Day of Week: Monday
Report No: 11
Page: 4 of 6



Figure 2 –Uncompact backfill over sections 1 and 2 of the night

Daily Report

Project: Durham Meadows Pipeline Installation
Location: South Main Street, Middletown CT
Project #: AECOM: 60445033
Contractor: Ludlow Construction

Date: October 6, 2019
Day of Week: Monday
Report No: 11
Page: 5 of 6



Figure 3 – Compaction testing over sections 1, 2

Daily Report

Project: Durham Meadows Pipeline Installation
Location: South Main Street, Middletown CT
Project #: AECOM: 60445033
Contractor: Ludlow Construction

Date: October 6, 2019
Day of Week: Monday
Report No: 11
Page: 6 of 6



Figure 4 – Bedding being placed over 6th section of the night