

Daily Report

Project:	Durham Meadows Pipeline Installation
Location:	South Main Street, Middletown CT
Project #:	AECOM: 60445033
Contractor:	Ludlow Construction

Date: October 14, 2019
Day of Week: Monday
Report No: 13
Page: 1 of 9

Weather Conditions

Conditions:	Night			
Temperature (°F):	High	63°F	Low	59°F

[illegible]

Summary of Work

Visitors:

Notes:

- Starting from Station 115+89 with un-restrained pipe sections, switching to restrained at Station 117+45
- 1900 – on site
- 1910 – traffic system in place
- 1920 – breaking ground
- 1940 – trench support in place for 1st section, has a service connection at Sta. 115+95
- 1955 – trenching for 2nd section
- 2000 – Placing crushed stone bedding in geotextile for under 2nd section, has a service connection at Sta. 116+29.5
- 2010 – 2nd section attached, placing pipe bedding
- 2030 – Placing back fill, compacting with plate compactor over 1st, 2nd sections
- 2100 – laying utility warning tape, compacting over 3rd section
- 2110 – supports in place for 4th section, laying gravel bedding
- 2120 – 4th section attached, laying pipe bedding, compacting
 - Compaction testing above 2nd pipe section, 1st lift – passed, adding 2nd lift
- 2125 – trenching for 5th section
- 2135 – compacting 2nd lift over 2nd section, then testing
- 2150 – 5th section in, clearing for 6th section
- 2215 – 6th section in, warning tape laid
 - Trenching for 7th section
- 2220 – trench support in place for 7th section, placing crushed stone bedding in geotextile
 - 2nd lift cleared over 1-4th sections
- 2230 – 7th section attached, laying pipe bedding
 - 8th section is the first restrained pipe section

Res. Representative:

F. Grimberg

Date: 10/14/19

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 14, 2019
Location:	South Main Street, Middletown CT	Day of Week:	Monday
Project #:	AECOM: 60445033	Report No:	13
Contractor:	Ludlow Construction	Page:	2 of 9

2235 – placing last backfill lift over sections 1-4
2245 – break time for laborers
2300 – leaving site now

Payment Items:

Res. Representative:

F. Grimberg

Date: 10/14/19

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 14, 2019
Location:	South Main Street, Middletown CT	Day of Week:	Monday
Project #:	AECOM: 60445033	Report No:	13
Contractor:	Ludlow Construction	Page:	3 of 9



Figure 1 – Backfill pile just before the start of the trench at station Sta. 115+89

Daily Report

Project: Durham Meadows Pipeline Installation
Location: South Main Street, Middletown CT
Project #: AECOM: 60445033
Contractor: Ludlow Construction

Date: October 14, 2019
Day of Week: Monday
Report No: 13
Page: 4 of 9



Figure 2 –1st pipe section attached at Station 115+89, starting to place pipe bedding

Daily Report

Project: Durham Meadows Pipeline Installation
Location: South Main Street, Middletown CT
Project #: AECOM: 60445033
Contractor: Ludlow Construction

Date: October 14, 2019
Day of Week: Monday
Report No: 13
Page: 5 of 9



Figure 3 – Wood marking service connection at Sta. 115+95, looking towards 2nd section

Daily Report

Project: Durham Meadows Pipeline Installation
Location: South Main Street, Middletown CT
Project #: AECOM: 60445033
Contractor: Ludlow Construction

Date: October 14, 2019
Day of Week: Monday
Report No: 13
Page: 6 of 9



Figure 4 – Compacting with plate compactor over 2nd, 3rd pipe sections

Daily Report

Project: Durham Meadows Pipeline Installation
Location: South Main Street, Middletown CT
Project #: AECOM: 60445033
Contractor: Ludlow Construction

Date: October 14, 2019
Day of Week: Monday
Report No: 13
Page: 7 of 9



Figure 5 – Newly dumped backfill pile in trench, will be spread to be 3rd coarse fill lift

Daily Report

Project: Durham Meadows Pipeline Installation
Location: South Main Street, Middletown CT
Project #: AECOM: 60445033
Contractor: Ludlow Construction

Date: October 14, 2019
Day of Week: Monday
Report No: 13
Page: 8 of 9




Figure 6 – Compaction testing

Daily Report

Project: Durham Meadows Pipeline Installation
Location: South Main Street, Middletown CT
Project #: AECOM: 60445033
Contractor: Ludlow Construction

Date: October 14, 2019
Day of Week: Monday
Report No: 13
Page: 9 of 9




Figure 7 – Attaching 7th pipe section