

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 24, 2020
Location:	Maiden Lane, Route 68, and Shared Access Driveway	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	105
Contractor:	Ludlow Construction	Page:	2 of 9

In addition, soil compaction data is presented in the Contractor Daily Quality Control Reports located here:

<https://www.nae.usace.army.mil/Missions/Projects-Topics/Durham-Meadows-Water-Lines-Project/>

Daily Activities –Shared Access Driveway, Middletown

Ludlow placed and graded fill around the subbase for the water tank pad.

0808: Ludlow is placing and grading fill around the perimeter of the water tank footprint.

1010: Ludlow is placing, grading and compacting fill around the tank footprint.

1158: Ludlow is placing, grading and compacting fill around the tank footprint.

Daily Activities –Maple Avenue, Durham

Ludlow performed saw cutting of pavement between Stations 925+00 and 931+00.

Daily Activities – Installations, Route 68, Durham

Ludlow installed two curb stops on Route 68 (Wallingford Road) at Stations 603+46.5 and 604+60.

0712: Ludlow is saw cutting pavement at Station 603+46.5 on Route 68 to install a curb stop that will service 17 Wallingford Road. The curb stop will be placed 16' back from edge of pavement.

0744: Ludlow is hammering rock at Station 603+46.5 on Route 68.

0842: Ludlow encountered a broken 6" clay conduit at Station 603 +46.5 running along the north edge of Route 68. Ludlow repaired the pipe with 6" PVC and two Fernco boots.

0942: Ludlow has excavated a trench on the eastbound lane of Route 68 to place a 1.5" curb stop at Station 604+60 to service #22 Wallingford Road (Route 68).

1141: Ludlow is finishing up with the installation of the 1.5" curb stop at Station 604+60.

1241: The curb stop installed at Station 604+60 is located 31' from the edge of pavement. Ludlow is currently placing and rolling hot patch to close the trench.

Daily Activities – Installation of 12" DIP, Maiden Lane, Durham

Ludlow installed 12" DIP from Stations 401+14.5 to 403+34 on Maiden Lane in Durham. This includes the installation of corporation stops at Stations 402+40 and 403+02.

0707: Ludlow resumes the installation of 12" DIP on Maiden Lane starting at Station 412+17 and working east.

Res. Representative: J. Meunier **Date:** 6/24/20

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 24, 2020
Location:	Maiden Lane, Route 68, and Shared Access Driveway	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	105
Contractor:	Ludlow Construction	Page:	4 of 9



Picture 1: Ludlow begins to excavate on Maiden Lane, Durham at ~Station 412+25. View to the southeast.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>6/24/20</u>
-----------------------------	-------------------	--------------	----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 24, 2020
Location:	Maiden Lane, Route 68, and Shared Access Driveway	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	105
Contractor:	Ludlow Construction	Page:	5 of 9



Picture 2: Ludlow installing a curb stop at Station 603+46.5 to service 17 Wallingford Road (Route 68). View to the west.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>6/24/20</u>
-----------------------------	-------------------	--------------	----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 24, 2020
Location:	Maiden Lane, Route 68, and Shared Access Driveway	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	105
Contractor:	Ludlow Construction	Page:	6 of 9



Picture 3: Ludlow placing and grading fill around the perimeter of the water tank footprint. Shared Access Driveway, Middletown. View to the southeast.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>6/24/20</u>
-----------------------------	-------------------	--------------	----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 24, 2020
Location:	Maiden Lane, Route 68, and Shared Access Driveway	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	105
Contractor:	Ludlow Construction	Page:	7 of 9



Picture 4: Repaired clay conduit at Station 603+46.5. Wallingford Road (Route 68), Durham. View to the south.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>6/24/20</u>
-----------------------------	-------------------	--------------	----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 24, 2020
Location:	Maiden Lane, Route 68, and Shared Access Driveway	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	105
Contractor:	Ludlow Construction	Page:	8 of 9



Picture 5: Ludlow beginning to excavate for the placement of a 1.5" curb stop at Station 604+60. Wallingford Road (Route 68), Durham. View to the west.

Res. Representative:	J. Meunier	Date:	6/24/20
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 24, 2020
Location:	Maiden Lane, Route 68, and Shared Access Driveway	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	105
Contractor:	Ludlow Construction	Page:	9 of 9



Picture 6: Ludlow getting ready to hammer rock at Station 403+15. Maiden Lane, Durham. View to the southeast.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>6/24/20</u>
-----------------------------	-------------------	--------------	----------------