

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 18, 2020
Location:	Main Street and Route 68, Durham; Shared Access Driveway, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	203
Contractor:	Ludlow Construction	Page:	1 of 6

Weather Conditions

Conditions: Daylight hours: Sunny. Winds variable 0-8 mph.
 Temperature (°F): High 34°F Low 28°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	x	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	1	x	8
				Safety Officer	1	x	8
				Foreman	1	x	8
				Dump truck Operator	2	x	8
				Excavator Operator	1	x	8
				Skid Steer/ Bucket Loader	1	x	8
				Laborers	4	X	8
				Note that some persons			
				Multiple pieces equipment.			
				Sub-contractor	0	X	8
				Municipal Police Detail	0	X	8
				State Police Detail	1	X	8

Visitors:

Jerry Brandon, Ludlow

Excavation Site for Pressure Reducing Valve Vault

Ludlow excavated the site for the Pressure Reducing Valve Vault located near Station 161+00 (Drawing C-15).

Daily Activities – Excavation for the Pressure Reducing Valve Vault north of 384 Main Street, Durham

Ludlow installed a corporation stop and a curb stop for the residence at 119 Main Street, Durham.

0747: Ludlow is excavating the western edge of the site for the PRV Vault on Main Street. Added sheeting and the 2 support corners for this side.

0830: Ludlow has excavated a portion of the entire site and moved the south panel of sheeting into place.

0915: Ludlow is adding a second panel of sheeting to the south side of the excavation and placed the northeast corner support.

0945: Ludlow is continuing with excavation of site and placed the north panel of sheeting.

Res. Representative:	<u>M. Crowley</u>	Date:	<u>11/18/20</u>
-----------------------------	-------------------	--------------	-----------------

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 18, 2020
Location:	Main Street and Route 68, Durham; Shared Access Driveway, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	203
Contractor:	Ludlow Construction	Page:	2 of 6

1045: Ludlow placed the east panel of sheeting and continued with excavation of the vault area. Also placed a second panel of sheeting on the east side.

1145: Ludlow placed a second panel of sheeting on the west side of the excavation.

1230: Ludlow continues to excavate the vault area and uses the level/rod to determine when the correct depth is met.

Res. Representative:

M. Crowley

Date: 11/18/20

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 18, 2020
Location:	Main Street and Route 68, Durham; Shared Access Driveway, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	203
Contractor:	Ludlow Construction	Page:	3 of 6



Picture 1: Ludlow excavating the west side of the Pressure Reducing Valve Vault site just north of 384 Main Street.

Res. Representative:	<u>M. Crowley</u>	Date:	<u>11/18/20</u>
-----------------------------	-------------------	--------------	-----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 18, 2020
Location:	Main Street and Route 68, Durham; Shared Access Driveway, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	203
Contractor:	Ludlow Construction	Page:	4 of 6



Picture 2: Ludlow placing the second sheeting panel on the south side of the Pressure Reducing Valve Vault on Main Street.

Res. Representative:

M. Crowley

Date: 11/18/20

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 18, 2020
Location:	Main Street and Route 68, Durham; Shared Access Driveway, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	203
Contractor:	Ludlow Construction	Page:	5 of 6



Picture 3: Ludlow excavating the site for the Pressure Reducing Valve Vault.

Res. Representative:

M. Crowley

Date: 11/18/20

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 18, 2020
Location:	Main Street and Route 68, Durham; Shared Access Driveway, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	203
Contractor:	Ludlow Construction	Page:	6 of 6



Picture 4: Ludlow confirming the depth of the valve vault.

Res. Representative:

M. Crowley

Date: 11/18/20