

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 20, 2020
Location:	Maple Avenue and Main Street, Durham, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	205
Contractor:	Ludlow Construction	Page:	1 of 7

Weather Conditions

Conditions: Daylight hours: Sunny. Winds variable 0-8 mph.
 Temperature (°F): High 64°F Low 45F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	x	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	1	x	8
				Safety Officer	1	x	8
				Foreman	1	x	8
				Dump truck Operator	2	x	8
				Excavator Operator	1	x	8
				Skid Steer/ Bucket Loader	0	x	8
				Laborers	3	X	8
				Note that some persons			
DN Tanks				Multiple pieces equipment.			
Superintendent	0	x	8				
Laborers	0	x	8	Sub-contractor	1	X	8
				Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

Pipe Connections, Installations, and Other Work

Ludlow saw cut pavement for a curb stop installation and a curb stop overcut on Main Street, Durham.

Ludlow shim coated the temporary pavement on Maple Avenue.

Compaction Testing

Soil compaction testing was not performed today. Compaction test data for soil, concrete, and asphalt can be found under the "Related Links" column on the righthand side of the page of the following link:

<https://www.nae.usace.army.mil/Missions/Projects-Topics/Durham-Meadows-Water-Lines-Project/>

Daily Activities – Pavement saw cutting, Main Street, Durham

Ludlow saw cut pavement for a curb stop installation and a curb stop overcut on Main Street, Durham.

0815: Ludlow is staged on Main Street, Durham to saw cut pavement for the installation of a curb stop at 127 Main St., Durham and to overcut the curb stop trench for 119 Main Street.

Res. Representative:	J. Meunier	Date:	11/20/20
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 20, 2020
Location:	Maple Avenue and Main Street, Durham, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	205
Contractor:	Ludlow Construction	Page:	2 of 7

0840: Ludlow has finished saw cutting pavement the southbound lane of Main Street for the curb stop installation at 127 Main Street, Durham.

0829: Ludlow is currently in the process of saw cutting pavement on the southbound lane of Main Street for curb stop overcuts for the curb stop Ludlow recently installed at 119 Main Street.

1137: Ludlow is saw cutting pavement on the northbound lane of Main Street, Durham for the curb stop they will be installing soon for 127 Main Street.

Daily Activities – Shim coating, Maple Avenue, Durham

Ludlow shim coated the temporary pavement on Maple Avenue.

0802: Ludlow is staged on Maple Avenue, Durham as they wait for the delivery of asphalt to start shim coating at Station 900+00.

0923 Ludlow is shim coating on the southbound lane of Maple Avenue, Durham. Work has progressed to Station 911+50.

1145: Ludlow continues to shim coat on the southbound lane of Maple Avenue, Durham. Ludlow's work has progressed to Station 916+00.

1246: Ludlow has finish finished shim coating on the southbound lane of Maple Avenue south of Route 68. Ludlow has just delivered another truck of asphalt and they continue shim coating on the section of Maple Avenue that is north of Route 68.

1323: Ludlow has shim coated over the temporary water line trench paving up to Station 931+50, and continues to work north on Maple Avenue, Durham.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 20, 2020
Location:	Maple Avenue and Main Street, Durham, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	205
Contractor:	Ludlow Construction	Page:	3 of 7



Picture 1: Cut lines marked out on the curb stop overcut for 119 Main Street, Durham that Ludlow cut today. View to the east.

Res. Representative:

J. Meunier

Date: 11/20/20

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 20, 2020
Location:	Maple Avenue and Main Street, Durham, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	205
Contractor:	Ludlow Construction	Page:	4 of 7



Picture 2: Ludlow saw cutting a curb stop overcut on the southbound lane of Main Street, Durham between 120 and 119 Main Street. View to the north.

Res. Representative:

J. Meunier

Date: 11/20/20

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 20, 2020
Location:	Maple Avenue and Main Street, Durham, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	205
Contractor:	Ludlow Construction	Page:	5 of 7



Picture 3: Ludlow shim coating over temporary water line trench pavement on Maple Avenue, Durham at Station 901+50. View to the north.

Res. Representative:

J. Meunier

Date: 11/20/20

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 20, 2020
Location:	Maple Avenue and Main Street, Durham, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	205
Contractor:	Ludlow Construction	Page:	6 of 7



Picture 4: Ludlow compacting shim coat of asphalt that they placed over temporary trench pavement on the southbound lane of Maple Avenue, Durham at Station 912+50. View to the northeast.

Res. Representative:

J. Meunier

Date: 11/20/20

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 20, 2020
Location:	Maple Avenue and Main Street, Durham, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	205
Contractor:	Ludlow Construction	Page:	7 of 7



Picture 5: Ludlow shim coating over temporary trench pavement on the southbound lane of Maple Avenue, Durham at Station 913+50. View to the northwest.

Res. Representative:

J. Meunier

Date: 11/20/20