

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 07, 2020
Location:	Main Street, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	213
Contractor:	Ludlow Construction	Page:	1 of 7

Weather Conditions

Conditions: Daylight hours: Partly sunny. Winds variable 0-8 mph.

Temperature (°F): High 43°F Low 27F

Contractors & Subcontractors Workforce							Equipment in Use							
Trade		#	x	hrs	Trade		#	x	hrs	Type		#	x	hrs
USACE					Ludlow Construction					Concrete/Asphalt Road Saw		0	x	8
Field Engineer		1	x	8	Superintendent		1	x	8	Dump truck		0	x	8
					Safety Officer		0	x	8	Excavator – Large		0	x	8
United Concrete		0	x	4	Foreman		0	x	8	Excavator - Mid-Size		0	x	8
					Dump truck Operator		0	x	8	Excavator - Rubber Wheeled – Rock		1	x	8
Barnhart		0	x	4	Excavator Operator		0	x	8	Skid Steer / Bucket Loader		0	x	8
					Skid Steer/Bucket Loader		0	x	8	Rolling Compactor		0	x	8
					Laborers		0	X	8	Plate Compactor		0	x	8
					Note that some persons					Jumping Jack Compactor		0	x	8
DN Tanks					Multiple pieces equipment.					Street Sweeper (Broce Broom)		0	x	8
Superintendent		0	x	8						Material Hopper		0	x	8
Laborers		0	x	8	Sub-contractor		0	X	8	Pipe saw		0	x	8
					Municipal Police Detail		0	X	8	Light Tower		0	x	8
					State Police Detail		0	X	8					

Visitors: None.

Pipe Connections, Installations, and Other Work

Ludlow performed miscellaneous tasks as they work on punch list items to close out the site for the construction season.

Compaction Testing

Soil compaction testing was not performed today. Compaction test data for soil, concrete, and asphalt can be found under the "Related Links" column on the righthand side of the page of the following link:

<https://www.nae.usace.army.mil/Missions/Projects-Topics/Durham-Meadows-Water-Lines-Project/>

Daily Activities – Miscellaneous activities, Durham

Ludlow performed miscellaneous tasks as they work on punch list items to close out the site for the construction season.

0730: One person is on Site today from Ludlow; he will be working on punch list items today.

0810: A complaint about ice on the Shared Access Driveway has been relayed to the USACE representative.

Res. Representative:

J. Meunier

Date: 12/07/20

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 07, 2020
Location:	Main Street, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	213
Contractor:	Ludlow Construction	Page:	2 of 7

0830: Ludlow pumps approximately 2" of water out of the PRV vault located at Station 161+30 on the west side of Main Street, Durham.

0909: Ludlow is working north on Main Street covering off-line hydrant with plastic garbage bags.

0920: Ludlow is placing a garbage bag over the hydrant located at Station 109+10 on S. Main Street, Middletown.

0939: AECOM and the USACE inspect an area on the Shared Access Road at ~Station 19+50 where water has moved from south to north across the road and froze in place (just east of the plunge bowl located on the south side of the road at ~Station 19+80).

0947: Ludlow continues to replace trash bags on hydrants they installed this year that have not been brought online yet. Ludlow is currently working on Little Lane, Durham, adjacent to where Little Lane intersects with Main Street.

1015: AECOM and USACE inspect a sinkhole on the southbound lane of Maple Avenue at Station 914+15 that Ludlow repaired on Friday, December 4, 2020.

1104: Ludlow is working to collect miscellaneous materials and road signs from around the work site.

Res. Representative:	J. Meunier	Date:	12/07/20
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 07, 2020
Location:	Main Street, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	213
Contractor:	Ludlow Construction	Page:	3 of 7



Picture 1: Ludlow placing a garbage bag over an off-line hydrant located on Packinghouse Hill Road next to where it intersects with Main Street, Durham. View to the northeast.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 07, 2020
Location:	Main Street, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	213
Contractor:	Ludlow Construction	Page:	4 of 7



Picture 2: Area on the Shared Access Driveway at ~Station 19+50 where water has moved from south to north across the road and froze in place (just east of the plunge bowl located on the south side of the road at ~Station 19+80). View to the southeast.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 07, 2020
Location:	Main Street, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	213
Contractor:	Ludlow Construction	Page:	5 of 7



Picture 3: Area on the Shared Access Driveway at ~Station 19+50 where water has moved from south to north across the road and froze in place (just east of the plunge bowl located on the south side of the road at ~Station 19+80; visible just past the traffic cone on the rear left of the photograph). View to the northwest.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 07, 2020
Location:	Main Street, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	213
Contractor:	Ludlow Construction	Page:	6 of 7



Picture 4: Overview of the water tank and adjacent portion of the Shared Access Driveway, Middletown. View to the east.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 07, 2020
Location:	Main Street, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	213
Contractor:	Ludlow Construction	Page:	7 of 7



Picture 5: Gravel that has been washed onto the eastern end of the Shared Access Driveway from recent rain events. View to the west.