

# AECOM

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	December 08, 2020
<b>Location:</b>	Main Street, Durham; S. Main Street, Middletown	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	213
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	1 of 4

### Weather Conditions

Conditions: Daylight hours: Partly sunny. Winds variable 0-4 mph.  
 Temperature (°F): High 47°F Low 29F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	x	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	1	x	8
				Safety Officer	0	x	8
United Concrete	0	x	4	Foreman	0	x	8
				Dump truck Operator	0	x	8
Barnhart	0	x	4	Excavator Operator	0	x	8
				Skid Steer/ Bucket Loader	0	x	8
				Laborers	0	X	8
				Note that some persons			
DN Tanks				Multiple pieces equipment.			
Superintendent	0	x	8				
Laborers	0	x	8	Sub-contractor	0	X	8
				Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

### Pipe Connections, Installations, and Other Work

Ludlow and its subcontractors performed several tasks today that included site housekeeping, additional work in the PRV vault, and the painting of fog lines on Route 17 in Durham and Middletown.

### Compaction Testing

Soil compaction testing was not performed today. Compaction test data for soil, concrete, and asphalt can be found under the "Related Links" column on the righthand side of the page of the following link:

<https://www.nae.usace.army.mil/Missions/Projects-Topics/Durham-Meadows-Water-Lines-Project/>

### Daily Activities – Miscellaneous activities, Durham

Ludlow and its subcontractors performed several tasks today that included site housekeeping, additional work in the PRV vault, and the painting of fog lines on Route 17 in Durham and Middletown.

0750: Ludlow has one person on site today to clean up the storage areas and the Ludlow trailer at 285 Main Street, Durham.

<b>Res. Representative:</b>	J. Meunier	<b>Date:</b>	12/08/20
-----------------------------	------------	--------------	----------

# AECOM

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	December 08, 2020
<b>Location:</b>	Main Street, Durham; S. Main Street, Middletown	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	213
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	2 of 4

0905: Ludlow continues working to clean up the storage areas and the Ludlow trailer at 285 Main Street, Durham.

1047:United Concrete has one person working inside of the PRV vault located at Station 161+30, installing lights and electrical conduit.

1300: Safety Marking Inc. is staged at 285 Main Street as they prepare to paint fog lines on Route 17 in Durham and Middletown.

1318: Safety Marking Inc. continues to be staged at 285 Main Street, Durham as they prepare to paint fog lines on Route 17 in Durham and Middletown.

**Res. Representative:**

J. Meunier

**Date:** 12/08/20

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	December 08, 2020
<b>Location:</b>	Main Street, Durham; S. Main Street, Middletown	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	213
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	3 of 4



Picture 1: The interior of the PRV vault located at Station 161+30. 2" PVC pipe has been installed, connecting a PVC stub that drains water from the drain channel that surrounds the edge of the eastern vault hatch to the sump located on the southern vault wall. View to the southeast.

Res. Representative:

J. Meunier

Date: 12/08/20

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	December 08, 2020
<b>Location:</b>	Main Street, Durham; S. Main Street, Middletown	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	213
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	4 of 4



Picture 2: United Concrete installing metal conduit inside of the PRV vault. View to the northeast.

Res. Representative:

J. Meunier

Date: 12/08/20