

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 6, 2021
Location:	S. Main Street and the Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	237
Contractor:	Ludlow Construction	Page:	2 of 10

1224: Ludlow is continuing to install braces on the exterior and interior of the frost wall concrete forms at the booster station footprint located at Station 750+63 South Main Street in Middletown. The USACE field representative checks to confirm that the frost wall forms are square, that the width of the frost wall is correct, that the spacing on the frost wall rebar is correct, that the overlap on horizontal sections of rebar on the corners is adequate, and that the form walls are straight.

1325: Ludlow has finished work at the booster station and is mobilizing to the water tank work zone located east of the Shared Access Driveway.

Daily Activities – Water tank work zone, Shared Access Driveway, Middletown

Ludlow continued work on the 8" drain line that exits the southwest side of the water tank east of the Shared Access Driveway in Middletown.


1325: Ludlow has mobilized to the water tank work zone located east of the Shared Access Driveway to resume the placement and compaction of backfill over the previously placed 8" DIP drain line existing the southwest side of the water tank.

1402: Ludlow continues with the placement and compaction of backfill over the previously placed 8" DIP drain line. Water tank work zone located east of the Shared Access Driveway in Middletown.

Res. Representative:	J. Meunier	Date:	05/06/21
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 6, 2021
Location:	S. Main Street and the Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	237
Contractor:	Ludlow Construction	Page:	3 of 10



Picture 1: Overlapping rebar on a corner of the concrete form for the booster station frost wall located at Station 750+63 in Middletown. The corner overlaps meet or exceed the minimum overlap required.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>05/06/21</u>
-----------------------------	-------------------	--------------	-----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 6, 2021
Location:	S. Main Street and the Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	237
Contractor:	Ludlow Construction	Page:	4 of 10



Picture 2: Bracing that Ludlow has placed on the exterior of the north and west side of the concrete forms and the interior of the east and south wall of the concrete form for the booster station frost wall. Station 750+63 South Main Street, Middletown. View to the southeast.

Res. Representative:

J. Meunier

Date: 05/06/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 6, 2021
Location:	S. Main Street and the Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	237
Contractor:	Ludlow Construction	Page:	5 of 10



Picture 3: Bracing that Ludlow has placed on the exterior of the east side of the concrete form for the booster station frost wall. Station 750+63 South Main Street in Middletown. View to the southwest.

Res. Representative:

J. Meunier

Date: 05/06/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 6, 2021
Location:	S. Main Street and the Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	237
Contractor:	Ludlow Construction	Page:	6 of 10



Picture 4: Bracing that Ludlow has placed on the exterior of the west side of the concrete form for the booster station frost wall. Station 750+63, South Main Street in Middletown. View to the north.

Res. Representative:

J. Meunier

Date: 05/06/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 6, 2021
Location:	S. Main Street and the Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	237
Contractor:	Ludlow Construction	Page:	7 of 10



Picture 5: Bracing that Ludlow has placed on the exterior of the north side of the concrete form for the booster station frost wall. Station 750+63, South Main Street in Middletown. View to the east.

Res. Representative:

J. Meunier

Date: 05/06/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 6, 2021
Location:	S. Main Street and the Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	237
Contractor:	Ludlow Construction	Page:	8 of 10



Picture 6: Ludlow placing backfill over the 8" DIP drain line that runs from the southwest side of the water tank towards a headwall located at Station 11+70. Water tank work zone located east of the Shared Access Driveway in Middletown. View to the east.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 6, 2021
Location:	S. Main Street and the Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	237
Contractor:	Ludlow Construction	Page:	9 of 10



Picture 7: Final progress of placement of backfill over the 8" DIP drain line that runs from the southwest side of the water tank towards a headwall located at Station 11+70. Water tank work zone located east of the Shared Access Driveway in Middletown. View to the east.

Res. Representative:

J. Meunier

Date: 05/06/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	May 6, 2021
Location:	S. Main Street and the Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	237
Contractor:	Ludlow Construction	Page:	10 of 10



Picture 8: Bracing that Ludlow has placed on the exterior of the southern side of the concrete forms for the booster station frost wall. Station 750+63, South Main Street, Middletown. View to the east.

Res. Representative:

J. Meunier

Date: 05/06/21