

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 10, 2021
Location:	Main Street, Durham; Shared Access Driveway, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	299
Contractor:	Ludlow Construction	Page:	1 of 9

Weather Conditions

Conditions: Daylight hours: Rainy/overcast. Winds variable 0-5 mph.
 Temperature (°F): High 79°F Low 66°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	Hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	1	X	8
				Safety Officer	1	X	8
				Foreman	0	X	8
				Dump truck Operator	1	X	8
				Excavator Operator	1	X	8
				Skid Steer/ Bucket Loader	1	X	8
				Laborers	3	X	8
United Concrete	0	x	8	Note that some persons			
Fazzino Plumbing	2	x	8	Multiple pieces equipment.			
A&R Electrical	0	x	8				
CT Traffic Control	0	x	8	Sub-contractor	2	X	8
DN Tanks	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

Pipe Connections, Installations, and Other Work

Ludlow continued work on installing duct banks at the water tank work zone located east of the Shared Access Driveway in Middletown. Fazzino Plumbing and Heating, Inc. installed final water service to the buildings at 236 and 256 Main Street, Durham.

Daily Activities – Full water service installation activities, Main Street, Durham

Fazzino Plumbing and Heating, Inc. installed final water service to the buildings at 236 and 256 Main Street, Durham.

0858: Fazzino Plumbing is working at 236 Main Street, Durham, to begin the installation of final water service components.

0934: Fazzino Plumbing continues with the installation of final water service components at the 236 Main Street, Durham, building.

1024: Fazzino Plumbing is working at the residence located at 256 Main Street, Durham, to begin the installation of final water service components.

Res. Representative:	J. Meunier	Date:	08/10/21
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 10, 2021
Location:	Main Street, Durham; Shared Access Driveway, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	299
Contractor:	Ludlow Construction	Page:	2 of 9

1241: Fazzino Plumbing is working at the 256 Main Street residence, continuing to install final water service components.

Daily Activities – Duct bank work, water tank work zone, Shared Access Driveway, Middletown

Ludlow continued work on installing duct banks at the water tank work zone located east of the Shared Access Driveway in Middletown.

0700: Ludlow begins mobilizing to the water tank work zone located east of the Shared Access Driveway in Middletown to continue work on the utility duct installation on the west and north side of the water tank.

0751: Ludlow works on assembling sections of rebar together for placement into the utility duct trenches they have excavated on the west and north side of the water tank located east of the Shared Access Driveway.

0809: Ludlow is mobilizing a generator to the booster station and a blower to the water tank work zone.

0827: Ludlow is preparing sections of rebar to be put inside of the three sonotubes for the light pole bases they have placed in the trenches located to the west and north of the water tank.

0844: Ludlow is placing sand over the concrete-encased utility conduits located between the altitude valve vault and the electrical cabinet located several feet to the north of the vault.

0913: Ludlow continues to secure sections of rebar together for placement in the utility duct trench and inside of the three sonotubes at the water tank work zone located east of the Shared Access Driveway.

1044: Ludlow continues to wire sections of rebar together for placement in the utility duct trenches they have excavated on the west and north sides of the water tank.

1152: Ludlow continues to wire sections of rebar together for placement in the utility duct trench and inside the sonotubes.

1425: Ludlow is demobilizing from the water tank work zone.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>08/10/21</u>
-----------------------------	-------------------	--------------	-----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 10, 2021
Location:	Main Street, Durham; Shared Access Driveway, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	299
Contractor:	Ludlow Construction	Page:	3 of 9



Picture 1: Ludlow placing sand over the concrete-encased utility conduits located between the altitude valve vault and the electrical cabinet located several feet to the north of the vault. View to the west.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 10, 2021
Location:	Main Street, Durham; Shared Access Driveway, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	299
Contractor:	Ludlow Construction	Page:	4 of 9



Picture 2: Generator that Ludlow staged on the west side of the booster station located at Station 750+63 in Middletown. View to the east.

Res. Representative:

J. Meunier

Date: 08/10/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 10, 2021
Location:	Main Street, Durham; Shared Access Driveway, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	299
Contractor:	Ludlow Construction	Page:	5 of 9



Picture 3: Ludlow securing sections of rebar together for placement in sonotubes for light pole bases at the water tank work zone located east of the Shared Access Driveway in Middletown.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 10, 2021
Location:	Main Street, Durham; Shared Access Driveway, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	299
Contractor:	Ludlow Construction	Page:	6 of 9



Picture 4: Waste asphalt that was recently placed just south of the pressure PRV vault. Ludlow confirmed that this material was not placed by them. View to the north.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 10, 2021
Location:	Main Street, Durham; Shared Access Driveway, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	299
Contractor:	Ludlow Construction	Page:	7 of 9



Picture 5: View of utility duct trenches, associated rebar, and sonotubes located on the west side of the water tank located to the east of the Shared Access Driveway in Middletown. View to the east.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>08/10/21</u>
-----------------------------	-------------------	--------------	-----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 10, 2021
Location:	Main Street, Durham; Shared Access Driveway, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	299
Contractor:	Ludlow Construction	Page:	8 of 9



Picture 6: Final water service components installed at the church located at 236 Main Street, Durham.

Res. Representative:

J. Meunier

Date: 08/10/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 10, 2021
Location:	Main Street, Durham; Shared Access Driveway, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	299
Contractor:	Ludlow Construction	Page:	9 of 9



Picture 7: Final water service components installed at the residence located at 256 Main Street, Durham.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>08/10/21</u>
-----------------------------	-------------------	--------------	-----------------