

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 19, 2021
Location:	Main Street and Maple Avenue, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	306
Contractor:	Ludlow Construction	Page:	1 of 12

Weather Conditions

Conditions: Daylight hours: Rain/overcast. Winds variable 0-8 mph.
 Temperature (°F): High 81°F Low 72°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	Hrs
USACE				Ludlow Construction			
Field Engineer	2	x	8	Superintendent	1	X	8
				Safety Officer	1	X	8
				Foreman	0	X	8
				Dump truck Operator	1	X	8
				Excavator Operator	1	X	8
				Skid Steer/ Bucket Loader	1	X	8
				Laborers	3	X	8
United Concrete	0	x	8	Note that some persons			
Fazzino Plumbing	2	x	8	Multiple pieces equipment.			
A&R Electrical	0	x	8				
CT Traffic Control	0	x	8	Sub-contractor	2	X	8
DN Tanks	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

Pipe Connections, Installations, and Other Work

Ludlow started the installation of a 2" copper water service line at the residence located at 95 Maple Avenue, Durham. Fazzino Plumbing and Heating, Inc. installed final water service components to the 235 Main Street, Durham residence and installed submeters at 235 and 238 Main Street buildings. Laydon placed loam behind newly-installed asphalt curbing on Main Street, Durham. Ludlow placed the generator for the booster station onto its concrete pad.

Daily Activities – Installation of water lines, Durham

Ludlow started the installation of a 2" copper water service line at the residence located at 95 Maple Avenue, Durham.

0713: Ludlow is staged at 95 Maple Avenue, Durham, to begin the installation of a 2" copper water service line.

0740: Ludlow begins to clear trees from where they will excavate in order to install 2" copper water service pipe at the 95 Maple Avenue residence.

1110: Ludlow continues to excavate a trench westwards from Maple Avenue towards the residence located at 95 Maple Avenue.

Res. Representative:	J. Meunier	Date:	08/19/21
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 19, 2021
Location:	Main Street and Maple Avenue, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	306
Contractor:	Ludlow Construction	Page:	2 of 12

1234: Ludlow has placed the meter pit for the 95 Maple Avenue water service installation into the trench and has connected it to the home's curb stop with 2" inch copper water service pipe.

1318: Ludlow is placing sand followed by caution tape over the section of 2" copper pipe they installed between the curb stop and the meter pit at the 95 Maple Avenue residence.

1339: Ludlow has connected a section of 2" copper water service pipe to the east side of the meter vault and as ran it approximately 50' feet up hill towards the house at the 95 Maple Avenue property.

1346: Ludlow begins to place sand followed by caution tape over the newly installed 2" inch copper water pipe they just connected to the east side of the meter vault and ran uphill to the east.

1435: Ludlow has placed and compacted native fill in about 70% of the trench they excavated today at the 95 Maple Avenue residence.

14551: Ludlow has finished pipe insulation activities and 95 Maple Ave. for the day and is currently sweeping the driveway with a Broce Broom.

Daily Activities – Full water service installation activities, Main Street, Durham

Fazzino Plumbing and Heating, Inc. installed final water service components to the 235 Main Street, Durham, residence and installed submeters at 235 and 238 Main Street buildings.

0931: Fazzino Plumbing is installing submeters at 238 Main Street (Durham Market).

1348: Fazzino Plumbing is working at the 235 Main Street residence to install final water service components and submeters.

Daily Activities – Miscellaneous road work, Main Street, Durham

Laydon placed loam on Main Street, Durham.

0850: Laydon is placing loam behind newly installed bituminous concrete curbing on the northbound lane of S. Main St. in Middletown at ~Station 124+00.

1310: Laydon is working on the southbound lane of Main Street placing loam behind recently-placed bituminous concrete curbing in front of 454 Main Street, Durham.

Daily Activities – Installation of generator, booster station, S. Main Street, Middletown

Ludlow placed the generator for the booster station onto its concrete pad.

0727: Ludlow has mobilized to the booster station to place the generator onto its pad. The generator pad is located several feet from the booster station's southwest corner.

Res. Representative:	J. Meunier	Date:	08/19/21
-----------------------------	------------	--------------	----------

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 19, 2021
Location:	Main Street and Maple Avenue, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	306
Contractor:	Ludlow Construction	Page:	3 of 12

0754: Ludlow is removing the formwork from the generator pad located on the southwest corner of the booster station located at Station 750+63.

0847: Ludlow is lifting the generator onto its pad on the southwest corner of the booster station using a Volvo TE 15 track hoe for the lift.

Res. Representative:

J. Meunier

Date: 08/19/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 19, 2021
Location:	Main Street and Maple Avenue, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	306
Contractor:	Ludlow Construction	Page:	4 of 12



Picture 1: Ludlow clearing a path at the 95 Maple Avenue property for the installation for 2" copper water service line. View to the southeast.

Res. Representative:

J. Meunier

Date: 08/19/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 19, 2021
Location:	Main Street and Maple Avenue, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	306
Contractor:	Ludlow Construction	Page:	5 of 12



Picture 2: Ludlow lifting the booster station generator onto its concrete pad, which is located next to the station's southwest corner. View to the northwest.

Res. Representative:

J. Meunier

Date: 08/19/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 19, 2021
Location:	Main Street and Maple Avenue, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	306
Contractor:	Ludlow Construction	Page:	6 of 12



Picture 3: Generator situated on its concrete pad on the southwest corner of the booster station located at Station 750+63 in Middletown. View to the east.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 19, 2021
Location:	Main Street and Maple Avenue, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	306
Contractor:	Ludlow Construction	Page:	7 of 12



Picture 4: Meter pit with 2" copper pipe connecting it to the curb stop for the 95 Maple Avenue property. View to the east.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 19, 2021
Location:	Main Street and Maple Avenue, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	306
Contractor:	Ludlow Construction	Page:	8 of 12



Picture 5: Trench that Ludlow has excavated at the 95 Maple Avenue property for the installation of a 2" copper water service line. View to the west.

Res. Representative:

J. Meunier

Date: 08/19/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 19, 2021
Location:	Main Street and Maple Avenue, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	306
Contractor:	Ludlow Construction	Page:	9 of 12



Picture 6: 2" copper water service pipe that Ludlow has connected to the meter pit at the 95 Maple Avenue property. View to the east.

Res. Representative:

J. Meunier

Date: 08/19/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 19, 2021
Location:	Main Street and Maple Avenue, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	306
Contractor:	Ludlow Construction	Page:	10 of 12



Picture 7: Ludlow placing sand over 2" copper water service line that they installed today at the 95 Maple Avenue, Durham, residence. View to east.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 19, 2021
Location:	Main Street and Maple Avenue, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	306
Contractor:	Ludlow Construction	Page:	11 of 12



Picture 8: Ludlow using a Broce Broom to clean the driveway at 95 Maple Avenue. View to the south.

Res. Representative:

J. Meunier

Date: 08/19/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 19, 2021
Location:	Main Street and Maple Avenue, Durham; Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	306
Contractor:	Ludlow Construction	Page:	12 of 12



Picture 9: Sub-meters and final water service components installed at 235 Main Street residence.