



# AECOM

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	September 07, 2021
<b>Location:</b>	Maple Avenue and Maiden Lane, Durham; S. Main Street, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	317
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	2 of 13

1139: Ludlow continues lawn restoration activities at the 129 Maple Avenue property. Ludlow has placed loam and grass seed on the east and north side of the residence and is working downhill to the west towards Maple Avenue.

1258: Ludlow continues restoration activities at 129 Maple Avenue on those sections of the lawn that were disturbed during the installation of a 1.5" copper water service line.

1407: Ludlow has finished lawn restoration activities at the 129 Maple Avenue, Durham, property.

### Daily Activities – Maiden Lane stream crossing, Durham

Ludlow finished construction activities at the Maiden Lane stream crossing.

0709: Ludlow begins to mobilize to the Maiden Lane stream crossing.

0728: Ludlow is spreading grass seed on the west side of Ball Brook at the Maiden Lane stream crossing.

0818: Ludlow has placed 1.5"-minus gravel over the flowable fill that was placed in the excavation at Station 410+47 last week. Ludlow is preparing to place asphalt at this location and the backfilled excavation at Station 412+20 as part of the Maiden Lane stream crossing activities.

0830: Ludlow is placing 2" minus stone over the rip rap they previously placed on the east bank in Ball Brook.

0932: Ludlow continues to place rip rap on east bank of Ball Brook at the Maiden Lane stream crossing.

1030: Ludlow has finished grading soil on the east side of Ball Brook and has placed grass seed on top of the soil.

1124: Ludlow is preparing to place asphalt over the excavation at Station 412+20. Ludlow is currently placing tack coating on the cut edges of payment.

1209: Ludlow begins to place erosion control netting over the area they just restored east of Ball Brook at the Maiden Lane stream crossing.

1305: Ludlow just finished applying and compacting the second of two lifts of asphalt at the excavations located at Stations 412+20 and 401+47.

1338: Ludlow has almost finished demobilizing from the Maiden Lane stream crossing.

### Daily Activities – Water meter building, S. Main Street, Middletown

Ludlow reinstalled a hydrant at the water meter building site. The hydrant was temporarily removed for installation of the precast building.

1525: Ludlow is excavating at the water meter building to reinstall a hydrant. They are currently daylighting a section of 6" DIP coming perpendicularly off the main water line that runs along the northbound lane of S. Main Street in Middletown.

<b>Res. Representative:</b>	J. Meunier	<b>Date:</b>	09/07/21
-----------------------------	------------	--------------	----------

# AECOM

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	September 07, 2021
<b>Location:</b>	Maple Avenue and Maiden Lane, Durham; S. Main Street, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	317
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	3 of 13

1347: Ludlow has daylighted the 6" DIP at Station 124+65 for the reinstallation of a hydrant.

1358: Ludlow begins to install a hydrant at the water meter building located at Station ~124+80.

1435: Ludlow has finished the reinstallation of a fire hydrant at Station 124+65.

**Res. Representative:**

J. Meunier

**Date:** 09/07/21

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	September 07, 2021
<b>Location:</b>	Maple Avenue and Maiden Lane, Durham; S. Main Street, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	317
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	4 of 13



Picture 1: Ludlow spreading grass seed on the west side of Ball Brook at the Maiden Lane stream crossing in Durham. View to the southeast.



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	September 07, 2021
<b>Location:</b>	Maple Avenue and Maiden Lane, Durham; S. Main Street, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	317
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	5 of 13



Picture 2: Ludlow placing processed stone over the backfilled excavation at Station 410+47 on Maiden Lane, Durham. View to the northeast.

**Res. Representative:**

J. Meunier

**Date:** 09/07/21



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	September 07, 2021
<b>Location:</b>	Maple Avenue and Maiden Lane, Durham; S. Main Street, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	317
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	6 of 13



Picture 3: Ludlow placing asphalt over the backfilled excavation at Station 412+20 on Maiden Lane, Durham. View to the northeast.

Res. Representative:

J. Meunier

Date: 09/07/21



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	September 07, 2021
<b>Location:</b>	Maple Avenue and Maiden Lane, Durham; S. Main Street, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	317
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	7 of 13



Picture 4: Ludlow restoring those areas on the 129 Maple Avenue, Durham, property that were disturbed during the installation of a 1.5" copper water service line. View to the northwest.

Res. Representative:

J. Meunier

Date: 09/07/21



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	September 07, 2021
<b>Location:</b>	Maple Avenue and Maiden Lane, Durham; S. Main Street, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	317
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	8 of 13



Picture 5: Ludlow placing erosion control netting over the soils located on the east side of Ball Brook at the Maiden Lane stream crossing. View to the north.

Res. Representative:

J. Meunier

Date: 09/07/21



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	September 07, 2021
<b>Location:</b>	Maple Avenue and Maiden Lane, Durham; S. Main Street, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	317
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	9 of 13



**Picture 6: Ludlow raking loam on one of the areas on the 129 Maple Avenue, Durham, property that were disturbed during the installation of a 1.5" copper water service line. View to the northwest.**

<b>Res. Representative:</b>	<u>J. Meunier</u>	<b>Date:</b>	<u>09/07/21</u>
-----------------------------	-------------------	--------------	-----------------



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	September 07, 2021
<b>Location:</b>	Maple Avenue and Maiden Lane, Durham; S. Main Street, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	317
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	10 of 13



**Picture 7: Erosion control mats that Ludlow placed on the east side of Ball Brook at the Maiden Lane stream crossing. View to the northwest.**

**Res. Representative:**

J. Meunier

**Date:** 09/07/21



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	September 07, 2021
<b>Location:</b>	Maple Avenue and Maiden Lane, Durham; S. Main Street, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	317
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	11 of 13



**Picture 8: The 129 Maple Avenue, Durham, property after Ludlow restored those sections of the lawn that were disturbed during the installation of a 1.5" copper water service line. View to the east.**

**Res. Representative:**

J. Meunier

**Date:** 09/07/21



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	September 07, 2021
<b>Location:</b>	Maple Avenue and Maiden Lane, Durham; S. Main Street, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	317
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	12 of 13



**Picture 9: Ludlow maneuvering a hydrant into place for reinstallation at Station 124+65 on S. Main Street in Middletown. View to the northeast.**

**Res. Representative:**

J. Meunier

**Date:** 09/07/21



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	September 07, 2021
<b>Location:</b>	Maple Avenue and Maiden Lane, Durham; S. Main Street, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	317
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	13 of 13



Picture 10: Hydrant that Ludlow reinstalled at Station 124+65 next to the water meter building located at Station ~124+80. View to the north.

Res. Representative:

J. Meunier

Date: 09/07/21