



# AECOM

## Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 11, 2021
Location:	Main Street, Durham; Shared Access Road, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	340
Contractor:	Ludlow Construction	Page:	2 of 12

0851: Ludlow is placing 4" plastic, perforated pipe covered with a black filter fabric sock on the southside of the retaining wall on top of a bed of ¾" stone. Once the pipe was set in place, Ludlow began to cover the 4" pipe with additional ¾" stone.

0934: Ludlow continues to place ¾" stone on the south side of the retaining wall between Stations 10+83 and 11+34.

0952: Ludlow continues to excavate fill on the east side of the water tank and live load inside dump trucks for the offsite removal.

1034: Ludlow is placing 1.5"-minus gravel on the north side of the retaining wall they just installed between Stations 10+83 and 11+34.

1055: Ludlow continues to construct the retaining wall located between Stations 10+83 and 11+34.

1129: Ludlow continues construction of the retaining wall located between Stations 10+83 and 11+34. Ludlow also continues work on the west side of the water tank where they are excavating fill, live loading it, and trucking it off-site.

1141: Ludlow is using a plate compactor to compact 1.5"-minus gravel proximal and immediately north of the retaining wall they just installed between Stations 10+83 and 11+34.

1202: Ludlow using a Cat D36 dozer to shape fill on the slope located to the west and southwest of the water tank.

1235: Ludlow begins to put cap stones on top of the retaining wall they constructed between Stations 10+83 and 11+34.

1251: Ludlow continues to use a dozer to grade fill on the south, east, and west sides of the water tank.

1341: Ludlow has removed the temporary security fencing on the north side of the site to make room for filling in grading activities.

1410: Ludlow continues to grade fill on the north side of the water tank.

### Daily Activities – installation of new bonding wire, Durham

0811: Apuzzo Electric is working at the 167 Main Street residence to install new bonding wires from the new final water service components to the existing electrical panel.

0835: Apuzzo Electric is working at the 153 Main Street residence to install new bonding wires from the new final water service components to the existing electrical panel.

1331: Apuzzo Electric continues to install new copper bonding wires between the newly-installed water system components that Fazzino Plumbing installed and the main electrical panels at various residences on Main Street. Apuzzo Electric just attempted to gain access to the 119 Main Street residence but found that they were unable to gain entrance as all doors to the home are locked.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>10/11/21</u>
----------------------	-------------------	-------	-----------------

## Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 11, 2021
Location:	Main Street, Durham; Shared Access Road, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	340
Contractor:	Ludlow Construction	Page:	3 of 12



Picture 1: Ludlow pulling back fill on the south side of the retaining wall located between Stations 10+83 and 11+34 in order to place  $\frac{3}{4}$ " stone and a 4" drain pipe. View to east.

Res. Representative:

J. Meunier

Date: 10/11/21



## Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 11, 2021
Location:	Main Street, Durham; Shared Access Road, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	340
Contractor:	Ludlow Construction	Page:	4 of 12



Picture 2: Ludlow placing 4" drain pipe covered in a filter sock on the south side of the retaining wall located between Stations 10+83 and 11+34. View to west.

## Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 11, 2021
Location:	Main Street, Durham; Shared Access Road, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	340
Contractor:	Ludlow Construction	Page:	5 of 12



Picture 3: Ludlow placing  $\frac{3}{4}$ " stone over the 4" drainage pipe they just installed on the south side of the retaining wall located between Stations 10+83 and 11+34. View to the east.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>10/11/21</u>
----------------------	-------------------	-------	-----------------



## Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 11, 2021
Location:	Main Street, Durham; Shared Access Road, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	340
Contractor:	Ludlow Construction	Page:	6 of 12



Picture 4: Ludlow 4" drainage pipe after Ludlow placed 3/4" stone over it on the south side of the retaining wall located between Stations 10+83 and 11+34. View to the east.

Res. Representative:

J. Meunier

Date: 10/11/21

## Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 11, 2021
Location:	Main Street, Durham; Shared Access Road, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	340
Contractor:	Ludlow Construction	Page:	7 of 12



Picture 5: Ludlow performing earth work on the east side of the water tank, shaping the slope. View to the west.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>10/11/21</u>
----------------------	-------------------	-------	-----------------



## Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 11, 2021
Location:	Main Street, Durham; Shared Access Road, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	340
Contractor:	Ludlow Construction	Page:	8 of 12



Picture 6: Ludlow placing 1.5" minus gravel on the north side of the retaining wall located between Stations 10+83 and 11+34. View to the east.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>10/11/21</u>
----------------------	-------------------	-------	-----------------



## Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 11, 2021
Location:	Main Street, Durham; Shared Access Road, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	340
Contractor:	Ludlow Construction	Page:	9 of 12



Picture 7: Picture 5: Ludlow performing earth work on the east side of the water tank, shaping the area just east of the toe of the slope. View to the east.



## Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 11, 2021
Location:	Main Street, Durham; Shared Access Road, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	340
Contractor:	Ludlow Construction	Page:	10 of 12



Picture 8: Ludlow used a plate compactor on the 1.5" -minus gravel they placed on the north side of the retaining wall they constructed between Stations 10+83 and 11+34. View to west.



## Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 11, 2021
Location:	Main Street, Durham; Shared Access Road, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	340
Contractor:	Ludlow Construction	Page:	11 of 12



Picture 9: Ludlow grading fill on the southwest side of the water tank. View to the northeast.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>10/11/21</u>
----------------------	-------------------	-------	-----------------



## Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 11, 2021
Location:	Main Street, Durham; Shared Access Road, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	340
Contractor:	Ludlow Construction	Page:	12 of 12



Picture 10: Ludlow grading 1.5" -minus gravel on the southeast side of the water tank. View to the southwest.