

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 19, 2021
Location:	S. Main Street, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	346
Contractor:	Ludlow Construction	Page:	1 of 13

Weather Conditions

Conditions: Daylight hours: Cloudy. Winds variable 0-8 mph.
 Temperature (°F): High 66°F Low 39°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	2	x	8	Superintendent	1	X	8
				Safety Officer	1	X	8
				Foreman	1	X	8
				Dump truck Operator	1	X	8
				Excavator Operator	1	X	8
				Skid Steer/ Bucket Loader	1	X	8
				Laborers	4	X	8
Barnhart	0	x	8	Note that some persons operate			
Fazzino Plumbing	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
CT Traffic Control	0	x	8	Sub-contractor	2	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

Pipe Connections, Installations, and Other Work

Ludlow finished the construction of the base for the driveway they will install on the north side of the booster station next year. Ludlow finished placing, grading, and seeding loam at the booster station work zone. Eversource migrated powerlines onto the two new poles that Frontier installed several weeks ago on the west edge of S, Main Street, and installed transformers.

Daily Activities – Earth and electrical work, booster station, S. Main Street, Middletown

Ludlow finished the construction of the base for the driveway they will install on the north side of the booster station next year. Ludlow finished placing, grading, and seeding loam at the booster station work zone. Eversource migrated powerlines onto the two new poles that Frontier installed several weeks ago on the west edge of S, Main Street, and installed transformers.

0700: Ludlow mobilizes to the booster station located at Station 750+63 on the west side of S. Main Street, Middletown.

0709: Ludlow dumps load of loam on the east side of the booster station.

Res. Representative:	J. Meunier	Date:	10/19/21
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 19, 2021
Location:	S. Main Street, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	346
Contractor:	Ludlow Construction	Page:	2 of 13

0717: Ludlow is grading a load of 1.25"-minus gravel that they dumped at the northwest corner of the booster station yesterday. Ludlow is using the gravel to construct a base for the asphalt driveway that they will place next year on the north side of the booster Station.

0728: Ludlow is using a small dozer to grade the 1.25"-minus gravel they placed on the footprint of the driveway that will be constructed on the north side of the booster station next year.

0750: Ludlow is removing two sections of 12" PVC that are partially buried at the southeast corner of the booster station that served as temporary water table depression wells during the construction of the booster station.

0806: Ludlow just dumped a load of fill at the southeast corner of the booster station to place on the south side of the building. Ludlow continues to work on the gravel driveway base located on the north and northwest sides of the booster station.

0844: Ludlow is grading fill on the east side of the booster station located at Station 750+63.

0902: Three Eversource trucks arrive and staged across the street from the booster station.

0936: Eversource starts to mobilize to the two new poles that Frontier recently installed on the west edge of S. Main Street, immediately east of the booster station.

0946: Eversource begins to attach hardware to the northernmost of the two poles that were recently installed on the east side of the booster station. Ludlow continues with earth work at the booster station.

1027: At the booster station work zone, Eversource has migrated several power lines off adjacent poles onto the two poles recently installed by Frontier, and are in the process of installing transformers on the northernmost of the two new poles.

1033: Ludlow is placing and grading loam on the east and south side of the booster Station.

1041: Ludlow is continuing to place 1.25"- minus gravel on the driveway footprint located to the north and northwest of the booster station. Ludlow is currently placing some of the gravel around the perimeter of the generator located to the southwest of the booster station.

1115: Eversource continues to work on electrical services associated with the two power poles that were recently installed to the east of the booster station. Eversource has placed transformers on both poles.

1213: Eversource has finished work at the booster station and is preparing to depart. Power has not been run to the booster station yet, as there wasn't any rope in the PVC conduits that run between the booster station and the northernmost pole to pull wire. Ludlow continues to construct the base for the driveway, placing and rolling 1.25"-minus gravel. Ludlow is also placing loam at the southwest corner of the booster station.

1244: Ludlow continues to construct the base for the driveway that will be installed on the north and northwest side of the booster station, working eastwards to the west edge of S. Main Street. Ludlow continues to place and rake loam around the perimeter of the booster station.

1309: Ludlow is using the rockhound to sift loam that they placed on the eastside of the booster station.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>10/19/21</u>
-----------------------------	-------------------	--------------	-----------------

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 19, 2021
Location:	S. Main Street, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	346
Contractor:	Ludlow Construction	Page:	3 of 13

1322: Ludlow is placing loam on the north side of the driveway base at the booster station work zone.

1437: Ludlow continues to place loam on the north side of the driveway base, and also continues to rake grass seed into the freshly placed loam on the east side of the booster station.

1452: Ludlow departs the booster station work zone for the day.

Res. Representative:

J. Meunier

Date: 10/19/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 19, 2021
Location:	S. Main Street, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	346
Contractor:	Ludlow Construction	Page:	4 of 13



Picture 1: Ludlow placing 1.25"-minus gravel on the west side of the booster station. View to the south.

Res. Representative:

J. Meunier

Date: 10/19/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 19, 2021
Location:	S. Main Street, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	346
Contractor:	Ludlow Construction	Page:	5 of 13



Picture 2: Ludlow compacting 1.25"-minus gravel to the northwest side of the booster station. View to the northeast.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 19, 2021
Location:	S. Main Street, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	346
Contractor:	Ludlow Construction	Page:	6 of 13



Picture 3: Eversource installing a transformer on one of the two new poles that Frontier installed next to the booster station. View to the west.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 19, 2021
Location:	S. Main Street, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	346
Contractor:	Ludlow Construction	Page:	7 of 13



Picture 4: Ludlow placing loam on the northwest corner of the booster station. View to the northeast.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 19, 2021
Location:	S. Main Street, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	346
Contractor:	Ludlow Construction	Page:	8 of 13



Picture 5: Ludlow placing 1.25"-minus gravel to the northeast of the booster station, building up the base for the driveway that Ludlow will be installing. View to southeast.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 19, 2021
Location:	S. Main Street, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	346
Contractor:	Ludlow Construction	Page:	9 of 13



Picture 6: Ludlow sifting loam with a rockhound to the east of the booster station. View to east.

Res. Representative:

J. Meunier

Date: 10/19/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 19, 2021
Location:	S. Main Street, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	346
Contractor:	Ludlow Construction	Page:	10 of 13



Picture 7: The booster station after Ludlow has placed and seeded loam. View to northwest.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 19, 2021
Location:	S. Main Street, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	346
Contractor:	Ludlow Construction	Page:	11 of 13



Picture 8: The north side of the booster station where Ludlow has placed and seeded loam on either side of the driveway base they constructed of compacted 1.25"-minus gravel. View to the west.

Res. Representative:

J. Meunier

Date: 10/19/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 19, 2021
Location:	S. Main Street, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	346
Contractor:	Ludlow Construction	Page:	12 of 13



Picture 9: Ludlow raking grass seed into freshly placed loam to the northeast of the booster station. View to southwest.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 19, 2021
Location:	S. Main Street, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	346
Contractor:	Ludlow Construction	Page:	13 of 13



Picture 10: Ludlow placing loam on the north side of driveway base at the booster station located at Station 750+63. View to the west.

Res. Representative:

J. Meunier

Date: 10/19/21