

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 23, 2021
Location:	Main Street, Durham; S. Main Street and the Shared Access Driveway, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	369
Contractor:	Ludlow Construction	Page:	2 of 7

0931: Ludlow has placed 1.25"-minus gravel on the north side of the water tank and has compacted it with a plate compactor.

1002: Ludlow continues to place and compact 1.25"-minus gravel to the north of the water tank.

1031: Ludlow continues to place and compact 1.25"-minus gravel to the north of the water tank and has also begun to place the gravel on the north side of the Shared Access Driveway between Stations 10+50 and 11+75. Ludlow has also begun to place loam over the gravel they just placed on the north side of the water tank.

1235: Ludlow continues to place and compact 1.25"-minus gravel on the north side of the Shared Access Driveway between Stations 10+50 and 11+75.

1315: Ludlow is placing loam on top of the 1.25"-minus gravel they placed and compacted on the north side of the water tank.

1351: Ludlow continues to place loam on top of the 1.25"-minus gravel they placed and compacted on the north side of the water tank and between Stations 10+50 and 11+75.

1438: Ludlow is finishing up placing loam to the north of the water tank and between Stations 10+50 and 11+75 and is preparing to demobilize from the water tank work zone for the day.

Daily Activities – System checks, water meter building and water booster station, S. Main Street, Middletown

United Concrete performed system checks at the water meter building located at Station 124+60 and the booster station located at Station 750+63 in Middletown.

1244: United Concrete is working at the water meter building, waiting for it to come up to temperature as they check the heating system and other components inside of the building.

1411: United Concrete is at the booster station, waiting for it to come up to temperature as they check the heating system and other components inside of the vault.

1443: United Concrete continues to check system components at the booster station located at Station 750+63.

Daily Activities – Replacement of brass Tees, Durham

Fazzino Plumbing replaced the brass Tees on the final water service components at the 312 Main Street, Durham, residence.

Res. Representative:	J. Meunier	Date:	11/23/21
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 23, 2021
Location:	Main Street, Durham; S. Main Street and the Shared Access Driveway, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	369
Contractor:	Ludlow Construction	Page:	3 of 7



Picture 1: 1.25"-minus gravel that Ludlow has placed and compacted on the north side of the water tank located east of the Shared Access Driveway in Middletown. View to the west.

Res. Representative:

J. Meunier

Date: 11/23/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 23, 2021
Location:	Main Street, Durham; S. Main Street and the Shared Access Driveway, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	369
Contractor:	Ludlow Construction	Page:	4 of 7



Picture 2: 1.25"-minus gravel that Ludlow has placed and compacted on the north side of the water tank located east of the Shared Access Driveway in Middletown. View to the west.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 23, 2021
Location:	Main Street, Durham; S. Main Street and the Shared Access Driveway, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	369
Contractor:	Ludlow Construction	Page:	5 of 7



Picture 3: 1.25"-minus gravel that Ludlow has placed between Stations 10+50 and 11+75 on the north side of the Shared Access Driveway in Middletown. View to the east.

Res. Representative:

J. Meunier

Date: 11/23/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 23, 2021
Location:	Main Street, Durham; S. Main Street and the Shared Access Driveway, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	369
Contractor:	Ludlow Construction	Page:	6 of 7



Picture 4: Ludlow placing loam over the 1.25"-minus gravel that they placed and compacted on the north side of the water tank and between Stations 10+50 and 11+75. View to the east.

Res. Representative:

J. Meunier

Date: 11/23/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 23, 2021
Location:	Main Street, Durham; S. Main Street and the Shared Access Driveway, Middletown	Day of Week:	Tuesday
Project #:	AECOM: 6061487	Report No:	369
Contractor:	Ludlow Construction	Page:	7 of 7



Picture 5: Fazzino Plumbing replacing brass tee fittings at the 312 Main Street, Durham, residence.

Res. Representative:

J. Meunier

Date: 11/23/21