

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 6, 2021
Location:	Maiden Lane, Durham	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	376
Contractor:	Ludlow Construction	Page:	2 of 12

0850: Ludlow continues to excavate on the east side of the driveway of the 78 Maiden Lane property for the installation of a 1" copper water service line.

0912: Ludlow continues to excavate a trench on the east side of the driveway at the 78 Maiden Lane property.

0932: Ludlow has encountered water in the trench they are excavating at the 78 Main Lane property for the installation of a 1" copper water service line. Ludlow is pumping the water out of the trench and into a silt bag that was placed on the north side of Maiden Lane to the west of the driveway. Ludlow has connected 1" copper pipe to the curb stop for the 78 Maiden Lane residence and has inserted it through the west side of the home's foundation.

1019: Ludlow is waiting for sand to be brought to the 78 Maiden Lane property so they can begin backfilling over the 1" copper water service line they just installed.

1059: Ludlow delivers sand to the 78 Maiden Lane property and begins to place it above and below the 1" copper water service line they just installed.

1130: Ludlow has placed sand and caution tape over the 1" copper water service line they just installed at the 78 Maiden Lane property and have begun to backfill the trench with native fill in 1' foot lifts. Ludlow is compacting the fill between the placement of each lift with a jumping jack.

1157: Ludlow has backfilled the trench they excavated for the installation of a 1" copper water service line at the 78 Maiden Lane property.

1213: Ludlow is placing and raking loam over the backfilled trench at the 78 Maiden Lane property as they work to restore those portions of the property that were disturbed during the installation of a 1" copper water service line.

1238: Ludlow is placing and grading ¾" processed gravel on the driveway of 78 Maiden Lane to restore it after it was disturbed during the installation of a 1" copper water service line at the residence.

1303: Ludlow has finished placing ¾" process gravel on the driveway of 78 Maiden Lane and has begun to compact it with a rolling compactor.

1348: Ludlow has mobilized a small excavator to the 110 Maiden Lane property for the installation of a 1" copper water service line tomorrow.

1406: Ludlow is clearing a minor amount of brush and tree limbs at 105 Maiden Lane to clear a path for the installation of a copper water service line tomorrow.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>12/06/21</u>
-----------------------------	-------------------	--------------	-----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 6, 2021
Location:	Maiden Lane, Durham	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	376
Contractor:	Ludlow Construction	Page:	3 of 12



Picture 1: Ludlow excavating a trench for the installation of a 1" copper water service line at the 78 Maiden Lane property. View to the south.

Res. Representative:

J. Meunier

Date: 12/06/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 6, 2021
Location:	Maiden Lane, Durham	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	376
Contractor:	Ludlow Construction	Page:	4 of 12



Picture 2: Ludlow excavating a trench for the installation of the 1" copper water line shown in the foreground. View to the south.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 6, 2021
Location:	Maiden Lane, Durham	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	376
Contractor:	Ludlow Construction	Page:	5 of 12



Picture 3: Ludlow placing a pump that has been set in $\frac{3}{4}$ " gravel in the trench they are working in at the 78 Maiden Lane property as they install a 1" copper water service line. View to the south.

Res. Representative:	J. Meunier	Date:	12/06/21
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 6, 2021
Location:	Maiden Lane, Durham	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	376
Contractor:	Ludlow Construction	Page:	6 of 12



Picture 4: Ludlow pumping water from the trench they excavated at 78 Maiden Lane into a silt bag placed west of the driveway and north of Maiden Lane. View to the west.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 6, 2021
Location:	Maiden Lane, Durham	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	376
Contractor:	Ludlow Construction	Page:	7 of 12



Picture 5: 1" copper water service line that Ludlow has secured in place as it passes through the western foundation of the 78 Maiden Lane residence. View to the east.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>12/06/21</u>
-----------------------------	-------------------	--------------	-----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 6, 2021
Location:	Maiden Lane, Durham	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	376
Contractor:	Ludlow Construction	Page:	8 of 12



Picture 6: 1" copper water service line that Ludlow has connected to the curb stop at the south end of the trench at the 78 Maiden Lane property. View to the south.

Res. Representative:

J. Meunier

Date: 12/06/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 6, 2021
Location:	Maiden Lane, Durham	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	376
Contractor:	Ludlow Construction	Page:	9 of 12



Picture 7: Ludlow using a jumping jack to compact the native fill being used to backfill the trench that Ludlow excavated at the 78 Maiden Lane property. View to the south.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 6, 2021
Location:	Maiden Lane, Durham	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	376
Contractor:	Ludlow Construction	Page:	10 of 12



Picture 8: Ludlow grading the $\frac{3}{4}$ " processed gravel they used to restore the driveway at the 78 Maiden Lane property after they installed a 1" copper water service line. View to the west.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 6, 2021
Location:	Maiden Lane, Durham	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	376
Contractor:	Ludlow Construction	Page:	11 of 12



Picture 9: Ludlow compacting the ¾" processed gravel they used to restore the driveway at the 78 Maiden Lane property after they installed a 1" copper water service line. View to the southwest.

Res. Representative:

J. Meunier

Date: 12/06/21

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	December 6, 2021
Location:	Maiden Lane, Durham	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	376
Contractor:	Ludlow Construction	Page:	12 of 12



Picture 10: Ludlow clearing brush at the 105 Maiden Lane property as they begin to clear a path for the installation of a copper water service line. View to the south.