

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	March 31, 2022
Location:	Maple Avenue, Maiden Lane, and Talcott Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	399
Contractor:	Ludlow Construction	Page:	1 of 22

Weather Conditions

Conditions: Daylight hours: Partly cloudy. Wind variable 0-19 mph.
 Temperature (°F): High 63°F Low 37°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	0	X	8
				Safety Officer	0	X	8
				Foreman	1	X	8
				Dump truck Operator	0	X	8
				Excavator Operator	0	X	8
Knapp Engineering	0	X	8	Skid Steer/Bucket Loader	0	X	8
Fazzino Plumbing	1	X	8	Laborers	0	X	8
United Concrete	0	X	8	Note that some persons operate			
Frontier	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	2	x	8				
CT Traffic Control	0	x	8	Sub-contractor	3	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

Pipe Connections, Installations, and Other Work

Apuzzo Electric disconnected the existing pump control boxes, feed wires back to the main electrical panel, disconnected wires from the panel, and installed new copper bonding wires from the main electrical panel to the new water services at 235 Main Street; 162, 184, 206, 212R, and 254 Maple Avenue; 105 Maiden Lane; and 25 Talcott Lane. Fazzino Plumbing and Ludlow mobilize to the following addresses today to change the water filters on the recently-installed final water service components and perform a 4-moth inspection of the systems: 120, 167, 196, 208, 216, 242, 248, 176, 228, 228R, 236, 238, 252, 256, 257, 265, 267, 316 Main Street; 19 Maiden Lane, and 129 Maple Avenue.

Daily Activities – Installation of new bonding wire, Durham

Apuzzo Electric disconnected the existing pump control boxes, feed wires back to the main electrical panel, disconnected wires from the panel, and installed new copper bonding wires from the main electrical panel to the new water services at 235 Main Street; 162, 184, 206, 212R, and 254 Maple Avenue; 105 Maiden Lane; and 25 Talcott Lane, Durham.

0750: Apuzzo Electric arrives at the at 235 Main Street, Durham residence to install ground wires to the recently installed final water system components.

Res. Representative:	J. Meunier	Date:	3/31/22
-----------------------------	------------	--------------	---------

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	March 31, 2022
Location:	Maple Avenue, Maiden Lane, and Talcott Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	399
Contractor:	Ludlow Construction	Page:	2 of 22

0818: Apuzzo Electric has finished installing ground wires to the recently installed final water system components at the 235 Maple Avenue residence and is currently mobilizing to the 254 Maple Avenue residence to perform the same.

0846: Apuzzo Electric has just finished installing ground wires to the recently installed final water system components at the 254 Maple Avenue residence and is mobilizing to the 212R Maple Avenue, Durham, residence to perform the same.

0900: Apuzzo Electric is working at the 212 Maple Avenue, Durham, residence installing ground wires to the recently installed final water system components.

0915: Apuzzo Electric arrives at 105 Maiden Lane, Durham, residence to install ground wires to the recently installed final water system components. Fazzino Plumbing and Ludlow continue to work at the 252 Main Street, Durham, residence.

0948: Apuzzo Electric is working at the 162 Maple Avenue, Durham, residence to install ground wires to the recently installed final water system components.

1000: Apuzzo Electric is mobilizing to the 206 Maple Avenue, Durham, residence to install ground wires to the recently installed final water system components.

1007: Apuzzo Electric is at the 206 Maple Avenue, Durham, residence installing ground wires to the recently installed final water system components.

1036: Apuzzo Electric has finished installing ground wires to the recently installed final water system components at the 206 Maple Avenue, Durham residence.

1037: Apuzzo Electric has mobilized to 184 Maple Avenue, Durham, to install ground wires to the recently installed final water system components.

1052: Apuzzo Electric has finished installing ground wires to the recently installed final water system components at the 184 Maple Avenue, Durham, residence.

1054: Apuzzo Electric has mobilized to the 25 Talcott Lane, Durham, residence to install ground wires to the recently installed final water system components.

1111: Apuzzo Electric has mobilized to restaurant at 235 Main Street, Durham, to install ground wires to the recently-installed final water system components.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>3/31/22</u>
-----------------------------	-------------------	--------------	----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	March 31, 2022
Location:	Maple Avenue, Maiden Lane, and Talcott Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	399
Contractor:	Ludlow Construction	Page:	3 of 22

Daily Activities – Filter change and 4-month inspection activities, Durham

Fazzino Plumbing and Ludlow mobilize to the following addresses today to change the water filters on the recently-installed final water service components and perform a 4-moth inspection of the systems: 120, 167, 196, 208, 216, 242, 248, 176, 228, 228R, 236, 238, 252, 256, 257, 265, 267, 316 Main Street; 19 Maiden Lane, and 129 Maple Avenue.

0805: Fazzino Plumbing and Ludlow mobilize to the 19 Maiden Lane, Durham, residence to change the water filter on the recently-installed final water service components.

0816: Fazzino Plumbing mobilizes to the 19 Maiden Lane, Durham residence to change the water filter on the recently-installed final water service components. They are unable to make contact with the owner and mobilize to the 242 Main Street, Durham, residence instead.

0823: Fazzino Plumbing and Ludlow just finished changing the water filter and performing a 4-month inspection of the final water service components at the 242 Main Street, Durham, residence. Fazzino Plumbing and Ludlow are mobilizing to the 248 Main Street, Durham, residence next to perform the same.

0829: Fazzino Plumbing and Ludlow have mobilized to the 248 Main Street, Durham, residence to change out the water filter and perform a 4-month inspection of the recently-installed final water service components.

0833: Fazzino Plumbing and Ludlow are mobilizing to the 176 Main Street, Durham, residence to change out the water filter and perform a 4-month inspection of the recently-installed final water service components.

0846: Fazzino Plumbing and Ludlow have finished at the 176 Main Street residence and are now mobilizing to the 265 and 267 Main Street residences to change out the water filter and perform a 4-month inspection of the system.

0851: Fazzino Plumbing and Ludlow have mobilized to 267 Main Street, Durham, residence to change out the water filter and perform a 4-month inspection of the system.

0906: Fazzino Plumbing and Ludlow have finished changing out the water filter and performing a 4-month inspection of the recently-installed final water system components at the 265 Main Street, Durham, residence.

0909: Fazzino Plumbing and Ludlow have mobilized to 252 Main Street, Durham, residence to change out the water filter and perform a 4-month inspection of the system.

0927: Fazzino Plumbing and Ludlow have mobilized to 216 Main Street, Durham, residence to change out the water filter and perform a 4-month inspection of the system.

0941: Fazzino Plumbing and Ludlow have mobilized to 208 Main Street, Durham, residence to change out the water filter and perform a 4-month inspection of the system.

0951: Fazzino Plumbing and Ludlow have mobilized to 167 Main Street, Durham, residence to change out the water filter and perform a 4-month inspection of the system.

Res. Representative:	J. Meunier	Date:	3/31/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	March 31, 2022
Location:	Maple Avenue, Maiden Lane, and Talcott Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	399
Contractor:	Ludlow Construction	Page:	4 of 22

0954: Fazzino Plumbing and Ludlow have mobilized to 168 Main Street, Durham, residence to change out the water filter and perform a 4-month inspection of the system.

1006: Fazzino Plumbing finishes changing out the water filter at the 168 Main Street, Durham, residence.

1006: Fazzino Plumbing and Ludlow have mobilized to 256 Main Street, Durham, residence to change out the water filter and perform a 4-month inspection of the system.

1024: Fazzino Plumbing and Ludlow have mobilized to the 316 Main Street, Durham, residence to change out the water filter and perform a 4-month inspection of the system.

1036: Fazzino Plumbing and Ludlow have finished changing out the water filter and performing a 4-month inspection of the recently-installed final water system components at the 316 Main Street, Durham, residence.

1153: Fazzino Plumbing and Ludlow arrive at the church located at 196 Main Street, Durham, to change the water filter on the recently-installed final water service components and perform a four-month inspection.

1215: Fazzino Plumbing and Ludlow finish changing out the water filter on the recently-installed final water service components and performing a four-month inspection at 196 Main Street, Durham.

1221: Fazzino Plumbing and Ludlow have mobilized to the residence located at 129 Maple Avenue, Durham, to change the water filter on the recently-installed final water service components and perform a four-month inspection.

1233: Fazzino Plumbing and Ludlow have mobilized to the residence located at the 120 Main Street, Durham, residence to change the water filter on the recently-installed final water service components and perform a four-month inspection.

1248: Fazzino Plumbing and Ludlow have just finished changing out the water filter on the recently-installed final water service components and performing a four-month inspection at the 120 Main Street, Durham, residence.

1307: Fazzino Plumbing and Ludlow have just finished changing out the water filter on the recently-installed final water service components and performing a four-month inspection at the 228 Main Street building and are currently mobilizing to the 228R Main Street building to perform the same.

1315: Fazzino Plumbing and Ludlow have mobilized to the church located at 236 Main Street, Durham, to change out the water filter on the recently-installed final water service components and perform a four-month inspection.

1322: Fazzino Plumbing and Ludlow have mobilized to the market located at 238 Main Street, Durham, to change out the water filter on the recently-installed final water service components and perform a four-month inspection.

1354: Fazzino Plumbing and Ludlow just with filter change and inspection activities at the 257 Main Street, Durham, residence.

1400: Fazzino Plumbing has arrived at the 19 Maiden Lane, Durham, residence to change the water filter on the newly-installed final water service components and to perform a 4-month inspection of the system.

1411 Fazzino Plumbing and Ludlow have finished filter change and inspection activities at the 19 Maiden Lane property and are preparing to depart the site for the day.

Res. Representative:	J. Meunier	Date:	3/31/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	March 31, 2022
Location:	Maple Avenue, Maiden Lane, and Talcott Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	399
Contractor:	Ludlow Construction	Page:	5 of 22

Additional Information

Fazzino Plumbing and Ludlow changed out water filters and performed a 4-month inspection at the following residences: 227/227A, 202, 307, 153, 151R, 243, and 262 Main Street, Durham; and 18 and 35 Maiden Lane, Durham.

Res. Representative:

J. Meunier

Date: 3/31/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	March 31, 2022
Location:	Maple Avenue, Maiden Lane, and Talcott Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	399
Contractor:	Ludlow Construction	Page:	6 of 22



Picture 1: Fazzino Plumbing changing out the filter on the recently-installed final water system at the 19 Maiden Lane, Durham, residence.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>3/31/22</u>
-----------------------------	-------------------	--------------	----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	March 31, 2022
Location:	Maple Avenue, Maiden Lane, and Talcott Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	399
Contractor:	Ludlow Construction	Page:	7 of 22



Picture 2: Apuzzo Electric installing a ground line to the final water service components at the 25 Talcott Lane, Durham, residence.

Res. Representative:

J. Meunier

Date: 3/31/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	March 31, 2022
Location:	Maple Avenue, Maiden Lane, and Talcott Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	399
Contractor:	Ludlow Construction	Page:	8 of 22



Picture 3: Fazzino Plumbing changing out the filter on the recently installed final water system at the 120 Main Street, Durham, residence.

Res. Representative:

J. Meunier

Date: 3/31/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	March 31, 2022
Location:	Maple Avenue, Maiden Lane, and Talcott Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	399
Contractor:	Ludlow Construction	Page:	9 of 22



Picture 4: Fazzino Plumbing changing out the filter on the recently-installed final water system at the 129 Maple Avenue, Durham, residence.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	March 31, 2022
Location:	Maple Avenue, Maiden Lane, and Talcott Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	399
Contractor:	Ludlow Construction	Page:	10 of 22



Picture 5: Apuzzo Electric installing a ground line to the final water service components at the 162 Maple Avenue, Durham, residence.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	March 31, 2022
Location:	Maple Avenue, Maiden Lane, and Talcott Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	399
Contractor:	Ludlow Construction	Page:	11 of 22



Picture 6: Fazzino Plumbing changing out the filter on the recently installed final water system at the 196 Main Street, Durham, building.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	March 31, 2022
Location:	Maple Avenue, Maiden Lane, and Talcott Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	399
Contractor:	Ludlow Construction	Page:	12 of 22



Picture 7: Apuzzo Electric installing a ground line to the final water service components at the 206 Maple Avenue, Durham, residence.

Res. Representative:

J. Meunier

Date: 3/31/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	March 31, 2022
Location:	Maple Avenue, Maiden Lane, and Talcott Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	399
Contractor:	Ludlow Construction	Page:	13 of 22



Picture 8: Apuzzo Electric installing a ground line to the final water service components at the 212R Maple Avenue, Durham, residence.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>3/31/22</u>
-----------------------------	-------------------	--------------	----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	March 31, 2022
Location:	Maple Avenue, Maiden Lane, and Talcott Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	399
Contractor:	Ludlow Construction	Page:	14 of 22



Picture 9: Fazzino Plumbing changing out the filter on the recently installed final water system at the 228 Main Street, Durham, residence.

Res. Representative:

J. Meunier

Date: 3/31/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	March 31, 2022
Location:	Maple Avenue, Maiden Lane, and Talcott Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	399
Contractor:	Ludlow Construction	Page:	15 of 22



Picture 10: Fazzino Plumbing changing out the filter on the recently installed final water system at the 228R Main Street, Durham, residence.

Res. Representative:

J. Meunier

Date: 3/31/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	March 31, 2022
Location:	Maple Avenue, Maiden Lane, and Talcott Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	399
Contractor:	Ludlow Construction	Page:	16 of 22



Picture 11: Apuzzo Electric installing a ground line to the final water service components at the 235 Main Street, Durham, building.

Res. Representative:

J. Meunier

Date: 3/31/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	March 31, 2022
Location:	Maple Avenue, Maiden Lane, and Talcott Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	399
Contractor:	Ludlow Construction	Page:	17 of 22



Picture 12: Apuzzo Electric installing a ground line to the final water service components at the 235 Maple Avenue, Durham, residence.

Res. Representative:

J. Meunier

Date: 3/31/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	March 31, 2022
Location:	Maple Avenue, Maiden Lane, and Talcott Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	399
Contractor:	Ludlow Construction	Page:	18 of 22



Picture 13: Fazzino Plumbing changing out the filter on the recently installed final water system at the 236 Main Street, Durham, building.

Res. Representative:

J. Meunier

Date: 3/31/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	March 31, 2022
Location:	Maple Avenue, Maiden Lane, and Talcott Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	399
Contractor:	Ludlow Construction	Page:	19 of 22



Picture 14: Fazzino Plumbing changing out the filter on the recently installed final water system at the 238 Main Street, Durham, building.

Res. Representative:

J. Meunier

Date: 3/31/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	March 31, 2022
Location:	Maple Avenue, Maiden Lane, and Talcott Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	399
Contractor:	Ludlow Construction	Page:	20 of 22



Picture 15: Apuzzo Electric installing a ground line to the final water service components at the 105 Maiden Lane, Durham, residence.

Res. Representative:

J. Meunier

Date: 3/31/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	March 31, 2022
Location:	Maple Avenue, Maiden Lane, and Talcott Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	399
Contractor:	Ludlow Construction	Page:	21 of 22



Picture 16: Fazzino Plumbing changing out the filter on the recently installed final water system at the 248 Main Street, Durham, residence.

Res. Representative:

J. Meunier

Date: 3/31/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	March 31, 2022
Location:	Maple Avenue, Maiden Lane, and Talcott Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	399
Contractor:	Ludlow Construction	Page:	22 of 22



Picture 17: Fazzino Plumbing changing out the filter on the recently installed final water system at the 257 Main Street, Durham, residence.

Res. Representative:

J. Meunier

Date: 3/31/22