

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 3, 2022
<b>Location:</b>	Main Street, Durham	<b>Day of Week:</b>	Wednesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	481
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	1 of 8

Weather Conditions			
Conditions:	Daylight hours: Most Sunny. Wind variable 0-6 mph.		
Temperature (°F):	High 88°F	Low	65°F

Contractors & Subcontractors Workfor57				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	0	X	8
				Safety Officer	0	X	8
Flow Tech	0	X	8	Foreman	1	X	8
Matt Chlor	0	X	8	Dump truck Operator	0	X	8
A&J Construction	0	X	8	Excavator Operator	1	X	8
Grela Well Drilling	0	X	8	Skid Steer/Bucket Loader	0	X	8
Fazzino Plumbing	0	X	8	Laborers	2	X	8
United Concrete	0	X	8	Note that some persons operate			
Knapp Engineering	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
Alarm Systems, Inc.	0	x	8	Sub-contractor	3	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors:	None.
-----------	-------

### Daily Activities – Permanent pavement replacement Durham, CT.

0805: Ludlow Construction is at 253 Main St removing the existing blacktop portion of the driveway by using an excavator and manual hand digging.

0845: Ludlow Construction continues to remove the blacktop at the entrance of the driveway at 253 Main St with an excavator and manual shoveling.

0902: Ludlow Construction has finished removing all the blacktop at the entrance of the driveway at 253 Main St and now are laying sand, and gravel to grade the area in preparation for paving.

0914: Ludlow Construction has reset a curb stop during grading the driveway.

1024: Ludlow Construction begins excavation on 271 Main St using an excavator and manual digging.

1047: Ludlow Construction finishes excavation of blacktop and begins grading the excavated area.

<b>Res. Representative:</b>	A. Mora	<b>Date:</b>	8/3/22
-----------------------------	---------	--------------	--------

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 3, 2022
<b>Location:</b>	Main Street, Durham	<b>Day of Week:</b>	Wednesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	481
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	2 of 8

1138: Ludlow Construction continues the grading of the soil and gravel that was placed at 271 Main St.

1235: Ludlow Construction has laid asphalt onto the previously prepared section of the blacktop on 271 Main St.

1244: Ludlow Construction begins to lay asphalt onto 253 Main St with an excavator. Ludlow Construction personnel and a roller are used to properly lay the asphalt onto the excavated driveway.

1303: Ludlow Construction is on 253 Main St and continues to lay asphalt onto the previously prepared area.

1402: Ludlow Construction is on 253 Main St laying the second layer of asphalt.

1440: Ludlow Construction is on 271 Main St laying a second layer of asphalt. Ludlow Construction is using roller and Ludlow personnel to properly finalize the laying of asphalt on 271 Main St.

1456: Ludlow Construction finishes laying asphalt and finishes for the day.

<b>Res. Representative:</b>	<u>A. Mora</u>	<b>Date:</b>	<u>8/3/22</u>
-----------------------------	----------------	--------------	---------------

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 3, 2022
<b>Location:</b>	Main Street, Durham	<b>Day of Week:</b>	Wednesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	481
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	3 of 8



**Picture 1: Ludlow Construction is at 253 Main St removing the existing blacktop of the entrance of the driveway using excavator and Ludlow Construction personnel.**

<b>Res. Representative:</b>	A. Mora	<b>Date:</b>	8/3/22
-----------------------------	---------	--------------	--------

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 3, 2022
<b>Location:</b>	Main Street, Durham	<b>Day of Week:</b>	Wednesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	481
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	4 of 8



Picture 2: Ludlow Construction is at 253 Main St continuing to remove the blacktop with an excavator and dumping the chunks of blacktop into a dump truck.

Res. Representative:

A. Mora

Date: 8/3/22

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 3, 2022
<b>Location:</b>	Main Street, Durham	<b>Day of Week:</b>	Wednesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	481
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	5 of 8



Picture 3: Ludlow Construction is at 253 Main St resetting a curb stop located in the driveway. A compactor is being used to compact around the curb stop.

Res. Representative:

A. Mora

Date: 8/3/22

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 3, 2022
<b>Location:</b>	Main Street, Durham	<b>Day of Week:</b>	Wednesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	481
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	6 of 8



**Picture 4: Ludlow Construction is at 271 Main St laying the first layer of asphalt (2 inches of 0.5 inch of aggregate of asphalt).**

<b>Res. Representative:</b>	A. Mora	<b>Date:</b>	8/3/22
-----------------------------	---------	--------------	--------

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 3, 2022
<b>Location:</b>	Main Street, Durham	<b>Day of Week:</b>	Wednesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	481
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	7 of 8



Picture 5: Ludlow Construction is laying the first layer asphalt at 253 Main St. (2 inches of 0.5 inch of aggregate of asphalt).

Res. Representative:

A. Mora

Date: 8/3/22

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 3, 2022
<b>Location:</b>	Main Street, Durham	<b>Day of Week:</b>	Wednesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	481
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	8 of 8



Picture 6: Ludlow Construction is at 253 Main St laying the second layer of asphalt (1 inch of 0.35-inch asphalt aggregate).

Res. Representative:

A. Mora

Date: 8/3/22