

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 11, 2022
Location:	Maple Avenue, and Main Street, Durham; S. Main Street, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	487
Contractor:	Ludlow Construction	Page:	1 of 12

Weather Conditions			
Conditions:	Daylight hours: Cloudy. Wind variable 0-1 mph.		
Temperature (°F):	High 86°F	Low	68°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	0	X	8
				Safety Officer	1	X	8
United Concrete	4	x	8	Foreman	1	X	8
West State Mechanical	0	x	8	Dump truck Operator	1	X	8
Barnhart	0	x	8	Excavator Operator	1	X	8
Grela Well Drilling	0	x	8	Skid Steer/Bucket Loader	1	X	8
Fazzino Plumbing	2	x	8	Laborers	2	X	8
United Concrete	0	x	8	Note that some persons operate			
Knapp Engineering	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
Alarm Systems, Inc.	0	x	8	Sub-contractor	6	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

Pipe Connections, Installations, and Other Work

Ludlow worked on placing permanent paving at the 208 Main Street, 303/305 Main Street, Durham, properties. Fazzino installed final water service components 175R Main Street and 245 Maple Avenue, Durham. United Concrete installed two 8" gate valves at the booster station located on S. Main Street, Middletown. United Concrete worked at the PRV vault located on Main Street in Durham to install a disconnect to a heater located inside the vault.

Daily Activities – Installation of final water service components, Durham

Fazzino installed final water service components 175R Main Street and 245 Maple Avenue, Durham.

1035: Fazzino Plumbing is finishing the installation of final water service components at the 175R Main Street, Durham, residence.

1059: Fazzino is repairing a small leak on the final water system components they recently installed at the 200 Maple Avenue, Durham, residence.

Res. Representative:	J. Meunier	Date:	8/11/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 11, 2022
Location:	Maple Avenue, and Main Street, Durham; S. Main Street, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	487
Contractor:	Ludlow Construction	Page:	2 of 12

1139: Fazzino continues to repair a small leak on the final water system components they recently installed at the 200 Maple Avenue, Durham, residence.

1346: Fazzino Plumbing continues installing final water service components at the 245 Maple Avenue, Durham, residence.

1422: Fazzino Plumbing continues to install final water service components at the 245 Maple Avenue, Durham, property.

1446: Fazzino Plumbing has almost finished with the installation of final water service components at the 245 Maple Avenue, Durham, property and is preparing to pressurize the system.

Daily Activities – Installation of gate valves, Booster Station, Middletown

United Concrete installed two 8" gate valves at the booster station located on S. Main Street, Middletown.

0704: Three technicians from United Concrete have mobilized to the booster station located on S. Main Street, Middletown to install two 8" gate valves on the main line located in the booster station's trough.

0837: United Concrete is waiting for the water feed to the Booster Station to be turned off so they can begin to install two 8" gate valves.

0841: Representatives from the City of Middletown are working on Talcott Ridge Drive to shut the water feed to the Booster Station.

0852: United Concrete is preparing to install a disconnect on the heater located inside of the PRV vault.

1003: United Concrete has cut the 8" DIP line located in the trough on the east side of the Booster Station and is preparing to install an 8" gate valve. United Concrete has already installed the other 8" gate valve ~12' to the west on the same 8" water line.

1313: United Concrete has finished the installation of two 8" gate valves at the booster station.

Daily Activities – Permanent paving, Durham

Ludlow worked on placing permanent paving at the 208 Main Street, 303/305 Main Street, Durham, properties.

0738: Ludlow has returned to the 208 Main Street, Durham residence to place a second lift of asphalt on a portion of the property's driveway.

0809: Ludlow rejects a load of asphalt that was going to be placed on the 208 Main Street driveway and sends it back to Tilcon. Ludlow is currently waiting for a new load of asphalt to be delivered.

0903: Ludlow is placing second lift of asphalt on the driveway of 208 Main Street, Durham, property.

Res. Representative:	J. Meunier	Date:	8/11/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 11, 2022
Location:	Maple Avenue, and Main Street, Durham; S. Main Street, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	487
Contractor:	Ludlow Construction	Page:	3 of 12

0947: Ludlow has just finished placing a second lift of asphalt on the driveway of the 208 Main Street property and have begun to mobilize to the church located at 196 Main Street, Durham.

1016: Ludlow is finishing with the placement and compaction of asphalt on the footprint of the trench they previously made across the driveway of the 196 Main Street property when they installed a copper water service line.

1048: Ludlow has begun removing the existing asphalt from the driveway located at the 303/305 Main Street, Durham, property

1112: Ludlow has almost finished removing the asphalt from the driveway of the 303/305 Main Street property.

1243: Ludlow arrives at the 303/305 Main Street property with a load of asphalt.

1246: Ludlow begins placing the first lift of asphalt on the footprint of the driveway located at the 303/305 Main Street property.

1335: Ludlow has finished placing and compacting the first lift of asphalt on a portion of the driveway for the 303/305 Main Street property.

1356: Ludlow just finished placing a second lift on the driveway for 303/305 Main St. property.

1425: Ludlow is using a Volvo rolling compactor on the second coat of asphalt they just placed on the footprint of a portion of the driveway at the 303/305 Main Street, Durham, property.

1434: Ludlow has mobilized most of their equipment off of the 303/305 property. Ludlow continues to use a rolling compactor on the second lift of asphalt they placed on the driveway.

1442: Ludlow has finished work on a portion the 303/305 Main Street driveway and has departed.

Daily Activities – PRV Vault, Durham

United Concrete worked at the PRV vault located on Main Street in Durham to install a disconnect to a heater located inside the vault.

Res. Representative:	J. Meunier	Date:	8/11/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 11, 2022
Location:	Maple Avenue, and Main Street, Durham; S. Main Street, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	487
Contractor:	Ludlow Construction	Page:	4 of 12



Picture 1: 8" gate valves that Unite Concrete installed at the Booster Station located on S. Main Street in Middletown.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 11, 2022
Location:	Maple Avenue, and Main Street, Durham; S. Main Street, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	487
Contractor:	Ludlow Construction	Page:	5 of 12



Picture 2: Ludlow grading the first lift of asphalt they are placing today on a portion of the driveway located on the 208 Main Street, Durham, property. View to the southwest.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 11, 2022
Location:	Maple Avenue, and Main Street, Durham; S. Main Street, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	487
Contractor:	Ludlow Construction	Page:	6 of 12



Picture 3: United concrete installing one of two 8" gate valves at the Booster Station located on S. Main Street in Middletown. View to the southeast.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 11, 2022
Location:	Maple Avenue, and Main Street, Durham; S. Main Street, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	487
Contractor:	Ludlow Construction	Page:	7 of 12



Picture 4: United concrete installing they second of two 8" gate valves at the Booster Station located on S. Main Street in Middletown. View to the south.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 11, 2022
Location:	Maple Avenue, and Main Street, Durham; S. Main Street, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	487
Contractor:	Ludlow Construction	Page:	8 of 12



Picture 5: Permanent paving that Ludlow placed on the footprint of the trench they made when they previously installed a copper water service at the 196 Main Street, Durham, property. View to the northwest.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 11, 2022
Location:	Maple Avenue, and Main Street, Durham; S. Main Street, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	487
Contractor:	Ludlow Construction	Page:	9 of 12



Picture 6: Ludlow placing the first lift of asphalt on the footprint of the driveway at the 303/305 Main Street, Durham, residences. View to the northwest.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 11, 2022
Location:	Maple Avenue, and Main Street, Durham; S. Main Street, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	487
Contractor:	Ludlow Construction	Page:	10 of 12



Picture 7: Fazzino installing final water service components in the basement of the 245 Maple Avenue, Durham, residence.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 11, 2022
Location:	Maple Avenue, and Main Street, Durham; S. Main Street, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	487
Contractor:	Ludlow Construction	Page:	11 of 12



Picture 8: Ludlow grading the second lift of asphalt on the footprint of the driveway at the 303/305 Main Street, Durham, residences. View to the southwest.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 11, 2022
Location:	Maple Avenue, and Main Street, Durham; S. Main Street, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	487
Contractor:	Ludlow Construction	Page:	12 of 12



Picture 9: Ludlow compacting the second lift of asphalt they placed on the footprint of the driveway at the 303/305 Main Street, Durham, residences. View to the northwest.