

AECOM

Daily Report

| | | | |
|--------------------|--------------------------------------|---------------------|-----------------|
| Project: | Durham Meadows Pipeline Installation | Date: | August 22, 2022 |
| Location: | Main Street, Durham | Day of Week: | Monday |
| Project #: | AECOM: 6061487 | Report No: | 494 |
| Contractor: | Ludlow Construction | Page: | 1 of 11 |

Weather Conditions

Conditions: Daylight hours: Cloudy/rain. Wind variable 0-5 mph.
 Temperature (°F): High 77°F Low 68°F

| Contractors & Subcontractors Workforce | | | | Equipment in Use | | | |
|--|---|---|-----|--------------------------------|---|---|-----|
| Trade | # | x | hrs | Trade | # | X | hrs |
| USACE | | | | Ludlow Construction | | | |
| Field Engineer | 1 | x | 8 | Superintendent | 0 | X | 8 |
| | | | | Safety Officer | 1 | X | 8 |
| United Concrete | 0 | X | 8 | Foreman | 1 | X | 8 |
| West State Mechanical | 0 | X | 8 | Dump truck Operator | 1 | X | 8 |
| Northeast Rigging | 0 | X | 8 | Excavator Operator | 1 | X | 8 |
| Grela Well Drilling | 0 | X | 8 | Skid Steer/ Bucket Loader | 1 | X | 8 |
| Fazzino Plumbing | 0 | X | 8 | Laborers | 2 | X | 8 |
| United Concrete | 0 | X | 8 | Note that some persons operate | | | |
| Knapp Engineering | 0 | x | 8 | Multiple pieces equipment. | | | |
| Apuzzo Electric | 0 | x | 8 | | | | |
| Alarm Systems, Inc. | 0 | x | 8 | Sub-contractor | 0 | X | 8 |
| A&R Electrical | 0 | x | 8 | Municipal Police Detail | 0 | X | 8 |
| | | | | State Police Detail | 0 | X | 8 |
| | | | | | | | |

Visitors: None.

Pipe Connections, Installations, and Other Work

Ludlow worked on paving the driveway at the 238 Main Street, Durham, property.

Daily Activities – Paving, Durham

Ludlow worked on paving the driveway at the 238 Main Street, Durham, property.

0722: Ludlow has mobilized to the property located at 238 Main Street, Durham, to place permanent pavement on the driveway apron and trench overcut of the property's driveway.

0802: Ludlow begins to overcut the footprint of the trench where they previously installed a copper water service line and the footprint of the property's driveway apron.

0826: Ludlow is using an excavator to remove pavement from within the footprint of the trench overcut and driveway apron at the 238 Main Street property and is live loading it into a dump truck for offsite removal.

| | | | |
|-----------------------------|------------|--------------|---------|
| Res. Representative: | J. Meunier | Date: | 8/22/22 |
|-----------------------------|------------|--------------|---------|

AECOM

Daily Report

| | | | |
|--------------------|--------------------------------------|---------------------|-----------------|
| Project: | Durham Meadows Pipeline Installation | Date: | August 22, 2022 |
| Location: | Main Street, Durham | Day of Week: | Monday |
| Project #: | AECOM: 6061487 | Report No: | 494 |
| Contractor: | Ludlow Construction | Page: | 2 of 11 |

0834: Ludlow continues to saw-cut pavement on the driveway apron of the 238 Main Street property.

0915: Ludlow continues to remove pavement from the trench overcut and driveway apron of the 238 Main Street property and live loading the spoils into a dump truck for offsite removal.

0932: Ludlow is compacting 1.25" processed gravel that they placed within the footprints of the trench overcut and driveway apron at the 238 Main Street property.

0957: Ludlow continues to place and compact 1.25" gravel within the footprints of the trench overcut and driveway apron at the 238 Main Street property. Compaction is being done with a Volvo DD25B rolling compactor.

1045: Ludlow continues to place and compact 1.25" gravel within the footprints of the trench overcut and driveway apron at the 238 Main Street property.

1147: Ludlow is placing the first lift of asphalt on the trench overcut located on the 238 Main Street property.

1238: Ludlow is compacting the first lift of asphalt on the trench overcut located on the 238 Main Street property with a plate compactor and a Volvo DD25B rolling compactor.

1404: Ludlow places a second lift of asphalt on the trench overcut and driveway apron at the 238 Main Street property.

1451: Ludlow has finished paving the trench overcut and driveway apron at the 238 Main Street property.

| | | | |
|-----------------------------|------------|--------------|---------|
| Res. Representative: | J. Meunier | Date: | 8/22/22 |
|-----------------------------|------------|--------------|---------|

Daily Report

| | | | |
|--------------------|--------------------------------------|---------------------|-----------------|
| Project: | Durham Meadows Pipeline Installation | Date: | August 22, 2022 |
| Location: | Main Street, Durham | Day of Week: | Monday |
| Project #: | AECOM: 6061487 | Report No: | 494 |
| Contractor: | Ludlow Construction | Page: | 3 of 11 |



Picture 1: Ludlow saw cutting the pavement apron at 238 Main Street. View to the east.

| | | | |
|-----------------------------|-------------------|--------------|----------------|
| Res. Representative: | <u>J. Meunier</u> | Date: | <u>8/22/22</u> |
|-----------------------------|-------------------|--------------|----------------|

Daily Report

| | | | |
|--------------------|--------------------------------------|---------------------|-----------------|
| Project: | Durham Meadows Pipeline Installation | Date: | August 22, 2022 |
| Location: | Main Street, Durham | Day of Week: | Monday |
| Project #: | AECOM: 6061487 | Report No: | 494 |
| Contractor: | Ludlow Construction | Page: | 4 of 11 |



Picture 2: Ludlow removing the existing driveway pavement at the 238 Main Street property. View to the west.

Daily Report

| | | | |
|--------------------|--------------------------------------|---------------------|-----------------|
| Project: | Durham Meadows Pipeline Installation | Date: | August 22, 2022 |
| Location: | Main Street, Durham | Day of Week: | Monday |
| Project #: | AECOM: 6061487 | Report No: | 494 |
| Contractor: | Ludlow Construction | Page: | 5 of 11 |



Picture 3: Ludlow grading the processed stone base on the driveway at 238 Main Street. View to the east.

| | | | |
|-----------------------------|-------------------|--------------|----------------|
| Res. Representative: | <u>J. Meunier</u> | Date: | <u>8/22/22</u> |
|-----------------------------|-------------------|--------------|----------------|

Daily Report

| | | | |
|--------------------|--------------------------------------|---------------------|-----------------|
| Project: | Durham Meadows Pipeline Installation | Date: | August 22, 2022 |
| Location: | Main Street, Durham | Day of Week: | Monday |
| Project #: | AECOM: 6061487 | Report No: | 494 |
| Contractor: | Ludlow Construction | Page: | 6 of 11 |



Picture 4: Ludlow compacting the processed stone base at 238 Main Street. View to the northeast.

| | | | |
|-----------------------------|-------------------|--------------|----------------|
| Res. Representative: | <u>J. Meunier</u> | Date: | <u>8/22/22</u> |
|-----------------------------|-------------------|--------------|----------------|

Daily Report

| | | | |
|--------------------|--------------------------------------|---------------------|-----------------|
| Project: | Durham Meadows Pipeline Installation | Date: | August 22, 2022 |
| Location: | Main Street, Durham | Day of Week: | Monday |
| Project #: | AECOM: 6061487 | Report No: | 494 |
| Contractor: | Ludlow Construction | Page: | 7 of 11 |



Picture 5: Ludlow placing the first lift of asphalt on the south side of the driveway of the 238 Main Street property. View to the east.

Daily Report

| | | | |
|--------------------|--------------------------------------|---------------------|-----------------|
| Project: | Durham Meadows Pipeline Installation | Date: | August 22, 2022 |
| Location: | Main Street, Durham | Day of Week: | Monday |
| Project #: | AECOM: 6061487 | Report No: | 494 |
| Contractor: | Ludlow Construction | Page: | 8 of 11 |



Picture 6: Ludlow compacting the first pavement layer for the driveway apron at 238 Main Street. View to the north.

Daily Report

| | | | |
|--------------------|--------------------------------------|---------------------|-----------------|
| Project: | Durham Meadows Pipeline Installation | Date: | August 22, 2022 |
| Location: | Main Street, Durham | Day of Week: | Monday |
| Project #: | AECOM: 6061487 | Report No: | 494 |
| Contractor: | Ludlow Construction | Page: | 9 of 11 |



Picture 7: Ludlow grading the second lift of asphalt placed on the driveway footprint at the 238 Main Street property. View to the west.

Daily Report

| | | | |
|--------------------|--------------------------------------|---------------------|-----------------|
| Project: | Durham Meadows Pipeline Installation | Date: | August 22, 2022 |
| Location: | Main Street, Durham | Day of Week: | Monday |
| Project #: | AECOM: 6061487 | Report No: | 494 |
| Contractor: | Ludlow Construction | Page: | 10 of 11 |



Picture 8: Ludlow compacting the second pavement course of the driveway at the 238 Main Street property. View to the west.

AECOM

Daily Report

| | | | |
|--------------------|--------------------------------------|---------------------|-----------------|
| Project: | Durham Meadows Pipeline Installation | Date: | August 22, 2022 |
| Location: | Main Street, Durham | Day of Week: | Monday |
| Project #: | AECOM: 6061487 | Report No: | 494 |
| Contractor: | Ludlow Construction | Page: | 11 of 11 |



Picture 9: Ludlow rolling the driveway apron pavement at the 238 Main Street property. View to the northeast.

| | | | |
|-----------------------------|-------------------|--------------|----------------|
| Res. Representative: | <u>J. Meunier</u> | Date: | <u>8/22/22</u> |
|-----------------------------|-------------------|--------------|----------------|