

# AECOM

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 24, 2022
<b>Location:</b>	Maple Avenue, Durham	<b>Day of Week:</b>	Wednesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	496
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	1 of 6

### Weather Conditions

Conditions: Daylight hours: Mostly sunny. Wind variable 0-5 mph.  
 Temperature (°F): High 88°F Low 63°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	0	X	8
				Safety Officer	1	X	8
United Concrete	0	X	8	Foreman	1	X	8
West State Mechanical	0	X	8	Dump truck Operator	1	X	8
Northeast Rigging	0	X	8	Excavator Operator	1	X	8
Grela Well Drilling	0	X	8	Skid Steer/ Bucket Loader	1	X	8
Fazzino Plumbing	0	X	8	Laborers	2	X	8
United Concrete	0	X	8	Note that some persons operate			
Knapp Engineering	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
Alarm Systems, Inc.	0	x	8	Sub-contractor	0	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

### Pipe Connections, Installations, and Other Work

Ludlow worked on paving activities on the driveway located on the 212R Maple Avenue, Durham, property.

### Daily Activities – Paving, Durham

Ludlow worked on paving activities on the driveway located on the 212R Maple Avenue, Durham, property.

0705: Ludlow has mobilized back to the 212R Maple Avenue, Durham, property to resume paving activities.

0733: Ludlow is excavating fill from within the footprint of the driveway of the 212R Maple Avenue property and will backfill with 1.25" processed gravel.

0746: Ludlow just placed a load of 1.25" processed gravel on the western portion of the footprint of the 212R Maple Avenue driveway.

0822: Ludlow has almost finished excavating fill from within the footprint of the driveway at the 212R Maple Avenue property.

<b>Res. Representative:</b>	J. Meunier	<b>Date:</b>	8/24/22
-----------------------------	------------	--------------	---------

# AECOM

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 24, 2022
<b>Location:</b>	Maple Avenue, Durham	<b>Day of Week:</b>	Wednesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	496
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	2 of 6

0843: Ludlow continues excavating fill from the footprint of the 212R Maple Avenue driveway. Ludlow is also placing and grading 1.25" processed gravel within the footprint of the driveway where they excavated the fill.

0855: Ludlow places another load of 1.25" processed gravel within the footprint of the driveway located at 212R Maple Avenue property.

0939: Ludlow continues to place and grade the 1.25" processed gravel they placed within the footprint of the 212R Maple Avenue driveway.

1014: Ludlow continues to place and grade the 1.25" processed gravel they placed within the footprint of the 212R Maple Avenue driveway.

1232: Ludlow continues to place and grade the 1.25" processed gravel they placed within the footprint of the 212R Maple Avenue driveway.

1320: Ludlow continues to place and grade the 1.25" processed gravel they placed within the footprint of the 212R Maple Avenue driveway.

1350: Ludlow continues to place and grade the 1.25" processed gravel they placed within the footprint of the 212R Maple Avenue driveway. Ludlow is also compacting the gravel with a Volvo 225DB rolling compactor.

1408: Ludlow is placing loam in the sides of the driveway at the 212R Maple Avenue property.

1432: Ludlow continues to place loam on both sides of the driveway at the 212R Maple Avenue property.

<b>Res. Representative:</b>	J. Meunier	<b>Date:</b>	8/24/22
-----------------------------	------------	--------------	---------

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 24, 2022
<b>Location:</b>	Maple Avenue, Durham	<b>Day of Week:</b>	Wednesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	496
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	3 of 6



Picture 1: Ludlow is excavating fill on the east side of the driveway for the 212R Main Street property. View to the north.



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 24, 2022
<b>Location:</b>	Maple Avenue, Durham	<b>Day of Week:</b>	Wednesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	496
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	4 of 6



**Picture 2: Ludlow grading 1.25" processed gravel on the footprint of the 212R Maple Avenue driveway. View to the east.**



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 24, 2022
<b>Location:</b>	Maple Avenue, Durham	<b>Day of Week:</b>	Wednesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	496
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	5 of 6



Picture 3: Ludlow grading 1.25" processed gravel on the footprint of the 212R Maple Avenue driveway. View to the west.

<b>Res. Representative:</b>	J. Meunier	<b>Date:</b>	8/24/22
-----------------------------	------------	--------------	---------



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 24, 2022
<b>Location:</b>	Maple Avenue, Durham	<b>Day of Week:</b>	Wednesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	496
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	6 of 6



Picture 4: Ludlow grading 1.25" processed gravel on the footprint of the 212R Maple Avenue driveway. View to the west.