

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 21, 2022
Location:	Main Street and Johns Way, Durham; Shared Access Driveway, Main Street, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	514
Contractor:	Ludlow Construction	Page:	1 of 11

Weather Conditions			
Conditions:	Daylight hours: Cloudy. Wind variable 0-5 mph.		
Temperature (°F):	High 73°F	Low	55°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	0	X	8
				Safety Officer	1	X	8
United Concrete	0	X	8	Foreman	1	X	8
West State Mechanical	0	X	8	Dump truck Operator	1	X	8
Northeast Rigging	0	X	8	Excavator Operator	1	X	8
Grela Well Drilling	0	X	8	Skid Steer/Bucket Loader	1	X	8
Fazzino Plumbing	0	X	8	Laborers	2	X	8
United Concrete	0	X	8	Note that some persons operate			
Knapp Engineering	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
Geophysical Applications	1	x	8	Sub-contractor	1	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

Pipe Connections, Installations, and Other Work

Ludlow received delivery of water treatment system components and performed general housekeeping at the 281 Main Street, Durham, work yard. Jays Landscaping installed trees and placed mulch today at several locations located in Durham and Middletown. Geophysical Applications continued borehole assessment activities on the well located on the north side of the 10 Johns Way property.

Daily Activities – 281 Main Street, Durham

Ludlow received delivery of water treatment system components and performed general housekeeping at the 281 Main Street, Durham, work yard.

0710: Ludlow is taking delivery of water treatment system components at the 281 Main Street, Durham, property that will be used to treat the groundwater that was generated during the decommissioning of wells and during bore assessment activities.

0746: Ludlow continues to offload the water treatment system components from the flatbed trailer they were delivered with.

Res. Representative:	J. Meunier	Date:	9/21/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 21, 2022
Location:	Main Street and Johns Way, Durham; Shared Access Driveway, Main Street, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	514
Contractor:	Ludlow Construction	Page:	2 of 11

0822: Ludlow continues to offload the water treatment system components and has started to perform housekeeping activities in the 281 Main Street, Durham, work yard.

0924: Ludlow has finished offloading water treatment system components at the 281 Main Street work yard and is currently consolidating scrap metal and placing it into a dumpster.

0954: Ludlow continues to consolidate scrap metal and place it into a dumpster at the 281 Main Street work yard.

1119: Ludlow continues to consolidate scrap metal and place it into a dumpster and perform other housekeeping activities at the 281 Main Street work yard.

1226: Ludlow continues to perform housekeeping activities at the 281 Main Street work yard.

1312: Ludlow continues to perform housekeeping activities at the 281 Main Street work yard.

Daily Activities – Borehole assessment, Durham

Geophysical Applications continued borehole assessment activities on the well located on the north side of the 10 Johns Way property.

0814: Geophysical Applications has returned to the 10 Johns Way, Durham, property to finish borehole assessment activities on the well located on the west side of the property's residence.

0903: Geophysical Applications is running the ambient flow meter in the well located on the north side of the 10 Johns Way, Durham.

1110: Geophysical Applications has nearly finished running the ambient flow meter at the well located on the north side of the 10 Johns Way residence.

1535: Geophysical Applications continues to collect flow meter readings from the well located at the 10 Johns Way property.

1629: Geophysical Applications has finished collecting flow meter readings from the well located at the 10 Johns Way property.

1720: Geophysical Applications departs from the 10 Johns Way property.

Daily Activities – Landscaping, Durham and Middletown

Jays Landscaping installed trees and placed mulch today at several locations located in Durham and Middletown.

0833: Jays Landscaping is planting trees on the south side of the water tank located to the east of the Shared Access Driveway in Middletown. Since yesterday, Jays Landscaping has planted seven junipers, four spruce, and four hollies on the south side of the water tank.

1046: Jays Landscaping continues to plant trees on the south side of the water tank.

Res. Representative:	J. Meunier	Date:	9/21/22
-----------------------------	------------	--------------	---------

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 21, 2022
Location:	Main Street and Johns Way, Durham; Shared Access Driveway, Main Street, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	514
Contractor:	Ludlow Construction	Page:	3 of 11

1141: Jays Landscaping is in the process of planting two sugar maples (*Acer saccharum*) on the 14 Talcott Lane, Durham, property.

1248: Jays Landscaping has finished planting two sugar maples on the 14 Talcott Lane, Durham, property.

1302: Jays Landscaping has finished planting trees on the south side of the water tanks. In total, they planted six hollies, seven junipers, and six spruce.

1321: Jays Landscaping has placed mulch around the trees they planted on the south side of the water tank and the mountain laurels they planted at the Talcott Ridge Drive cul-de-sac.

1344: Jays Landscaping is placing mulch around the white pines they previously planted on the east side of the Booster Station located on S. Main Street, Middletown.

Res. Representative:	J. Meunier	Date:	9/21/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 21, 2022
Location:	Main Street and Johns Way, Durham; Shared Access Driveway, Main Street, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	514
Contractor:	Ludlow Construction	Page:	4 of 11



Picture 1: Jays Landscaping auguring a hole as they prepare to plant one of the 19 trees scheduled to be placed on the south side of the water tank located to the east of the Shared Access Driveway in Middletown. View to the west.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>9/21/22</u>
-----------------------------	-------------------	--------------	----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 21, 2022
Location:	Main Street and Johns Way, Durham; Shared Access Driveway, Main Street, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	514
Contractor:	Ludlow Construction	Page:	5 of 11



Picture 2: Jays Landscaping planting a spruce on the south side of the water tank located to the east of the Shared Access Driveway in Middletown. View to the north.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 21, 2022
Location:	Main Street and Johns Way, Durham; Shared Access Driveway, Main Street, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	514
Contractor:	Ludlow Construction	Page:	6 of 11



Picture 3: Ludlow placing a section of the water treatment system next to the frak tank located on the east side of the 281 Main Street, Durham, property. View to the north.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 21, 2022
Location:	Main Street and Johns Way, Durham; Shared Access Driveway, Main Street, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	514
Contractor:	Ludlow Construction	Page:	7 of 11



Picture 4: View of the Ludlow water treatment system components that Ludlow has staged on the east side of the frak tank located on the east side of the 281 Main Street, Durham, property. View to the northwest.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 21, 2022
Location:	Main Street and Johns Way, Durham; Shared Access Driveway, Main Street, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	514
Contractor:	Ludlow Construction	Page:	8 of 11



Picture 5: One of the two maple trees that Jays Landscaping planted on the 14 Talcott Lane, Durham, property today. View to the southwest.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>9/21/22</u>
-----------------------------	-------------------	--------------	----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 21, 2022
Location:	Main Street and Johns Way, Durham; Shared Access Driveway, Main Street, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	514
Contractor:	Ludlow Construction	Page:	9 of 11



Picture 6: View of several of the tress that Jays Landscaping planted on the south side of the water tank located to the east of the Shared Access Driveway in Middletown. View to the east.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>9/21/22</u>
-----------------------------	-------------------	--------------	----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 21, 2022
Location:	Main Street and Johns Way, Durham; Shared Access Driveway, Main Street, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	514
Contractor:	Ludlow Construction	Page:	10 of 11



Picture 7: Mulch that Jays Landscaping placed around the mountain laurels they planted yesterday on the east side of the Talcott Ridge Drive, Middletown, cul de sac. View to the southeast.

Res. Representative:	J. Meunier	Date:	9/21/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 21, 2022
Location:	Main Street and Johns Way, Durham; Shared Access Driveway, Main Street, Middletown	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	514
Contractor:	Ludlow Construction	Page:	11 of 11



Picture 8: Jays Landscaping placing mulch around one of the white pines that they previously planted on the east side of the fence that surrounds the Booster Station located on S. Main Street in Middletown. View to the east.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>9/21/22</u>
-----------------------------	-------------------	--------------	----------------