

# AECOM

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	October 18, 2022
<b>Location:</b>	S. Main Street, Middletown	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	532
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	1 of 10

### Weather Conditions

Conditions: Daylight hours: Cloudy. Wind variable 0-3 mph.  
 Temperature (°F): High 62°F Low 42°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	0	X	8
				Safety Officer	1	X	8
United Concrete	0	X	8	Foreman	1	X	8
West State Mechanical	0	X	8	Dump truck Operator	1	X	8
Northeast Rigging	0	X	8	Excavator Operator	1	X	8
Grela Well Drilling	0	X	8	Skid Steer/Bucket Loader	1	X	8
Fazzino Plumbing	0	X	8	Laborers	3	X	8
United Concrete	0	X	8	Note that some persons operate			
Knapp Engineering	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
Geophysical Applications	0	x	8	Sub-contractor	0	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

### Pipe Connections, Installations, and Other Work

Ludlow worked on addressing issues that the City of Middletown brought up regarding curb boxes and road boxes on S. Main Street.

### Daily Activities – Curb box repairs, S. Main Street, Middletown

Ludlow worked on addressing issues that the City of Middletown brought up regarding curb boxes and road boxes on S. Main Street.

0800: Ludlow continues to load waste pavement and road base that Ludlow temporarily stored at the Commerce Circle, Durham, work yard into dump trucks for offsite removal.

1059: Ludlow mobilizes to the 2175 S. Main Street, Middletown, property to replace the existing curb box.

1105: Ludlow is using a small Volvo excavator to daylight the curb box on the 2175 S. Main Street, property.

<b>Res. Representative:</b>	J. Meunier	<b>Date:</b>	10/18/22
-----------------------------	------------	--------------	----------

# AECOM

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	October 18, 2022
<b>Location:</b>	S. Main Street, Middletown	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	532
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	2 of 10

1118: Ludlow is in the process of installing a new curb box at the 2175 S. Main Street, Middletown property.

1137: Ludlow has finished placing a new curb box at the 2175 S. Main Street property. Ludlow is currently in the process of backfilling around the curb box.

1142: Ludlow is using a jumping jack to compact fill that they placed around the new curb stop they installed on the 2175 S. Main Street property.

1155: Ludlow has mobilized to the 2246–2266 S. Main Street, Middletown, property where they are currently excavating to remove the existing, damaged curb box and replace it.

1218: Ludlow is in the process of replacing the curb box for the 2246-2266 S. Main Street property. Ludlow is currently using a jumping jack a compact backfill that they placed around the new curb box.

1243: Ludlow has just tightened the top on the curb box located on the 2301 S. Main Street property.

1338: Ludlow is placing loam and grass seed along a small portion of the east side of the 2303 S. Main Street property where Ludlow worked on the property's curb stop.

1358: Ludlow has finished work for the day and are demobilizing from where they were working on S. Main Street, Middletown.

<b>Res. Representative:</b>	J. Meunier	<b>Date:</b>	10/18/22
-----------------------------	------------	--------------	----------

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	October 18, 2022
<b>Location:</b>	S. Main Street, Middletown	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	532
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	3 of 10



Picture 1: Ludlow daylighting a curb stop at the 2175 S. Main Street, Middletown, property to replace the curb box. View to the south.



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	October 18, 2022
<b>Location:</b>	S. Main Street, Middletown	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	532
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	4 of 10



Picture 2: Ludlow replacing the curb box at the 2175 S. Main Street, Middletown. View to the southwest.



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	October 18, 2022
<b>Location:</b>	S. Main Street, Middletown	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	532
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	5 of 10



Picture 3: Ludlow cutting a piece from the upper section of a curb box that they are replacing at the 2175 S. Main Street, Middletown, property.



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	October 18, 2022
<b>Location:</b>	S. Main Street, Middletown	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	532
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	6 of 10



Picture 4: View of the curb box that Ludlow installed at the 2175 S. Main Street, Middletown property.



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	October 18, 2022
<b>Location:</b>	S. Main Street, Middletown	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	532
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	7 of 10



Picture 5: Ludlow compacting backfill placed around the new curb box that Ludlow installed at the 2175 S. Main Street, Middletown, property. View to the northwest.



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	October 18, 2022
<b>Location:</b>	S. Main Street, Middletown	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	532
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	8 of 10



Picture 6: Ludlow replacing a curb box at the 2246-2266 S. Main Street, Middletown, property. View to the north.

<b>Res. Representative:</b>	<u>J. Meunier</u>	<b>Date:</b>	<u>10/18/22</u>
-----------------------------	-------------------	--------------	-----------------



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	October 18, 2022
<b>Location:</b>	S. Main Street, Middletown	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	532
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	9 of 10



Picture 7: Ludlow compacting backfill that they placed around the new curb box they installed at the 2246-2266 S. Main Street, Middletown, property. View to the southwest.



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	October 18, 2022
<b>Location:</b>	S. Main Street, Middletown	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	532
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	10 of 10



Picture 8: Ludlow placing loam and grass seed around the curb box located on the 2303 S. Main Street, Middletown, property. View to the southwest.