

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	April 20, 2023
<b>Location:</b>	Main Street, Durham	<b>Day of Week:</b>	Thursday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	554
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	1 of 5

### Weather Conditions

Conditions: Daylight hours: Cloudy. Wind variable 0-4 mph.  
 Temperature (°F): High 63°F Low 48°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	0	X	8
				Safety Officer	0	X	8
CT Traffic Control	2	x	8	Foreman	1	X	8
	0	x	8	Dump truck Operator	1	X	8
John Turner Testing	6	x	8	Excavator Operator	1	X	8
	0	X	8	Skid Steer/Bucket Loader	1	X	8
Fazzino Plumbing	0	X	8	Laborers	2	X	8
	0	x	8	Note that some persons operate			
	0	x	8	Multiple pieces equipment.			
	0	x	8				
	0	x	8	Sub-contractor		X	
	0	x	8	Municipal Police Detail		X	
				State Police Detail		X	

Visitors: None.

### Pipe Connections, Installations, and Other Work

Ludlow repairs trench in road at 257 Main Street.

### Daily Activities – Trench repair at 257 Main Street, Durham

Ludlow repairs trench in road at 257 Main Street.

0715: Ludlow has mobilized to the 257 Main Street location to repair the trench in the road which has begun to sag below grade. The traffic is directed through the east side of the street.

0734: Ludlow uses an excavator hammer attachment to loosen and break the patch of asphalt over the trench that was previously saw cut.

0920: The asphalt is removed from the trench and Ludlow begins to excavate the material from the excavation.

1030: Ludlow has excavated down to a depth of ~4 feet.

<b>Res. Representative:</b>	K. Bennett	<b>Date:</b>	04/20/2023
-----------------------------	------------	--------------	------------

# AECOM

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	April 20, 2023
<b>Location:</b>	Main Street, Durham	<b>Day of Week:</b>	Thursday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	554
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	2 of 5

1100" Ludlow begins to backfill and compact the trench with processed stone in 6" lifts. Trench is compaction tested after each lift by John Turner Testing. All results are between 95-98%.

1320: The trench has been backfilled and compacted and is prepped for asphalt to be placed.

1330: 9" of asphalt is being placed in 3 x 3" lifts.

1430: Asphalt has been placed to grade and passes compaction test.

1500: Ludlow offsite

<b>Res. Representative:</b>	<u>K. Bennett</u>	<b>Date:</b>	<u>04/20/2023</u>
-----------------------------	-------------------	--------------	-------------------

## Daily Report


<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	April 20, 2023
<b>Location:</b>	Main Street, Durham	<b>Day of Week:</b>	Thursday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	554
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	3 of 5



Picture 1: Ludlow begins to excavate the trench in front of residence 257 Main Street, Durham. View to the north.

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	April 20, 2023
<b>Location:</b>	Main Street, Durham	<b>Day of Week:</b>	Thursday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	554
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	4 of 5



**Picture 2: Ludlow begins to backfill and compact the trench in 6" lifts. Trench is compaction tested after each lift by John Turner Testing. All results are between 95-98%. View to the north.**

<b>Res. Representative:</b>	<u>                    K. Bennett                    </u>	<b>Date:</b>	<u>                    04/20/2023                    </u>
-----------------------------	---	--------------	---

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	April 20, 2023
<b>Location:</b>	Main Street, Durham	<b>Day of Week:</b>	Thursday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	554
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	5 of 5



Picture 3: Asphalt is placed in 3 x 3" lifts

<b>Res. Representative:</b>	<u>                    K. Bennett                    </u>	<b>Date:</b>	<u>                    04/20/2023                    </u>
-----------------------------	---	--------------	---