

**Weekly Progress Meeting Agenda  
Durham Meadow Construct Waterline  
12/5/2019 at 1000 hours**

**Review Minutes of Previous Meeting:**

- 

**Safety:**

- 

**Work Accomplished Since Last Meeting (as of 11/21/2019)**

- Installed 320 LFT. of 16" DIP from Station # 157+08 to Station # 160+08 on Main Street (Rte. 17) Durham.
- Installed 284 LFT. of 8" DIP from Station # 755+14 to Station # 752+30 on Talcott Ridge Drive, Middletown.
- Installed 46 LFT. of 8" DIP on Winsome Road, Durham
- Installed Fire Hydrant on Winsome Road, Durham.
- Installed 26 LFT. of 8" DIP on Parsons Lane, Durham.
- Installed 32 LFT. of 20" DIP form Station # 29+30 to Station # 29+63 on Talcott Ridge Drive, Middletown.
- Removed Material and Equipment form the Cul-De-Sac on Talcott Ridge Drive, Middletown.
- Removed Material and Equipment from the State of Ct. Salt Shed Property.


**Two-Week Look Ahead**

**December 2, 2019 through December 6, 2019.**

- Clearing tank access road and tank site, Middletown.
- Street crossing at the intersection of Little Lane and Oak Terrace, Durham.
- Fill and Flush new 16" water main on Talcott Ridge Drive, Middletown.

**December 9, 2019 through December 13, 2019**

- Clearing tank site, Middletown.
- Restoration/Clean-up for the winter shut-down.
- Street Crossing at the intersection of Talcott Ridge Drive and South Main Street (Rte. 17) Middletown.



**Weekly Progress Meeting Agenda  
Durham Meadow Construct Waterline  
12/5/2019 at 1000 hours**

**Rework Items/Deficiency List:**

- 

**Submittals:**

- In review with USACE - 7

**Outage Dates:**

- Monday, December 2nd and 3<sup>rd</sup> 2019, Winter Storm.

**QC or Production Issues Discussed:**

- 

**Request for Information (RFI) Status:**

- None

**Status of Payment Requisitions:**

- 

**Potential Change Requests:**


- Pickett Lane Revised Stream Crossing (Future JC00006)
- Chlorination System Changes

**Notice of Contract Change Request:**

- JC00002 Hydrant Relocation – Will negotiate in Spring 2020
- JC00005 Royal Oaks Subdivision Service Line. (Future)
- PRV Vault Relocation (Future JC00004)

**Contract Modifications:**

- A00001 (JC00001) Encroachment Permit Requirements – Completed September 9, 2019
- A00002 (JC00003) Middletown Permit Requirements – Completed September 25, 2019



**Weekly Progress Meeting Agenda  
Durham Meadow Construct Waterline  
12/5/2019 at 1000 hours**

**Anticipated Events/Major Deliveries:**

- 

**Other Topics to be Discussed:**

- 

**Next scheduled QC Progress Meeting:**

- Thursday, December 12, 2019