

**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
11/14/2019 at 1000 hours**

Review Minutes of Previous Meeting:

-

Safety:

-

Work Accomplished Since Last Meeting (as of 11/7/2019)

- **Friday, November 8, 2019.**
- Saw cut 407 LFT. of trench on Main Street Durham. Station # 148+23 to Station # 152+30.
- **Thursday, November 7, through Tuesday November 12, 2019.**
- Installed 385 LFT. of 16" DIP from Station # 35+64 to Station # 31+79 on Talcott Ridge Drive, Middletown.
- Installed 63 LFT. of 20" DIP from Station # 31+79 to station # 31+16 on Talcott Ridge Drive, Middletown.
- **Thursday, November 7, 2019 through Tuesday, November 12, 2019.**
- Installed 648 LFT. of 16" DIP from Station # 143+17 to Station # 149+65 on Main Street (Rte. 17) in Durham.

Two-Week Look Ahead


November 13, 2019 through November 22, 2019.

Main Street, Durham: Installation approximate Station # 149+65 to Station # 161+00

Watch Hill Drive, Middletown: Installation approximate Station # 600+00 to Station # 604+34

Talcott Ridge Drive, Middletown: Installation approximate Station # 47+30 to Station # 52+00.

- ✓ Friday November 15, 2019: 8:00 am – 3:00 pm. Saw-Cut Main Street (Rte.17), Durham.
- ✓ Friday, November 15, 2019: Install 8" DIP on Watch Hill Drive, Middletown.
- ✓ Sunday November 17, through Friday November 22, 2019: 7:00 pm – 5:00 am. Install 16" DIP on Main Street (Rte. 17), Durham.
- ✓ Monday November 18, through Friday November 22, 2019: 7:00 am – 3:30 pm. Install 8" DIP on Watch Hill Drive and Talcott Ridge Drive, Middletown.
- ✓ Friday November 22, 2019: 8:00 am – 3:00 pm. Saw-Cut Main Street (Rte.17), Durham.



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
11/14/2019 at 1000 hours**

November 24, 2109 through November 27, 2019.

Main Street, Durham: No Night Work

- ✓ **Talcott Ridge Drive, Middletown:** Installation approximate Station # 47+30 to Station # 52+00.
- ✓ Monday, November 25, through– Wednesday, November 27, 2019: 7:00 am – 3:30 pm. Install 8” DIP on Talcott Ridge Drive, Middletown.
- ✓ Monday, November 25th through Wednesday, November 27, 2019: 7:00 am – 3:30 pm. Install Hydrants and Street crossings on South Main and Main Street in Middletown and Durham

Rework Items/Deficiency List:

-

Submittals:

- In review with USACE - 4

Outage Dates:

- Sunday, November 10, 2019. No night work due to Veterans Day Holiday
- Monday, November 11, 2019. No day work due to Veterans Day Holiday.

QC or Production Issues Discussed:

-

Request for Information (RFI) Status:

- None

Status of Payment Requisitions:

-

Potential Change Requests:


- Pickett Lane Revised Stream Crossing (Future JC00006)
- PRV Vault Relocation (Future JC00004)
- Chlorination System Changes

Notice of Contract Change Request:

- JC00002 Hydrant Relocation – Will negotiate in Spring 2020
- JC00005 Royal Oaks Subdivision Service Line. (Future)

Contract Modifications:

- A00001 (JC00001) Encroachment Permit Requirements – Completed September 9, 2019



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
11/14/2019 at 1000 hours**

- A00002 (JC00003) Middletown Permit Requirements – Completed September 25, 2019

Anticipated Events/Major Deliveries:

-

Other Topics to be Discussed:

-

Next scheduled QC Progress Meeting:

- Thursday, November 21, 2019