



**Weekly Progress Meeting Agenda  
Durham Meadow Construct Waterline  
11/21/2019 at 1000 hours**

**Review Minutes of Previous Meeting:**

- 

**Safety:**

- Complaint of November 15, 2019: 16" Pipe delivery to installation site.

**Work Accomplished Since Last Meeting (as of 11/14/2019)**

**Thursday, November 14<sup>th</sup> through Wednesday, November 20, 2019.**

- Saw cut 930 LFT. of trench on Main Street Durham. Station # 152+30 to Station # 161+60.
- Installed 120 LFT. of 20" DIP from Station # 31+16 to station # 29+96 on Talcott Ridge Drive, Middletown.
- Installed 8 X 8 Tapping Sleeve and Valve at Station # 756+48 at the intersection of Talcott Ridge and Watch Hill Drive, Middletown.
- Installed 413 LFT of 8" DIP on Watch Hill Drive from Station # 600+03 to Station # 604+34.
- Installed Fire Hydrant at Station # 604+31 on Watch Hill Drive, Middletown
- Installed 568 LFT. of 16" DIP from Station # 151+40 to Station # 157+08 on Main Street (Rte. 17) in Durham.

**Two-Week Look Ahead**

**November 21, 2019 through November 27, 2019.**

**Main Street, Durham:** Installation of 16" DIP, approximate Station # 157+08 to Station # 161+00

**Talcott Ridge Drive, Middletown:** Installation approximate Station # 47+30 to Station # 52+00.

Thursday, November 21, 2019: Install 16" DIP on Main Street (Rte.17) Durham.

Thursday, November 21, 2019: Install 8" DIP on Talcott Ridge Drive, Middletown.

Friday, November 22, 2019: 8:00 am – 3:00 pm. Saw-Cut Main Street (Rte.17), Durham.

Friday, November 22, 2019: Install 8" DIP on Talcott Ridge Hill Drive, Middletown.

Monday November 25, through Wednesday, November 27, 2019: 7:00 am – 3:30 pm.

Install 8" DIP on Watch Hill Drive and Talcott Ridge Drive, Middletown.

Monday, November 25 Through Tuesday, November 26, 2019. Install water main Cross over's and Hydrant installations on (Rt. 17) in Middletown and Durham.

✓ No Work Thursday, November 28<sup>th</sup> and Friday, November 29<sup>th</sup>. Thanksgiving Holiday.



**Weekly Progress Meeting Agenda  
Durham Meadow Construct Waterline  
11/21/2019 at 1000 hours**

**December 2, 2109 through December 6, 2019.**

**Main Street (Rte.17) No Night Work, Durham.**

**Talcott Ridge Drive, Middletown:** Installation approximate Station # 47+30 to Station # 52+00.

Monday, December 2, 2019 through– Friday, December 6, 2019: 7:00 am – 3:30 pm.  
Install 8” DIP on Talcott Ridge Drive, Middletown.

Monday, December 2, 2019 through Friday, December 6, 2019: 8:00 am – 3:00 pm.  
Install Hydrants and Street crossings on South Main and Main Street (Rte.17)  
Middletown and Durham.

**Rework Items/Deficiency List:**

- 

**Submittals:**

- In review with USACE - 4

**Outage Dates:**

- Sunday, November 17, 2019: Asphalt Plant not open for the night shift.

**QC or Production Issues Discussed:**

- 

**Request for Information (RFI) Status:**

- None

**Status of Payment Requisitions:**

- 

**Potential Change Requests:**

- Pickett Lane Revised Stream Crossing (Future JC00006)
- Chlorination System Changes

**Notice of Contract Change Request:**

- JC00002 Hydrant Relocation – Will negotiate in Spring 2020
- JC00005 Royal Oaks Subdivision Service Line. (Future)
- PRV Vault Relocation (Future JC00004)



**Weekly Progress Meeting Agenda  
Durham Meadow Construct Waterline  
11/21/2019 at 1000 hours**

**Contract Modifications:**

- A00001 (JC00001) Encroachment Permit Requirements – Completed September 9, 2019
- A00002 (JC00003) Middletown Permit Requirements – Completed September 25, 2019

**Anticipated Events/Major Deliveries:**

- 

**Other Topics to be Discussed:**

- 

**Next scheduled QC Progress Meeting:**

- Thursday, December 5, 2019