



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
11/7/2019 at 1000 hours**

Review Minutes of Previous Meeting:

-

Safety:

-

Work Accomplished Since Last Meeting (as of 10/24/2019)

- Thursday, October 31, 2019 through Friday, November 1, 2019. Installed 213 LFT. of 8" DIP from Station # 605+04 to Station # 607+17 on Watch Hill Drive, Middletown.
- Friday, November 1, 2019. Saw cut 614 LFT. of trench on Main Street Durham. Station # 142+09 to Station # 148+23
- Monday, November 4, 2019 through Wednesday, November 6, 2019. Installed 267 LFT. of 16" DIP from Station # 38+29 to Station # 35+64 on Talcott Ridge Drive.
- Sunday, November 3, 2019 through Wednesday, November 6, 2019. Installed 659 LFT. of 16" DIP from Station # 136+58 to Station # 143+17 on Main Street (Rte. 17) in Durham.

Two-Week Look Ahead

- Friday, November 8, 2019. Saw cut Main Street Durham. Starting at Station # 142+09. 8:00 am – 3:00 pm.
- Friday, November 8, 2019. Skim Coat trench on South Main Street (Rte. 17) Middletown. 8:00 am. – 3:00 pm.
- Monday, November 11, 2019 through Friday, November 13, 2019. Install 16" DIP on Main Street (Rte.17) Durham. 7:00 pm – 5:30 am.
- Tuesday, November 12, 2019 through Friday, November 15, 2019. Install 8" DIP on Watch Hill Drive, Middletown. 7:00 am – 3:30 pm.
- Friday, November 15, 2019. Saw cut Main Street (Rte. 17) Durham. 8:00 am – 3:00 pm.
- Sunday, November 17, 2019 Through Friday, November 22, 2019. Install 16" DIP on Main Street (Rte.17) Durham. 7:00 pm. – 5:30 am.
- Monday, November 18, 2019 through Friday, November 22, 2019. Install 8" DIP on Talcott ridge Drive, Middletown. 7:00 am. – 3:30 pm.

Rework Items/Deficiency List:

- Andrew Bellemare - 7 Royal Oak Drive, Durham CT. Small trees damaged at the property line
- Amy Knowles – 124 Talcott Ridge Drive, Middletown CT. Driveway apron damaged by construction.
- Mr. Kaznay – 142 Talcott Ridge Drive, Middletown CT. Driveway apron cracked by construction. Mailbox damaged. **Replaced on November 5, 2019.**
- 60 Commerce Circle, Durham CT. Driveway.



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
11/7/2019 at 1000 hours**

Submittals:

- In review with USACE - 4

Outage Dates:

- N/A

QC or Production Issues Discussed:

-

Request for Information (RFI) Status:

- None

Status of Payment Requisitions:

-

Potential Change Requests:

- Pickett Lane Revised Stream Crossing (Future JC00006)
- PRV Vault Relocation (Future JC00004)
- Chlorination System Changes

Notice of Contract Change Request:

- JC00002 Hydrant Relocation – Will negotiate in Spring 2020
- JC00005 Royal Oaks Subdivision Service Line. (Future)

Contract Modifications:

- A00001 (JC00001) Encroachment Permit Requirements – Completed September 9, 2019
- A00002 (JC00003) Middletown Permit Requirements – Completed September 25, 2019

Anticipated Events/Major Deliveries:

-

Other Topics to be Discussed:

-

Next scheduled QC Progress Meeting:

- Thursday, November 14, 2019