



**Weekly Progress Meeting Agenda  
Durham Meadow Construct Waterline  
10/10/2019 at 1000 hours**

**Review Minutes of Previous Meeting:**

- 

**Safety:**

- N/A

**Work Accomplished Since Last Meeting (as of 10/9/2019):**

- Installed 401 LFT. Of 16" DIP on South Main Street (Rte. 17), Station # 111+88 to Station # 115+89, Middletown
- Installed 161 LFT. Of 16" DIP on Talcott Ridge Drive, Station # 51+92 to Station # 50+31, Middletown.
- Saw-cut 1,223 LFT. On South Main Street (Rte.17), Station # 111+87 to Station # 124+10 Middletown.

**Two-Week Look Ahead:**

- October 11, 7:00 am – 3:30 pm. Install 16" DIP on Talcott Ridge Drive, Middletown.
- October 11, 8:00 am – 3:00 pm. Saw-cut South Main Street (Rte. 17) Middletown
- October 13 through October 17, 7:00 pm – 5:00 am. Install 16" DIP on South Main Street (Rte.17) Middletown.
- October 14 through October 18, 7:00 am – 3:30 pm. Install 16" DIP on Talcott Ridge Drive, Middletown
- October 18, 8:00 am – 3:00 pm. Saw-Cut South Main Street (Rte.17) Middletown.
- October 20 through October 24, 7:00 pm. – 5:00 am. Install 16" DIP on South Main Street (Rte.17) Middletown.
- October 21 through October 25, 7:00 am. – 3:30 pm. Install 16" DIP on Talcott Ridge Drive, Middletown.
- October 25, 8:00 am – 3:00 pm. Saw-cut South Main Street (Rte.17) Middletown.

**Rework Items/Deficiency List:**

- N/A

**Submittals:**

- In review with USACE - 4

**Outage Dates:**

- 

**QC or Production Issues Discussed:**

- Police Details – Middletown
- Documentation of communications between stakeholders/USACE/Ludlow Construction.

**Request for Information (RFI) Status:**

- None



**Weekly Progress Meeting Agenda  
Durham Meadow Construct Waterline  
10/10/2019 at 1000 hours**

**Status of Payment Requisitions:**

- 

**Potential Change Requests:**

- Pickett Lane Revised Stream Crossing (Future JC00006)
- PRV Vault Relocation (Future JC00004)

**Potential Change Requests:**

- Royal Oaks Subdivision Service Line (Future JC00005)
- Chlorination System Changes

**Notice of Contract Change Request:**

- JC00002 Hydrant Relocation – Will negotiate in Spring 2020

**Current Contract Modifications:**

- A00001 (JC00001) Encroachment Permit Requirements – Completed September 9, 2019
- A00002 (JC00003) Middletown Permit Requirements – Completed September 25, 2019

**Anticipated Events/Major Deliveries:**

- 

**Other Topics to be Discussed:**

- Pre-cast Booster Station and Meter Vault construction during winter shutdown

**Next scheduled QC Progress Meeting:**

- Thursday, October 17, 2019