



**Weekly Progress Meeting Agenda  
Durham Meadow Construct Waterline  
10/17/2019 at 1000 hours**

**Review Minutes of Previous Meeting:**

- 

**Safety:**

- N/A

**Work Accomplished Since Last Meeting (as of 10/16/2019):**

- Friday, October 11, 2019. Saw-cut 687 LFT from Station # 124+10 to Station # 130+97 on South Main Street (Rte.17) Middletown.
- Friday, October 11, 2019. Installed Fire Hydrant at Station # 113+99 on South Main Street (Rte. 17) Middletown.
- Monday, October 14, 2019 through Thursday, October 17, 2019. Install 462 LFT. Of 16" DIP on South Main Street (Rte. 17) Middletown from Station # 115+89 to Station # 120+51
- Tuesday October 14, 2019 through Wednesday, October 16, 2019. Installed 160 LFT. Of 16" Dip on Talcott Ridge Drive from Station # 49+35 to Station # 47+75.

**Two-Week Look Ahead:**

- October 18th, 2019 7:00 am – 3:30 pm. Install 16" DIP on Talcott Ridge Drive, Middletown.
- October 18th, 2019 8:00 am – 3:00 pm. Saw-cut Main Street (Rte. 17) Durham
- October 20<sup>th</sup> through October 22<sup>nd</sup>, 7:00 pm – 5:00 am. Install 16" DIP on South Main Street (Rte.17) Middletown.
- October 22<sup>nd</sup> through October 25<sup>th</sup>, 7:00 pm. through 5:00 am. Install 16" DIP on Main Street, Durham.
- October 21<sup>nd</sup> through October 25<sup>th</sup>, 7:00 am – 3:30 pm. Install 16" DIP on Talcott Ridge Drive, Middletown
- October 25<sup>th</sup> 8:00 am – 3:00 pm. Saw-Cut Main Street (Rte.17) Durham
- October 27<sup>th</sup> through October 31<sup>st</sup>. 7:00 pm – 5:00 am. Install 16" DIP on Main Street (Rte.17) Durham.
- October 28<sup>th</sup> through November 1<sup>st</sup>. Install 16" DIP on Talcott Ridge Drive, Middletown

**Rework Items/Deficiency List:**

- N/A

**Submittals:**

- In review with USACE - 4

**Outage Dates:**

- Sunday evening, October 13<sup>th</sup> through Monday, October 14<sup>th</sup> day shift. No Construction Activity due to the Holiday.
- Wednesday evening October 16<sup>th</sup> through Thursday morning October 17<sup>th</sup>. No night work due to forecasted rain.



**Weekly Progress Meeting Agenda  
Durham Meadow Construct Waterline  
10/17/2019 at 1000 hours**

**QC or Production Issues Discussed:**

- 

**Request for Information (RFI) Status:**

- None

**Status of Payment Requisitions:**

- 

**Potential Change Requests:**

- Pickett Lane Revised Stream Crossing (Future JC00006)
- PRV Vault Relocation (Future JC00004)

**Potential Change Requests:**

- Royal Oaks Subdivision Service Line (Future JC00005)
- Chlorination System Changes

**Notice of Contract Change Request:**

- JC00002 Hydrant Relocation – Will negotiate in Spring 2020

**Current Contract Modifications:**

- A00001 (JC00001) Encroachment Permit Requirements – Completed September 9, 2019
- A00002 (JC00003) Middletown Permit Requirements – Completed September 25, 2019

**Anticipated Events/Major Deliveries:**

- 

**Other Topics to be Discussed:**

- Pre-cast Booster Station and Meter Vault construction during winter shutdown

**Next scheduled QC Progress Meeting:**

- Thursday, October 24, 2019