



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
10/24/2019 at 1000 hours**

Review Minutes of Previous Meeting:

-

Safety:

- N/A

Work Accomplished Since Last Meeting (as of 10/17/2019)

- Thursday, October 16th through Tuesday, October 22nd 2019. Installed 623 LFT. of 16" DIP on South Main Street (Rte. 17) Middletown. Station # 120+51 to Station # 126+74
- Friday, October 18, 2019. Saw cut 562 LFT. of trench on Main Street Durham. Station # 130+97 to Station # 136+59.
- Friday, October 17th through Wednesday, October 23, 2019. Installed 579 LFT. of 16" DIP on Talcott Ridge Drive Middletown. Station # 47+28 to Station # 41+49.

Two-Week Look Ahead:

- Friday, October 25, 2019. 8:00 am – 3:00 pm. Saw-cut Main Street (Rte.17) Durham.
- Friday, October 25, 2019. 7:00 am – 3:30 pm. Install 16" DIP on Talcott Ridge Drive, Middletown.
- Sunday, October 27th through Friday, November 1, 2019. 7:00 pm – 5:30 am – Install 16" DIP on Main Street (Rte.17) Durham.
- Monday, October 28th through Friday, November 1, 2019. 7:00 pm – 7:00 am – 3:30 pm. Install 16" DIP on Talcott Ridge Drive, Middletown.
- Friday, November 1, 2019. Saw-cut Main Street (Rte.17) Durham.
- Sunday, November 3rd through Friday, November 8, 2019. 7:00 pm – 5:30 am. Install 16" DIP on Main Street (Rte.17) Durham.
- Monday, November 4th through Friday, November 8, 2019. 7:00 am – 3:30 pm. Install 16" DIP on Talcott Ridge Drive, Middletown.
- Friday, November 8, 2019. 8:00 am – 3:00 pm. Saw-cut Main Street (Rte. 17) Durham.

Rework Items/Deficiency List:

- N/A

Submittals:

- In review with USACE - 2

Outage Dates:

- Wednesday evening October 16th into Thursday morning October 17th. No Construction Activity, Rain.
- Tuesday evening October 22nd into Wednesday morning October 23rd. No Construction Activity, Rain.



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
10/24/2019 at 1000 hours**

QC or Production Issues Discussed:

-

Request for Information (RFI) Status:

- None

Status of Payment Requisitions:

-

Potential Change Requests:

- Pickett Lane Revised Stream Crossing (Future JC00006)
- PRV Vault Relocation (Future JC00004)
- Chlorination System Changes

Notice of Contract Change Request:

- JC00002 Hydrant Relocation – Will negotiate in Spring 2020
- JC00005 Royal Oaks Subdivision Service Line. (Future)

Contract Modifications:

- A00001 (JC00001) Encroachment Permit Requirements – Completed September 9, 2019
- A00002 (JC00003) Middletown Permit Requirements – Completed September 25, 2019

Anticipated Events/Major Deliveries:

-

Other Topics to be Discussed:

-

Next scheduled QC Progress Meeting:

- Thursday, October 31, 2019