



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
10/3/2019 at 1000 hours**

Review Minutes of Previous Meeting:

- Approved (reconfirm topics for meeting be sent to Mike Cunningham on Tuesday before the meeting for addition to the Agenda).

Safety:

- N/A

Work Accomplished Since Last Meeting (as of 9/30/2019):

- September 20, 2019. Saw-Cut 374 LFT of Trench on South Main Street (Rte. 17) in Middletown.
- September 23-27, 2019. No work due to Durham Fair.
- September 30, 2019. Saw-Cut Talcott Ridge Drive in preparation of 16" Water Main Installation.

Two-Week Look Ahead:

- October 4 – Saw-Cut South Main Street (Rte.17) Middletown.
- October 6 through October 10, 7:00 pm – 5:00 am. Install 16" DIP on South Main Street (Rte.17) Middletown.
- October 7 through October 11, 7:00 am – 3:30 pm. Install 16" DIP on Talcott Ridge Drive, Middletown.
- October 11, 8:00 am – 3:00 pm. Saw-Cut South Main Street (Rte. 17).
- October 14 through October 17, 7:00 pm - 5:00 am. Install 16" DIP on South Main Street (Rte.17) Middletown.
- October 15 through October 18, 7:00 am – 3:30 pm. Install 16" DIP on Talcott Ridge Drive, Middletown
- October 18, Saw-Cut South Main Street (Rte.17) Middletown.

Rework Items/Deficiency List:

- N/A

Submittals:

- In review with USACE - 4

Outage Dates:

- September 23-30, 2019 – Durham Fair

QC or Production Issues Discussed:

- N/A

Request for Information (RFI) Status:

- None

Status of Payment Requisitions:

- Progress Payment for Month of September Submitted October 1st for review.

Potential Change Requests:



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
10/3/2019 at 1000 hours**

- Pickett Lane Revised Stream Crossing (Future JC00006)
- PRV Vault Relocation (Future JC00004)
- Royal Oaks Subdivision Service Line (Future JC00005)
- Chlorination System Changes

Notice of Contract Change Request:

- JC00002 Hydrant Relocation – Will negotiate in Spring 2020

Current Contract Modifications:

- A00001 (JC00001) Encroachment Permit Requirements – Completed September 9, 2019
- A00002 (JC00003) Middletown Permit Requirements – Completed September 25, 2019

Anticipated Events/Major Deliveries:

- Current properties owner contacted:
 - Talcott Ridge and Watch Hill Drive
- Upcoming properties owners to be contacted:
 - TBD

Other Topics to be Discussed:

- Pre-cast Booster Station and Meter Vault construction during winter shutdown

Next scheduled QC Progress Meeting:

- Thursday, October 10, 2019