



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
10/31/2019 at 1000 hours**

Review Minutes of Previous Meeting:

-

Safety:

- N/A

Work Accomplished Since Last Meeting (as of 10/24/2019)

- ✓ Installed 984 LFT of 16" Ductile Iron Pipe from Station # 126+74 to Station # 136+58 on Main Street (Rte.17), Durham.
- ✓ Installed 320 LFT of 16" Ductile Iron Pipe from Station # 41+49 to Station # 38+29 on Talcott Ridge Drive, Middletown.
- ✓ Saw-cut 550 LFT of trench on Main Street (Rte.17) Durham. At Station # 142+09.
- ✓ Installed 3 Fire Hydrants on Talcott Ridge Drive. Station (# 51+40, #44+53 and #40+54).

Two-Week Look Ahead:

- Friday, November 1, 2019: saw-cut Main Street Durham.
- Sunday November 3, through Friday November 8, 2019: 7:00 pm – 5:00 am. Install 16" DIP on Main Street in Durham
- Monday November 4, through Friday November 8, 2019: 7:00 am – 3:30 pm. Install 16" DIP on Talcott Ridge Drive, Middletown.
- Friday November 8, 2019: 8:00 am – 3:00 pm. Saw-Cut Main Street (Rte.17) Durham.
- Sunday, November 10, through Friday, November 15, 2019: 7:00 am – 5:00 am. Install 16" DIP on Main Street (Rte.17) Durham.
- Monday November 11, through– Friday November 15, 2019: 7:00 am – 3:30 pm. Install 16" DIP on Talcott Ridge Drive, Middletown.
- Friday November 15, 2019: 8:00 am – 3:00 pm. Saw cut main Street (Rte.17) Durham.

Rework Items/Deficiency List:

- N/A

Submittals:

- In review with USACE - 4

Outage Dates:

-

QC or Production Issues Discussed:

-



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
10/31/2019 at 1000 hours**

Request for Information:

- N/A

Status of Payment Requisitions:

-

Potential Change Requests:

- Pickett Lane Revised Stream Crossing (Future JC00006)
- PRV Vault Relocation (Future JC00004)
- Chlorination System Changes

Notice of Contract Change Request:

- JC00002 Hydrant Relocation – Will negotiate in Spring 2020
- JC00005 Royal Oaks Subdivision Service Line. (Future)

Contract Modifications:

- A00001 (JC00001) Encroachment Permit Requirements – Completed September 9, 2019
- A00002 (JC00003) Middletown Permit Requirements – Completed September 25, 2019

Anticipated Events/Major Deliveries:

-

Other Topics to be Discussed:

-

Next scheduled QC Progress Meeting:

- Thursday, November 7, 2019