

**Meeting Agenda
Durham Meadow Construct Waterline
9/12/ 2019 at 1000 hours**

Review Minutes of Previous Meeting:

-

Safety:

- Rob Peddicord:

Work Accomplished Since Last Meeting (as of 9/5/2019):

- 16" DIP and fittings for start-up delivered and are onsite.
- Started installation of 16" DIP on South Main Street (Rte.17), Middletown.
- Excavated Test Hole at intersection of South Main Street and Talcott Ridge Drive in Middletown. "Conflict" with existing 12" DI Water Main.

Work Planned Prior to the Next Meeting:

- Continue installation of 16" DIP on South Main Street Middletown. Sunday, September 15, 2019 through Thursday, September 19, 2019) 7:00 pm – 5:00 am
- Continue setup of field Offices.
- Eversource to install electrical cable from street to Property

Rework Items/Deficiency List:

- N/A

Submittals:

- In review with USACE 7, Completed 69

Outage Dates:

- N/A

QC or Production Issues Discussed:


-

Request for Information (RFI) Status:

- RFI # 14 Thrust Blocks for 12" DIP and smaller
- RFI # 15 Thrust Block at Station # 51+96 Installation Method
- RFI# 16 Talcott Ridge Drive 16" and 12" Pipe Locations

Status of Payment Requisitions:

- August Pay Requisition submitted.



Notices of Contract Change:

- RFP #1 Encroachment Permit Requirements – Agreed on Number – Award Pending
- RFP # 2 Hydrant Relocation – Not Negotiated yet - 2020 work
- RFP # 3 Middletown Permit Requirements – USACE Negotiating with Ludlow

Potential Change Orders:

- Revised Stream Crossing on Pickett Lane to accommodate new culvert installation
- PRV Vault Relocation

Contract Modifications:

- Pending

Anticipated Events/Major Deliveries:

- September 17, 2019 Startup Ceremony

Two- Week Look Ahead:

- **Friday, September 13, 2019: South Main Street (Rte. 17) 8:00 am – 3:00 pm.** Saw Cut South Main Street (Rte. 17).
- **Sunday September 15, 2019: through Monday, September 16th: 7:00 pm. – 5:00 am.** Install 16” DIP on South Main Street, (Rte. 17) Middletown.
- **Monday, September 16th and Tuesday, September 17, 2019: 7:00 pm. 5:00 am.** Shut down of existing 12” DIP on Talcott Ridge Drive intersection at South Main Street and install 16”x12” Tee and connect to existing 12” DI.
- **September 18th 7:00 pm through September 19th at 5:00 am.** Install 16” DIP on South Main Street (Rte.17) Middletown.
- **Friday, September 20, 2019. South Main Street (Rte.17) 8:00am – 3:00 pm.** Saw Cut South Main Street (Rte.17)
- **Sunday, September 22, 2019 Through Friday September 27, 2019:** No work scheduled due to the Durham Fair and no resolution to Job Change # 3.

Other Issues to be Discussed:

- Delivery and tracking of Notification Letters to Residents.
- Night Work for September 30, 2019

New Items:

-

Next scheduled QC Progress Meeting:

- Thursday, September 19, 2019

