

**Weekly Progress Meeting Agenda  
Durham Meadow Construct Waterline  
9/19/ 2019 at 1000 hours**

**Review Minutes of Previous Meeting:**

- Approved

**Safety:**

- **Work Accomplished Since Last Meeting (as of 9/12/2019):**
- Mobilization to Project Site complete
- Electrical Service to trailers hooked up to the new 400- amp service
- Installation of 705 LFT. of 16" DI Water Main from Station # 99+65 to Station # 106+75 on South Main Street (Rte. 17)
- Installation of 16" Butterfly Valves and Tee at the intersection of Rt.17 and Talcott Ridge Drive.
- Installation of 12" Gate Valve and connected to the existing 12" water main at Talcott Ridge Drive.
- Installation of Fire Hydrant at Station # 104+48 on South Main Street (Rte. 17).

**Work Planned Prior to the Next Meeting:**

- No work scheduled due to the Durham Fair.

**Two-Week Look Ahead:**

- September 22, through September 29, 2019. No work scheduled due to the Durham Fair.
- October 1, through October 3, 2019. 7:00 pm – 5:00 am. Install 16" DIP on South Main Street (Rte. 17) Middletown.
- October 6, through October 10, 2019. 7:00 pm – 5:00 am. Install 16" DIP on South Main Street (Rte. 17) Middletown
- October 7, 2019. Tentative schedule to start installation of 16" DIP on Talcott Ridge Drive. 7:00 am – 3:30 pm.

**Rework Items/Deficiency List:**

- N/A

**Submittals:**


- In review with USACE 11, Completed 75

**Outage Dates:**

- N/A

**QC or Production Issues Discussed:**

-



**Request for Information (RFI) Status:**

- RFI# 16 Talcott Ridge Drive 16" and 12" Pipe Locations

**Status of Payment Requisitions:**

- 

**Notices of Contract Change:**

- JC00002 Hydrant Relocation – Not Negotiated yet - 2020 work
- JC00003 Middletown Permit Requirements – USACE Negotiating with Ludlow

**Potential Change Orders:**

- Revised Stream Crossing on Pickett Lane to accommodate new culvert installation
- PRV Vault Relocation
- Chlorination System

**Contract Modifications:**

- A00002 – Encroachment Requirements.

**Anticipated Events/Major Deliveries:**

- September 17, 2019 Startup Ceremony

**Other Issues to be Discussed:**

- 

**New Items:**

- 

**Next scheduled QC Progress Meeting:**

- Thursday, September 26, 2019