



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
4/2/2020 at 1000 hours**

Review Minutes of Previous Meeting:

- None

Safety:

- COVID-19 precautions

Work Accomplished Since Last Meeting (as of 12/5/2019):

- 16" DIP – Talcott Ridge Drive, Middletown: 2,016 LFT.
- 20" DIP – Talcott Ridge Drive, Middletown: 884 LFT.
- 16" DIP – South Main Street (Rte. 17), Middletown: 2,600 LFT.
- 8" DIP – Watch Hill Drive, Middletown: 648 LFT.
- 16" DIP – Main Street (Rte. 17), Durham: 3,408 LFT.
- Fire Hydrants installed – Middletown: 7
- Fire Hydrants installed – Durham: 5

Two-Week Look Ahead

- April 6 to 10, 2020:
 - Crew 1 will begin widening the tank access road driveway and installing 20" pipe.
 - Crew 2 will work laterals on Route 17.
 - April 13, 2020:
 - Crew 1 continue installing 20" pipe.
 - Crew 2 will begin night work installing 16" DIP where they left off on Main Street at the end of 2019.
- *** Contingent on pavement plants opening.

Rework Items/Deficiency List:

-

Submittals:

- In review with USACE – 3

Outage Dates:

- Need to check Good Friday.

QC or Production Issues Discussed:

-

Request for Information (RFI) Status:

- RFI 0023: Culvert Crossing Maiden Lane STA 411+50 (property owner OK, need survey and drawings)
- RFI 0025: Generator Question

Status of Payment Requisitions:

- None submitted.

Notice of Contract Change Request:

- JC0006 – Pickett Lane Stream Crossing
- JC00011 – 110 Maple Ave and 129 Maple Ave
- JC00013 – 370 Main Street and 376 Main Street
- JC00014 – Chlorination System Revisions
- JC00015 – Maiden Lane Stream Crossing
- JC00016 – Permanent Pavement Revision
- JC00017 – Barrier of Evergreen Trees Near Tank
- JC00020 – Meter Pit at 224 Talcott Ridge Drive



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
4/2/2020 at 1000 hours**

Notice of Contract Change Request:

- Permanent Pavement Revisions

Contract Modifications:

- P00001 (JC00001) Encroachment Permit Requirements – Completed September 9, 2019
- A00001 (JC00003) Middletown Permit Requirements – Completed September 25, 2019
- A00002
- A00003 (JC00002, 4, 5) PRV Vault Relocation, Fire Hydrant Relocation on RT. 17, Majestic Oaks Subdivision

Anticipated Events/Major Deliveries:

-

Other Topics to be Discussed:

-

Next scheduled QC Progress Meeting:

- Thursday, April 9, 2020