



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
4/23/2020 at 1000 hours**

Call-in number:

USA Toll-Free: (877)336-1829

Access Code: 4645994

Security Code: 1234

Review Minutes of Previous Meeting:

- April 16, 2020

Safety:

- SSHO
- CT Executive Order for face coverings.

Work Accomplished since last meeting (4-16-2020)

- 138.0 LFT. of 20" Restrained Pipe on the shared access road in Middletown from Station # 15+52 to Station # 11+14.
- 1 – fire Hydrant at Station # 14+70 on the shared Access road Middletown.
- Installed water service to house # 224 Talcott Ridge Drive main to curb stop.
- 411 LFT. of 16" Restrained Pipe on Main Street (Rte. 17) from Station # 160+08 to Station # 164+19.
- 2- Fire Hydrants at Station # 118+98 and Station # 128+58 on South Main Street (Rte. 17) Middletown.
- Started on the drainage on the shared access road, Middletown.
- Shim coated the trench on Main street on (Rte.17) Middletown.
- Crew # 1 installed 45 LFT. of 12" RCP Pipe at Station # 14+37 on the shared access road in Middletown
- Installed Catch Basin at Station # 14+37 on the shared access road.
- Installed water service to # 216 Talcott Ridge Drive Middletown main to curb stop.
- Installed 73 LFT. of 12" RCP Drainage Pipe from Station # 14+37 right to Station # 15+10 on the shared access road.
-

Two-Week Look Ahead:

- **April 27, 2020 to May 1, 2020:**
 - Crew 1 will continue on drainage installation on the shared access Middletown.
 - Crew # 2 will continue installing 16" DIP on Main Street (Rt. 17) Durham. Daytime hours.
 - Fill and Test 16" Water Main on Route 17.
 - April 27, 2020 to May 1, 2020 Crew # 3 will begin Mobilization of equipment and unload pipe and fittings.
 - April 29, 2020 to May 1, 2020 Crew # 3 to start saw-cutting on Pickett Lane from Station # 500+00 to Station #538+55
 - April 30, 2020 through May 1, 2020. Unload pipe and fittings for Pickett Lane Water Main Installation.



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
4/23/2020 at 1000 hours**

- **May 4, 2020 to May 8, 2020.**
 - Crew # 1 will continue on Drainage installation on the shared access road, Middletown.
 - Crew 2 will continue work on installing 16" DIP on Main Street in Durham this will be day time hours 7:00 am – 3:30 pm.
 - Fill and Test 16" Water Main on Route 17.
 - Crew # 3 to start installation of 12" Water Main on Pickett lane.

Rework Items/Deficiency List:

- None

Submittals:

- In review with USACE – 5
 - Water Service (Sent January 22, 2020) – Town of Durham and CT Water for review
 - Tank (Sent April 6, 2020 > Due April 24, 2020). Received AECOM Comments.
 - THMRS Removal System (Sent April 6, 2020 > Due April 24, 2020)
 - Control Panel Shop Drawings (Due May 5, 2020)
 - Temp Cofferdam Plan (Due May 5, 2020) Received CTDEEP Comments.

Outage Dates:

- Memorial Day, May 25, 2020

QC or Production Issues Discussed:

- None

Request for Information (RFI) Status:

- RFI-0027 Closeout Documents
- RFI-0028 Curb Stop Location

Notice of Potential Contract Change Request:

- JC00014 – Chlorination System Revisions
- JC00015 – Maiden Lane Stream Crossing
- JC00017 – Barrier of Evergreen Trees near Tank

Notice of Contract Change Request:

- JC00016 – Permanent Pavement Revisions
- JC00006 – Pickett Lane Stream Crossing
- JC00011 – #110 Maple Avenue and # 129 Maple Avenue
- JC00013 – 370 and 376 Main Street
- JC00020 – Meter Pit 224 Talcott Ridge Drive
- JC00021 – 385 Main Street Curb Stop Relocation

Anticipated Events/Major Deliveries:

- Curb Stop Meeting, April 30 at 11am



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
4/23/2020 at 1000 hours**

Other Topics to be Discussed:

-

Next scheduled QC Progress Meeting:

- Thursday, April 30, 2020 at 10:00 am.