



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
8/27/2020 at 1000 hours**

Call-in number:

USA Toll-Free: (877)336-1829

Access Code: 4645994

Security Code: 1234

To: To: K. Mintell, USACE; C. Niemitz, USACE; S. Dunbar, USACE; E. Hathaway, EPA; M. Pio, Ludlow Construction; M. Cunningham; Ludlow Construction; J. Currier, USACE; R. Berlandy, AECOM; C. McLane, AECOM; V. Carrier, State of Connecticut Public Health Dept; J. Chen; DEEP; L. Francis, First Selectman, Town of Durham; B. Milardo, Department of Health. Town of Durham; D. Direinzo, DOT; J. Fazzino, Middletown Water and Sewer; B. Robillard, Middletown Water and Sewer; T. Nigosanti, Middletown Water and Sewer; R. Peddicord, Ludlow Construction, J. Brandon, Ludlow Construction; D. Hunt, DOT; S. Wright, DOT; J. Meunier, AECOM; D. Ethier, DOT; L. Belisle, USACE; J. Pio, Ludlow Construction; R. Goff, USACE; J. Croteau, RSD# 13, Durham.kneubig@RSD# 13.

Review Minutes of Previous Meeting:

-

Safety:

-

Work Accomplished since last meeting (8/20/2020)

- **Crew # 1**
Billy's Crew:
 - Installed (12) water services on Main Street, Durham.
- **Crew # 2**
Jonathans Crew:
 - Installed 580 LFT. of 8" DIP on Talcott Lane, from Station # 300+36 to Station # 306+16.
 - Installed 305 LFT, of 8" DIP on Maple Avenue form Station # 940+93 and Station # 937+88.
- **DN Tanks:**
 - Poured Tank Floor and casted side panels.

Two-Week Look Ahead:

August 31, 2020 to September 4, 2022

- **Crew # 1**
Billy's Crew:
 - Install water services on Main Street in Durham.
- **Crew # 2**
Jonathan's Crew:
 - Install 8" DIP on Maple Avenue, Durham.
- **Crew # 2**
Jonathan's Crew:
 - Saw-Cut South Main (Rte. 17) in Middletown in preparation of Permanent Pavement.



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
8/27/2020 at 1000 hours**

- **DN Tank:**
- Cast side Panels

Two Week Look Ahead:

September 7, 2020 to September 11, 2020

- **Crew # 1**
- **Billy's Crew:**
- Install water services on Main Street, Durham.
- **Crew # 2**
- **Jonathan's Crew:**
- Permanent Pavement on South Main Street (Rte. 17) Middletown into the Town of Durham.
- **Crew # 3**
- **DN Tanks:**
- Cast Side Panels at the tank in Middletown.

Rework Items/Deficiency List:

-

Submittals:

- In review with USACE – 4
- Tank Mixing System (Due July 7, 2020)
- Booster Station (Due August 6, 2020)
- Recirculation Pump response from United
- Critical Lift Plan

Outage Dates:

- September 7, 2020
- September 8, 2020. Day after Labor Day. (State Roads only)

QC or Production Issues Discussed:

-

Request for Information (RFI) Status:

- RFI – 0039 Driveway Restoration

Notice of Potential Contract Change Request:

- JC00017 – Tank Access Road Guardrail, Trees and Walking Path
- JC00026 – Middletown M&O Adjustment (2" to 1.5" due to existing pavement thickness)
- JC00030 – Main Street and Maple Avenue Changes
- JC00031 – EEQ for CLIN Overages
- JC00032 – Maiden Lane Stream Crossing Wetland Requirements.



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
8/27/2020 at 1000 hours**

Notice of Contract Change Request:

- JC00017- Chlorination System Revisions (RFP sent August 17, 2020)
- JC00016 – Permanent Pavement Revisions (Negotiated)
- JC00029 – Maiden Lane Fire Hydrant Relocation (Negotiations)

Anticipated Events/Major Deliveries:

-

Other Items to be discussed:

- 227 Main Street water service.
- 119 Maple Avenue water service.
- Durham Schools Start-up.

Next Meeting:

- September 3, 2020 at 10:00 am.