



**Weekly Progress Meeting Agenda  
Durham Meadow Construct Waterline  
7/2/2020 at 1000 hours**

**Call-in number:**

**USA Toll-Free: (877)336-1829  
Access Code: 4645994  
Security Code: 1234**

**Review Minutes of Previous Meeting:**

- June 25, 2020

**Safety:**

- SSHO

**Work Accomplished since last meeting (6/25/ 2020)**

- **Crew # 1**
- **Billy's Crew:**
- Worked at the tank site in Middletown excavating for the foundation of the tank and hauling in fill to bring the site to grade.
- **Crew # 2**
- **Jonathans Crew:**
- Installed 41 LFT. of 12" DIP on Wallingford Road (Rte. 68) in Durham
- Installed Tapping Sleeve and Valve on Main Street at the intersection of Mill Pond Road. And installed a Fire Hydrant at the same location.
- Started working at the Stream Crossing at Allyn Brook. Installed 20 LFT. of 36" Steel Casing.
- **Crew # 3**
- **Quincy's Crew:**
- Installed 562 LFT. of 12" DIP from Station # 403+35 to station # 408+97 on Maiden Lane in Durham.
- Installed 60 LFT. of 8" DIP at Station # 529+57 for the High School in Durham.

**Two-Week Look Ahead:**

**July 6, 2020 to July 10, 2020**

- **Crew # 1**
- **Billy's Crew:**
- July 6 through July 7<sup>th</sup>. Preparation for the tank base in Middletown.
- July 8 through July 10, water service installations on Main Street (Rte. 17) in Durham.
- **Crew # 2**
- **Jonathan's Crew:**
- July 6<sup>th</sup> through July 10<sup>th</sup>. Stream Crossings on Pickett Lane, Durham.
- **Quincy's Crew:**
- Offsite



**Weekly Progress Meeting Agenda  
Durham Meadow Construct Waterline  
7/2/2020 at 1000 hours**

**July 13, 2020 to July 17, 2020**

- **Crew # 1**
- **Billy's Crew:**
- Water service installations on Main Street (Rte. 17) in Durham.
- **Crew # 2**
- **Jonathan's Crew:**
- Continuation of the or the Stream Crossings on Pickett lane
- **Crew # 3**
- **Quincy's Crew:**
- Offsite.
- DN Tanks Mobilization and install lean footing.

**Rework Items/Deficiency List:**

- 

**Submittals:**

- In review with USACE – 3
- Tank Mixing System (Due July 7, 2020)
- Concrete Mix (Due July 15, 2020)
- Altitude Valve Vault (Due July 20, 2020)

**Outage Dates:**

- July 3, 2020 No work, (Federal Holiday)
- July 6, 2020. Ludlow will be working off the State Roads.

**QC or Production Issues Discussed:**

- None

**Request for Information (RFI) Status:**

- RFI – 0037 Meter Building.
- RFI – 0038 Maiden Lane Fire Hydrant.

**Notice of Potential Contract Change Request:**

- JC00014 – Chlorination System Revisions (Working documentation for KO to sign)
- JC00015 – Maiden Lane Stream Crossing (Need drawings and cost estimate)
- JC00017 – Barrier of Evergreen Trees near Tank.
- JC00026 – Middletown M&O Adjustment (2" to 1.5" due to existing pavement thickness)
- JC00027 – 174 Main Street and 136 Maple Avenue (Full water service and delete two curb stops)
- JC00029 – Maiden Lane Fire Hydrant.

**Notice of Contract Change Request:**



**Weekly Progress Meeting Agenda  
Durham Meadow Construct Waterline  
7/2/2020 at 1000 hours**

- JC00016 – Permanent Pavement Revisions (Negotiations on June 26, 2020)
- JC0025 – 216 Talcott Ridge Drive Culvert Crossing (Proposal received June 17, 2020)
- JC00028 - Drain Pipe extension Tank Access Road. (RFP sent June 4, 2020).

**Anticipated Events/Major Deliveries:**

- July 13, 2020 – Tank Site Crew begin mobilizing

**Other Topics to be Discussed:**

- Water Service locations at Businesses on Main Street in Durham.
- Allyn Brook Stream Crossing and the Town of Durham playground activities.

**Next scheduled QC**

- July 9, 2020 at 10:00 am.