



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
7/23/2020 at 1000 hours**

Call-in number:

**USA Toll-Free: (877)336-1829
Access Code: 4645994
Security Code: 1234**

Review Minutes of Previous Meeting:

-

Safety:

-

Work Accomplished since last meeting (7/16/ 2020)

- **Crew # 1**

- Billy's Crew:**

- Installed 5 water services on Main Street (Rte. 17) in Durham.

- Crew # 2**

- Jonathans Crew:**

- Installed 72.5 LFT. of 12" DIP at the Stream Crossing on Pickett Lane between Station #'s 531+00 and Station # 532+00 at Hersig Brook.
 - Installed 2 water services for # 175R and # 177R Main Street, Durham.

- DN Tanks:**

- Formed the footing for the tank in Middletown.

Two-Week Look Ahead:

July 27, 2020 to July 31, 2020

- **Crew # 1**

- **Billy's Crew:**

- July 27th through July 31st, Install water Services on Main Street in Durham.

- Crew # 2**

- Jonathan's Crew:**

- July 27th through July 31st. Install Stream Crossing on Maple Avenue in Durham.

- Crew # 3**

- DN Tank:**

- Install footing at the tank in Middletown.



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
7/23/2020 at 1000 hours**

Two Week Look Ahead:

August 3, 2020 to August 7, 2020

- **Crew # 1**
- **Billy's Crew:**
 - Install water services on Main Street, Durham.
- **Crew # 2**
- **Jonathan's Crew:**
 - Install Stream Crossings on Maple Avenue, Durham.
- **Crew # 3**
- **DN Tanks:**
 - Install footing and floor at the tank in Middletown.

Rework Items/Deficiency List:

-

Submittals:

- In review with USACE – 6
- Tank Mixing System (Due July 7, 2020)
- Altitude Valve Vault (Due July 20, 2020)
- PRV Vault (Due July 23, 2020)
- Meter Building 9 (Due August 3, 2020)
- Booster Station (Due August 6, 2020)
- Booster Pump Test Results

Outage Dates:

-

QC or Production Issues Discussed:

-

Request for Information (RFI) Status:

- RFI – 0037 Meter Building.
- RFI – 0039 Driveway Restoration

Notice of Potential Contract Change Request:

- JC00014 – Chlorination System Revisions (Working documentation for KO to sign)
- JC00015 – Maiden Lane Stream Crossing
- JC00017 – Tank Access Road Guardrail, Trees and Walking Path.
- JC00026 – Middletown M&O Adjustments (2" to 1.5 due to existing pavement thickness)
- JC00030 - 374 Maple Avenue (Possible Curb Stop to full Service?)



**Weekly Progress Meeting Agenda
Durham Meadow Construct Waterline
7/23/2020 at 1000 hours**

Notice of Contract Change Request:

- JC00016 – Permanent Pavement Revisions (Negotiations)
- JC00015 - Maiden Lane Stream Crossing
- JC00030 - 174/349/350/357/ Main Street and 134 and 139 Maple Avenue.
- JC00028 - Drain Pipe extension Tank Access Road. (Proposal received July 14, 2020).
- JC00029 – maiden lane Fire Hydrant Relocation

Anticipated Events/Major Deliveries:

-

Other Items to be discussed:

-

Next Meeting

- July 30, 2020 at 10:00 am.